

**Grantee: Florida**

**Grant: B-06-DG-12-0001**

**January 1, 2016 thru March 31, 2016 Performance Report**

---



**Grant Number:**

B-06-DG-12-0001

**Obligation Date:**

08/30/2006

**Award Date:**

08/30/2006

**Grantee Name:**

Florida

**Contract End Date:****Review by HUD:**

Submitted - Await for Review

**Grant Award Amount:**

\$82,904,000.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$82,904,000.00

**Estimated PI/RL Funds:**

\$1,800,000.00

**Total Budget:**

\$84,704,000.00

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Disaster Damage:

During 2005, four hurricanes impacted the State of Florida. On July 10, Category 3 Hurricane Dennis struck the Florida Panhandle, which was still recovering from the devastation caused by Hurricane Ivan less than a year before. On August 25, Hurricane Katrina hit just north of Miami as a Category 1 storm, causing tornadoes and wind damage in Southeast Florida. On September 20, Hurricane Rita passed just south of the Florida Keys, causing flooding and storm surge in the chain of islands. On October 24, Category 3 Hurricane Wilma struck the southern peninsula of Florida, causing major damage in Southwest Florida, the Florida Keys and heavily populated counties in Southeast Florida. Hurricane Wilma caused the largest disruption to electrical service ever experienced in Florida, with as much as 98 percent of South Florida without power after landfall. Wilma ranks as one of the costliest hurricanes on record. By the end of hurricane season, 39 of Florida's 67 counties had been declared a federal disaster area. The catastrophic storms destroyed and damaged thousands of homes. More than 40,000 roofs were temporarily repaired through the Corps of Engineers "Blue Roof" program. FEMA made available nearly 3,000 travel trailers and mobile homes for left homeless by the storm. More than 625,000 Floridians registered for FEMA assistance. More than \$850 million in federal assistance was provided to disaster victims during the hurricane season, including: Nearly \$150 million in grants for housing repair and rental assistance, and \$257,400,000 in grants to repair or replace personal property. Nearly \$200 million in grants to repair or replace personal property. More than \$500 million in low-interest loans from the U. S. Small Business Administration to repair storm-damaged homes and businesses.

### Recovery Needs:

The 2005 Disaster Recovery Initiative application will require applicants to prioritize affordable housing. In addition, applicants may undertake priority infrastructure and mitigation projects identified in either their Comprehensive Plan or their Local Mitigation Strategy, and provide business recovery assistance. The Florida Department of Community Affairs (DCA) has been designated as the administrator of Florida's \$82,904,000 allocation of the Defense Appropriations Act, 2006. Federal requirements state that funds should be used for activities providing disaster relief, long-term recovery, and restoration of infrastructure. Requirements provide that the funds be directed to the 'most impacted and distressed' areas. Although the NOFA does not establish a deadline by which funds must be fully utilized, the Department is establishing a four-year administrative timeline and budget for completion of projects and federal reporting requirements. The states administrative period begins July 1st, 2006. The NOFA limits administrative funds to 5%. The Department will utilize 1.25% of the State's allocation for administrative costs over a four year period and .75% of the State's allocation for technical assistance and planning activities over this same four year period. A substantial amendment to the 2005 Disaster Recovery Initiative Action Plan is defined as a change in the method of distribution; the counties targeted for funding, or established funding priorities. Substantial amendments to the 2005 Disaster Recovery Action Plan, if any, will be published on the Department's website, emailed to affected units of general local government and will be provided for a public comment period. All comments will be considered. The 2005 Disaster Recovery Initiative Action Plan will be made available to citizens, affected local governments and other interested parties via publication on the Department's website as well as through email notification. The Department will continue to utilize its website, email communications as well as traditional forms of communication to provide reasonable opportunity for citizen comment and ongoing citizen access to information on the use of grant funds. The publication of the 2005 Disaster Recovery Initiative Action Plan will be in a form that ensures accessibility by persons with disabilities. In addition, the Action Plan will be made available in Spanish. The Department will provide a written response to citizen complaints within 15 working days of the complaint, if practicable. Applicants are encouraged to undertake projects which create and maintain affordable housing stock, consistent with an anti-displacement policy. The Department has received inquiries and had discussions with local government staff and officials regarding the development of the 2005 Disaster Recovery Initiative Action Plan. All counties and CDBG entitlement cities receive funding from Florida's State Housing Initiatives Partnership Program. The program is designed to be the



operational action plan to implement each local government's comprehensive plan housing element. These "Local Housing Assistance Plans" and attendant "Hurricane Housing Assistance Plans," prepared to implement housing recovery strategies, can provide useful frameworks for integrating various federal resources for hurricane recovery. Additionally, the State of Florida requires all local governments to develop and maintain a Local

### Recovery Needs:

ties to be undertaken to better prepare and protect the community in the event of a disaster event. Local governments targeted for disaster recovery funding will be encouraged to utilize their Local Mitigation Strategy (LMS) as they undertake long-term housing, infrastructure and mitigation disaster recovery projects. In addition, the State of Florida requires all local governments to develop and maintain plans for future community land use. The Department's Division of Community Planning will continue to provide technical assistance and guidance related to land use decisions throughout the disaster recovery process. The implementation of Florida's 2004 Disaster Recovery Initiative has resulted in an increased capacity of established alliances with state and not-for-profit community development partners to reduce administrative and procedural roadblocks. The Department has coordinated with the Department of Environmental Protection to establish clear lines of communication between local government project staff and DEP permitting field staff, to conduct pre-permitting meetings to prevent delays relating to engineering plans and specifications and to identify disaster recovery projects for expedited permitting. The Department has coordinated with the Florida Rural Water Association (FRWA) to provide on-site technical assistance for local governments undertaking water and/or wastewater projects. FRWA technical assistance includes system reviews, training for system operators and fiscal review of operation costs. These and other alliances will be continued and expanded to serve communities targeted for 2005 disaster recovery funding. The State of Florida, through both state and local professional licensing and building code standards, ensures quality, energy efficiency and mold resistant construction methods. The Department of Business and Professional Regulations oversees the licensing for design and construction professionals. The Florida Building Code (modeled after the International Building Code) provides construction requirements for meeting the diverse and challenging environmental and weather conditions in Florida. Florida administers a Manufactured Building Program which requires that all manufactured buildings be designed, inspected and installed in accordance with the Florida Building Code. The CDBG Program adheres to HUD's regulations and requirements relating to manufactured housing. And lastly, local governments perform final inspections of all construction projects to ensure compliance with State of Florida standards. 2005 Disaster Recovery Initiative grant recipients must utilize at least 70% of their CDBG funding allocated through this Action Plan for the restoration of affordable housing. The Department will collaborate with the Florida Housing Finance Corporation and the Office on Homelessness to provide employment opportunities, rehabilitate existing housing units and provide safe and sanitary water and wastewater systems to aid in the State's ability to address affordable housing and homelessness concerns. Emergency shelter needs in Florida's Local Continuum of Care and a network of Community Action Agencies are funded by the Community Services Block Grant Program. This program also addresses some transitional housing needs. The Office on Homelessness administers both federal and state funding that provide emergency shelter facilities and

### Public Comment:

### Recovery Needs:

ated Plan, approved by HUD in 2005, identifies specific strategies and actions that the state takes to address a variety of housing needs for low and moderate income persons, the at risk population group as well as those with special needs (including persons with HIV/AIDS, the elderly and people with disabilities). The Department will utilize time-tested Florida Small Cities CDBG Program monitoring policies and procedures for ensuring compliance with federal guidelines. These policies and procedures mirror those used by HUD to monitor state administered and entitlement programs. In addition, the Department's Office of the Inspector General, the Office of the Auditor General (which reports to the Governor and the Legislature) and HUD frequently perform monitoring, assessment or auditing to ensure that the Department is in compliance with state and federal rules and regulations and to assist the state in providing guidance to CDBG recipients. The CDBG Program responds to these independent internal audit functions by modifying internal and external administration of the funding. Through technical assistance and training, the Department will ensure that grantees are aware of federal financial recordkeeping and best practice methods for fraud prevention. In addition, the Department will utilize timely, standard monitoring practices to mitigate potential risk for fraud. And, as stated previously, investigations conducted by the independent parties noted above reinforce programmatic efforts to ensure that no misuse of funds occurs. Because the State is prioritizing housing recovery with this CDBG funding, the allocation methodology is based on a scoring process using FEMA housing damage estimates and targets funding to the "hardest hit" areas. The Department coordinated with Florida Housing Finance Corporation and the Governor's Office to compile housing damage assessment data relating to Hurricane Wilma. Directing funding to the "hardest hit" areas ensures that counties with the greatest disaster recovery housing needs are targeted for funding in amounts adequate to make a significant impact on the severity of local circumstances. The scoring mechanism will take four indicators into consideration: 1) Percentage of units damaged in each county (based on verified FEMA inspections); 2) Percentage of the state total of destroyed units in each county (again, based on verified FEMA inspections); 3) Percentage of a county's damaged units attributed to households with incomes up to \$30,000, to measure level of low income need; and 4) Percentage of the state total of temporary units that were placed in each county. Should an applicant fail to demonstrate the need for, or the ability to effectively administer, the full allocation of funding, the Department may reallocate funds to an applicant receiving insufficient funding to assist with meeting disaster recovery needs. Disaster Recovery Initiative grant recipients are required to utilize at least 70% of their CDBG funding through this Action Plan for the restoration of disaster impacted affordable housing. The remaining 30% of their allocation may be used to restore disaster impacted infrastructure and/or assistance for displaced or economically impacted businesses. Applicants must submit a formal request with justification to undertake activities which



## Recovery Needs:

appropriated \$11.5 billion in Community Development Block Grant funds for disaster relief, long-term recovery, and restoration of infrastructure in the most impacted and distressed areas related to the consequences of hurricanes in the Gulf of Mexico in 2005. The availability of the funding was formally announced in the Federal Register (Volume 71, No. 29) on February 13, 2006, effective immediately. The Act authorized HUD to waive, or specify alternative requirements for any statute or regulation that HUD administers in connection with CDBG funds, except for requirements relating to fair housing, nondiscrimination, labor standards, and the environment, as long as the waiver facilitates the use of the funds and is not inconsistent with the overall purpose. The Act states that the use of these funds is consistent with the purpose of Title I of the Housing and Community Development Act of 1974, as amended, or the Cranston-Gonzalez National Affordable Housing Act, as amended. The State of Florida was allocated \$82,904,000 of the CDBG funds for recovery from the impacts of Hurricane Katrina and Hurricane Wilma. Entitlement communities, non-entitlement communities and federally recognized Indian Tribes are eligible to apply. The federal government has not established a timeframe in which these disaster recovery funds must be expended. However, the Department has established a four-year administrative timeline and budget within which funds must be fully utilized and federal reporting requirements must be met. The state's administrative period begins July 1, 2006. Units of general local government may utilize up to 3% of their funds for administrative costs as specified in 24 CFR 570.206. This does not include staff and administrative costs directly related to carrying out activities eligible under 24 CFR 570.201 and 24 CFR 570.204 since those costs are eligible as part of those activities. All grants provided to local governments will be in the form of a two-year contract between the local government and the state. Congress has directed that funds go to the most impacted and distressed areas and provide overall benefit to at least 50 percent LMI persons. Entitlement communities, non-entitlement communities and federally recognized Indian Tribes within the targeted counties are eligible to apply for assistance. All activities must meet one of the three national objectives set out in the Housing and Community Development Act (address slum and blight, urgent need, primarily benefit LMI persons). Up to 50 percent (rather than the 30 percent allowed by regular program regulations) of a grant may fund activities under the "urgent need" or "prevention or elimination of slums and blight" national objectives. At least 50 percent (rather than the 70 percent required under regular program regulations) must be utilized to serve LMI beneficiaries. Eligible activities include restoration of disaster impacted affordable housing, public infrastructure destroyed or damaged and assistance for displaced or economically impacted businesses. Emphasis will be given to affordable housing strategies and projects that promote long-term housing recovery. 2005 Disaster Recovery Initiative grant recipients are required to utilize at least 70% of their CDBG funding through this Action Plan or heestatonf dserrmpatdafrdae houing.Houingprojecs my iclud, butarenotlimiedo, reabitaion,elocaton,demoitin ad rplacmeandew costrctioof afordblehousing,farmwor

## Recovery Needs:

er housing, transitional housing and complementary housing activities such as restoration of safe and sanitary water and/or wastewater services. Infrastructure projects may include, but are not limited to, repairs and improvements to streets, water and wastewater systems, drainage facilities and public buildings. Business assistance may include, but is not limited to, repairs and improvements to public buildings in commercial or business areas, street paving, infrastructure to attract business, sidewalks, and lighting. For funding targeted to housing activities, grant recipients are encouraged to consider how CDBG funding through this Action Plan may be used in conjunction with state hurricane housing recovery funding. The Department will provide a complete listing of eligible activities in the application. Should an applicant wish to pursue an activity that is not listed in the application, the local government should contact the Department for approval. Award recipients cannot use this disaster assistance for a project or activity that was underway prior to the Presidential disaster declaration, unless the disaster directly impacted the project. Elements of activities that are reimbursable by FEMA or available through the Small Business Administration (SBA) or other funding source cannot be undertaken with these funds. Applicants must certify that no other resources are available to address the proposed project. The Department has requested a limited waiver for the anti-pirating clause allows the flexibility to provide assistance to a business located in another state if the business was displaced from the community by the disaster and the business wishes to return. This waiver will allow grantees affected by major disasters to rebuild the community's employment base. The Department has requested a waiver of the one-for-one replacement of LMI housing units demolished or converted using DBG funds. This waiver allows grantees to acquire, convert or demolish disaster-damaged housing without having to provide a unit for unit replacement. Additional waiver may be considered on a case-by-case basis if subgrantees choose to fund flood buyout programs with both HUD and FEMA funds and needs the waiver to develop a workable program design. Applicants must contact the DCA if they believe further waivers are required to ensure the success of the recovery effort. The use of the disaster funding is contingent upon certain requirements, and both the state and local government will be expected to certify that these requirements will be met or carried out. Applicable federal and state laws, rules and regulations are listed in the application form, and the chief elected official, or designee authorized by the local governing authority, of the local government applying for funds will be required to certify in writing that the grant will be carried out in accordance with the stated requirements. In addition, local governments will be required to submit or maintain documentation that fully supports the application that is submitted to the Department. Requirements relating to documentation are set out in the application form. Failure to document that the project is needed as a result of the disaster(s), or t mitgatethe ffecs offutue diastes, wll rsutinnc applcatiobeindeclaed eligible. Ithisiscovry ismade atern awad hasbeen mde,he cotractwiththe loal gvernt mabe termnateand te loal gvernt my havtepayny fundexpded.ne applcatorflctingcounywideprio

## Recovery Needs:

ity disaster recovery projects will be submitted by a unit of general local government within each county. Applications may be multifaceted (housing, infrastructure, and business needs); however, 2005 Disaster Recovery Initiative grant recipients are required to utilize at least 70% of their CDBG funding provided through this Action Plan for the restoration of disaster impacted affordable housing. Local governments are encouraged to give special consideration to the unmet housing needs of the elderly, people with disabilities, farm workers, the homeless and persons living in poverty. All applications will include a description and budget for each disaster recovery proposal or project. Applicants will not be required to conduct public hearings or meetings to receive comments from residents of the community. Applicants will be required to post a public notice in a newspaper of general circulation that states the type of activity to be undertaken, the amount of funding available for the activities, and a date by which public comments must be made. If ten percent or more of the applicant's population is non-English speaking, the newspaper notice must be translated to afford that body of persons the opportunity to comment on the proposed activity. It is anticipated that several local governments in South Florida will translate the notice for Hispanic persons. The state as well as



local governments and federally recognized Indian Tribes receiving awards must allow citizens access to grant information pursuant to Florida's Government in the Sunshine Law and federal requirements. Records should be made available for public inspection during normal business hours. In addition, where possible, information should be posted to websites. Upon request, information must be provided in a format accessible to persons with disabilities. Retention of records must meet existing public records requirements. Each awarded applicant must report on a quarterly basis (on a form provided by the Department) on the status of the activities undertaken and the funds drawn. Quarterly status reports will be due to the Department within 15 calendar days following the end of each quarter. The state will then report to HUD using the online Disaster Recovery Grant Reporting system. Additional reporting requirements (i.e., annual audits, contractual obligations and minority business enterprise reports) will be specified in the Department's contractual agreement. The Department encourages all applicants to carefully plan strategies or projects that meet the stated priorities and to specify activities, associated costs and proposed accomplishments and beneficiaries in order to reduce the need for amending contracts. The Department will award two-year contracts. Requests for amendments that extend projects beyond the established four-year program timeline will not be approved. The Department will follow its established process for amendments. Local governments should contact the Department prior to requesting an amendment or contract modification that affects the budget, activities, beneficiaries or timeframe for accomplishment. Should a proposed amendment result in the need or modification of this action plan, the state will follow the process required by HUD for its disaster recovery funding. Applicants are not required to identify unmet needs within the application. Should an initially proposed project be complete under budget, applicants are advised to contact the Department for approval prior to undertaking additional

### Recovery Needs:

eligible activities. Local governments must minimize displacement of persons or entities and assist any persons or entities displaced in accordance with the Uniform Anti-Displacement and Relocation Act and local policy. Funded applicants having adopted procedures for addressing citizens' complaints under the Florida Small Cities CDBG or Entitlement programs must follow such adopted procedures. The funded applicant must provide a written response to every citizen complaint within 15 working days of the complaint, if practicable. The terms and definitions that are normally associated with Community Development Block Grants apply to this funding. This includes the definition of low and moderate income, very low income, and income limits. In addition, definitions and descriptions contained in the Federal Register are applicable. Applicants must comply with the Intergovernmental Coordination and Review (IC&R) and Environmental Assessment process outlined in 24 CFR 58. Specific instruction concerning this process will be made available to all grantees. Some projects will be exempt from the environmental assessment process, but all grantees will be required to submit the Request for Release of Funds and Certification (HUD Form 7015.5). Funds will not be released or expended until the Department is satisfied that the appropriate environmental review has been conducted. Disaster recovery grant recipients have the discretion to pay pre-flood or post-flood values for the acquisition of properties located in a flood way or floodplain. In using CDBG disaster recovery funds for such acquisitions, the grantee must uniformly apply the valuation method it chooses. Any property acquired with disaster recovery grants being used to match FEMA section 404 Hazard Mitigation Grant Program funds is subject to Section 404(b) (2) of the Robert T. Stafford Disaster Relief and Emergency Assistance Act, as amended, which requires that such property be dedicated and maintained in perpetuity for a use that is compatible with open space, recreational, or wetlands management practices. In addition, with minor exceptions, no new structure may be erected on the property and no subsequent application for federal disaster assistance may be made for any purpose. A deed restriction or covenant must require that the property be dedicated and maintained for compatible uses in perpetuity. Flood insurance is mandated for any assistance provided within a floodplain. The federal requirements set out for this funding provide further guidance on activities that are to be conducted in a floodplain. The Department will provide further guidance regarding work in the floodplain upon request. The local government must adopt a policy for selecting beneficiaries and housing units for housing assistance. The local government must follow this policy when selecting beneficiaries and housing units to be addressed. Local governments are encouraged to use their existing Housing Assistance Plan. Modifications to the plan can only be made with the Department's approval. The application sets out the specific requirements for the Housing Assistance Plan. A copy of the plan must be included with the application for funding for housing assistance activities. The Department will utilize its existing monitoring process to ensure that all contracts funded under this disaster recovery allocation are carried out in accordance with federal and state laws, rules and regulations. The Department will monitor

### Recovery Needs:

the compliance of grantees, and HUD will monitor the state's compliance with this requirement. Expenditures will be disallowed if the use of the funds does not address disaster-related needs or are clearly not for the greatest needs. In such case, the local government receiving the funding would be required to refund the amount of the grant that was disallowed. In determining appropriate monitoring of the grant, the Department will consider prior CDBG grant administration, audit findings, as well as factors such as complexity of the project. The Department will determine the areas to be monitored, the number of monitoring visits, and their frequency. All grants will be monitored at least once a year for the duration of project activities. The monitoring will address program compliance with contract provisions, including national objective, financial management, and the requirements of 24 CFR Part 85. The Department will utilize the checklists similar to those used in monitoring regular program activities. The monitoring process typically consists of the following: The Department determines the schedule for monitoring and the program areas to be monitored. The Department contacts the grantee by phone to schedule a monitoring visit. The date and purpose of the visit is confirmed in writing. Staff arrives on the scheduled date and conducts the monitoring. Staff prepares and mails to the recipient a written monitoring report within 30 days of the monitoring visit. The grantee must respond within 35 days. It may request a 15-day extension if it cannot resolve the findings within the 35-day period. The Department approves the extension and/or responds to recipient's report on actions taken or to be taken to address grant findings. The Department clears the findings or requires further action. All findings must be cleared before the grant can be closed. Any program income earned as a result of activities funded under this grant must be reported to the Department, but may be retained by the local government during the grant agreement period and used to continue the CDBG disaster recovery activity from which the funds were generated. Contractual agreements will provide additional guidelines for utilization of program income funds. Contact the Florida Department of Community Affairs for a complete version of this Action Plan.

Overall

This Report Period

To Date



<b>Total Projected Budget from All Sources</b>	N/A	\$81,632,815.83
<b>Total Budget</b>	(\$1,886,784.28)	\$81,632,815.83
<b>Total Obligated</b>	(\$1,886,784.03)	\$81,632,815.83
<b>Total Funds Drawdown</b>	\$0.00	\$79,292,909.91
<b>Program Funds Drawdown</b>	\$0.00	\$79,292,506.28
<b>Program Income Drawdown</b>	\$0.00	\$403.63
<b>Program Income Received</b>	\$671,020.16	\$1,724,239.88
<b>Total Funds Expended</b>	\$0.00	\$79,288,921.51
<b>Match Contributed</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		91.88%
Overall Benefit Percentage (Actual)		91.69%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$12,705,600.00	\$0.00
Limit on Admin/Planning	\$16,940,800.00	\$3,879,888.48
Limit on State Admin	\$4,235,200.00	\$3,163,708.39

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

### Overall Progress Narrative:

At this time, all of the proposed projects have been completed and all grant periods have ended. The majority of the “Z” grants in this funding period are either currently in Administrative or Final Closed status. Broward County is the only remaining subgrantee that is not in this status (NOCISSED). The County is preparing to submit its final closeout report for this grant to DEO for review. All remaining funds will be de-obligated for this grant.

### Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
099, Administrative Costs	\$0.00	\$3,809,385.50	\$3,163,627.66
101, Method of Distribution Housing	\$0.00	\$63,897,223.08	\$59,209,521.23
102, Method of Distribution Non-Housing	\$0.00	\$16,935,311.94	\$16,919,357.39



## Activities

**Project # / Title:** 099 / Administrative Costs

**Grantee Activity Number:** BC-21A

**Activity Title:** BC-21A

**Activity Category:**

Administration

**Project Number:**

099

**Projected Start Date:**

05/11/2007

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administrative Costs

**Projected End Date:**

09/30/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Broward County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$664,797.28

**Total Budget**

(\$119.72)

\$664,797.28

**Total Obligated**

(\$119.72)

\$664,797.28

**Total Funds Drawdown**

\$0.00

\$664,797.28

**Program Funds Drawdown**

\$0.00

\$664,797.28

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$664,797.28

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administrative funds for disaster recovery project.

**Location Description:**

Broward County

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** CC-21A

**Activity Title:** CC-21A

**Activity Category:**

Administration

**Project Number:**

099

**Projected Start Date:**

06/20/2007

**Benefit Type:**

( )

**National Objective:**

N/A

**Program Income Account:**

General

**Activity Status:**

Completed

**Project Title:**

Administrative Costs

**Projected End Date:**

08/31/2015

**Completed Activity Actual End Date:**

12/09/2015

**Responsible Organization:**

Collier County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$70,276.73

**Total Budget**

\$0.00

\$70,276.73

**Total Obligated**

\$0.00

\$70,276.73

**Total Funds Drawdown**

\$0.00

\$70,276.73

**Program Funds Drawdown**

\$0.00

\$70,196.00

**Program Income Drawdown**

\$0.00

\$80.73

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$70,276.73

Collier County

\$0.00

\$70,276.73

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administrative costs relating to public facility and housing construction and reconstruction.

**Location Description:**

Collier County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** KW-21A

**Activity Title:** KW-21A

**Activity Category:**

Administration

**Project Number:**

099

**Projected Start Date:**

02/16/2007

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Administrative Costs

**Projected End Date:**

02/15/2010

**Completed Activity Actual End Date:**

02/15/2010

**Responsible Organization:**

Key West

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$225,945.00

**Total Budget**

\$0.00

\$225,945.00

**Total Obligated**

\$0.00

\$225,945.00

**Total Funds Drawdown**

\$0.00

\$225,945.00

**Program Funds Drawdown**

\$0.00

\$225,945.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$225,945.00

Key West1

\$0.00

\$225,945.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration costs associated with disaster recovery housing activities.

**Location Description:**

Monroe County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** KW2 21A

**Activity Title:** KW2 21A

**Activity Category:**

Administration

**Project Number:**

099

**Projected Start Date:**

06/06/2011

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Administrative Costs

**Projected End Date:**

06/30/2015

**Completed Activity Actual End Date:**

12/15/2015

**Responsible Organization:**

Key West1

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$117,847.74

**Total Budget**

\$0.00

\$117,847.74

**Total Obligated**

\$0.00

\$117,847.74

**Total Funds Drawdown**

\$0.00

\$117,847.74

**Program Funds Drawdown**

\$0.00

\$117,847.74

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$117,847.74

    Key West1

\$0.00

\$117,847.74

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administrative activities related to a disaster recovery grant.

**Location Description:**

City of Key West

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** OKCo-21A

**Activity Title:** OKCo-21A

**Activity Category:**

Administration

**Project Number:**

099

**Projected Start Date:**

01/23/2007

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Administrative Costs

**Projected End Date:**

11/22/2010

**Completed Activity Actual End Date:**

09/16/2011

**Responsible Organization:**

Okeechobee County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$49,306.00

**Total Budget**

\$0.00

\$49,306.00

**Total Obligated**

\$0.00

\$49,306.00

**Total Funds Drawdown**

\$0.00

\$49,306.00

**Program Funds Drawdown**

\$0.00

\$49,306.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$49,306.00

Okeechobee County

\$0.00

\$49,306.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administrative costs associated with disaster grant (housing rehab, replacement and flood and drainage improvements).

**Location Description:**

Okeechobee County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** PBC-21A

**Activity Title:** PBC-21A

**Activity Category:**

Administration

**Project Number:**

099

**Projected Start Date:**

02/16/2007

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Administrative Costs

**Projected End Date:**

09/01/2015

**Completed Activity Actual End Date:**

01/11/2016

**Responsible Organization:**

Palm Beach County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$382,364.54

**Total Budget**

\$0.00

\$382,364.54

**Total Obligated**

\$0.00

\$382,364.54

**Total Funds Drawdown**

\$0.00

\$382,364.54

**Program Funds Drawdown**

\$0.00

\$382,364.54

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$382,364.54

Palm Beach County

\$0.00

\$382,364.54

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administrative costs associated with disaster recovery activities.

**Location Description:**

Palm Beach County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** SL-21A

**Activity Title:** SL-21A

**Activity Category:**

Administration

**Project Number:**

099

**Projected Start Date:**

04/17/2007

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Administrative Costs

**Projected End Date:**

11/22/2010

**Completed Activity Actual End Date:**

11/22/2010

**Responsible Organization:**

St. Lucie County1

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$39,772.68

**Total Budget**

\$0.00

\$39,772.68

**Total Obligated**

\$0.00

\$39,772.68

**Total Funds Drawdown**

\$0.00

\$39,772.68

**Program Funds Drawdown**

\$0.00

\$39,772.68

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$39,772.68

St. Lucie County1

\$0.00

\$39,772.68

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration Costs associated with disaster recovery projects.

**Location Description:**

St. Lucie County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 101 / Method of Distribution Housing

**Grantee Activity Number:** BC-08

**Activity Title:** BC-08

**Activity Category:**

Acquisition of property for replacement housing

**Project Number:**

101

**Projected Start Date:**

05/11/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

09/30/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Broward County

### Overall

**Total Projected Budget from All Sources**

### Jan 1 thru Mar 31, 2016

N/A

### To Date

\$1,873,723.10

**Total Budget**

(\$40,190.00)

\$1,873,723.10

**Total Obligated**

(\$40,190.00)

\$1,873,723.10

**Total Funds Drawdown**

\$0.00

\$1,873,723.10

**Program Funds Drawdown**

\$0.00

\$1,873,723.10

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,873,723.10



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Relocation assistance for hurricane victims.

**Location Description:**

Broward County - cities of Lauderhill, Sunrise, Ft. Lauderdale and Davie.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	175/209

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	175/174	175/209	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** BC-12

**Activity Title:** BC-12

**Activity Category:**

Construction of new replacement housing

**Project Number:**

101

**Projected Start Date:**

05/11/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

09/30/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Broward County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$5,158,090.37

**Total Budget**

(\$1,643,396.05)

\$5,158,090.37

**Total Obligated**

(\$1,643,396.05)

\$5,158,090.37

**Total Funds Drawdown**

\$0.00

\$5,158,090.37

**Program Funds Drawdown**

\$0.00

\$5,158,090.37

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$5,158,090.37

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Replacement housing for single and multi family units.

**Location Description:**

Broward County - Pompano Beach

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	15/19
<b># of Multifamily Units</b>	0	15/19



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	14/19	14/19	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	14/19	14/19	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number: BC-13**

**Activity Title: BC-13**

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

101

**Projected Start Date:**

05/11/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

Direct Homeownership Assistance

**Activity Status:**

Under Way

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

09/30/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Broward County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$1,723,836.25

**Total Budget**

(\$76,164.00)

\$1,723,836.25

**Total Obligated**

(\$76,163.75)

\$1,723,836.25

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$671,020.16

\$1,723,836.25

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Program income for broward county

**Location Description:**

Broward County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** BC-14A

**Activity Title:** BC-14A

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

101

**Projected Start Date:**

05/11/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

09/30/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Broward County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$7,256,286.32

**Total Budget**

(\$2,000.25)

\$7,256,286.32

**Total Obligated**

(\$2,000.25)

\$7,256,286.32

**Total Funds Drawdown**

\$0.00

\$7,256,286.32

**Program Funds Drawdown**

\$0.00

\$7,256,286.32

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$7,256,286.32

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Single family housing rehab.

**Location Description:**

Broward County - The cities of Cooper City, Coral Springs, Davie, Deerfield Beach, Lauderdale Lakes, Margate, North Lauderdale, Oakland Park, Pembroke Pines, Plantation, Sunrise, Tamarac, and Wilton Manors.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	273/273
# of Singlefamily Units	0	273/273

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	273/273	0/0	273/273	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** CC-08

**Activity Title:** CC-08

**Activity Category:**

Relocation payments and assistance

**Project Number:**

101

**Projected Start Date:**

06/20/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

08/31/2015

**Completed Activity Actual End Date:**

12/09/2015

**Responsible Organization:**

Collier County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,000.00
<b>Total Budget</b>	\$0.00	\$8,000.00
<b>Total Obligated</b>	\$0.00	\$8,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$8,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$8,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$8,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocation expenses for hurricane victims.

**Location Description:**

Collier County - Immokalee

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/3	0/0	3/3	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	3/3	0/0	3/3	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** CC-12

**Activity Title:** CC-12

**Activity Category:**

Construction of new replacement housing

**Project Number:**

101

**Projected Start Date:**

06/20/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

08/31/2015

**Completed Activity Actual End Date:**

12/09/2015

**Responsible Organization:**

Collier County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$269,050.42

**Total Budget**

(\$124,914.26)

\$269,050.42

**Total Obligated**

(\$124,914.26)

\$269,050.42

**Total Funds Drawdown**

\$0.00

\$269,050.42

**Program Funds Drawdown**

\$0.00

\$269,050.42

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$269,050.42

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Construction of replacement housing for hurricane victims.

**Location Description:**

Collier County - Immokalee area

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/4
<b># of Singlefamily Units</b>	0	3/4



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/4	0/0	3/4	100.00
# Owner Households	0	0	0	3/4	0/0	3/4	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** CC-14A

**Activity Title:** CC-14A

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

101

**Projected Start Date:**

06/20/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Program Income Account:**

General

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

08/31/2015

**Completed Activity Actual End Date:**

12/09/2015

**Responsible Organization:**

Collier County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$747,525.19
<b>Total Budget</b>	\$0.00	\$747,525.19
<b>Total Obligated</b>	\$0.00	\$747,525.19
<b>Total Funds Drawdown</b>	\$0.00	\$747,525.19
<b>Program Funds Drawdown</b>	\$0.00	\$747,202.29
<b>Program Income Drawdown</b>	\$0.00	\$322.90
<b>Program Income Received</b>	\$0.00	\$403.63
<b>Total Funds Expended</b>	\$0.00	\$747,202.29
Collier County	\$0.00	\$747,202.29
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Single family residential rehab.

**Location Description:**

Collier County - multiple services areas - Timber's Edge and Countywide Housing

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	45/50
<b># of Singlefamily Units</b>	0	45/50





## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	0	27	16/50	0/0	45/50	35.56
# Owner Households	16	0	45	16/50	0/0	45/50	35.56

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** CC-14A-Demo

**Activity Title:** CC-14A-Demo

**Activity Category:**

Clearance and Demolition

**Project Number:**

101

**Projected Start Date:**

06/20/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

08/31/2015

**Completed Activity Actual End Date:**

12/09/2015

**Responsible Organization:**

Collier County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$14,000.00

**Total Budget**

\$0.00

\$14,000.00

**Total Obligated**

\$0.00

\$14,000.00

**Total Funds Drawdown**

\$0.00

\$14,000.00

**Program Funds Drawdown**

\$0.00

\$14,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$14,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Demolition of housing units destroyed by hurricanes.

**Location Description:**

Collier County - Immokalee

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0

<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
<b>Total</b>	<b>Total</b>



# of Housing Units

0

3/3

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/3	0/0	3/3	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** CC-14B

**Activity Title:** CC-14B

**Activity Category:**

Affordable Rental Housing

**Project Number:**

101

**Projected Start Date:**

06/20/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

08/31/2015

**Completed Activity Actual End Date:**

12/09/2015

**Responsible Organization:**

Collier County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$325,933.50
<b>Total Budget</b>	\$0.00	\$325,933.50
<b>Total Obligated</b>	\$0.00	\$325,933.50
<b>Total Funds Drawdown</b>	\$0.00	\$325,933.50
<b>Program Funds Drawdown</b>	\$0.00	\$325,933.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$325,933.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Multi-family housing rehab.

**Location Description:**

Collier County - Sanders Pines in Immokalee

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	24/40
<b># of Multifamily Units</b>	0	24/40



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	24/40	0/0	24/40	100.00
# Renter Households	0	0	0	24/40	0/0	24/40	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** GC-08

**Activity Title:** GC-08

**Activity Category:**

Relocation payments and assistance

**Project Number:**

101

**Projected Start Date:**

02/08/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

12/06/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Glades County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$41,241.41
<b>Total Budget</b>	\$0.00	\$41,241.41
<b>Total Obligated</b>	\$0.00	\$41,241.41
<b>Total Funds Drawdown</b>	\$0.00	\$41,241.41
<b>Program Funds Drawdown</b>	\$0.00	\$41,241.41
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$41,241.41
Glades County	\$0.00	\$41,241.41
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Temporary relocation assistance to disaster victims whose homes are being repaired or replaced.

**Location Description:**

Glades County - countywide housing project

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	8/0



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	-4	12	8	4/0	12/11	16/11	100.00
# Renter Households	4	12	16	4/0	12/11	16/11	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** GC-12

**Activity Title:** GC-12

**Activity Category:**

Construction of new replacement housing

**Project Number:**

101

**Projected Start Date:**

02/08/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

12/06/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Glades County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,266,437.84
<b>Total Budget</b>	\$0.00	\$1,266,437.84
<b>Total Obligated</b>	\$0.00	\$1,266,437.84
<b>Total Funds Drawdown</b>	\$0.00	\$1,266,437.84
<b>Program Funds Drawdown</b>	\$0.00	\$1,266,437.84
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,266,437.84
Glades County	\$0.00	\$1,266,437.84
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New replacement housing for victims of hurricane.  
STATUS UPDATE - This grant was closed out two years ago. When the County was awarded the contract, they indicated that they would be able to replace 11 housing units. However, they were able to replace 27. The replacements were probably mobile homes. The Grant Manager will contact the County for clarification.

**Location Description:**

Glades County - multiple housing sites

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	27/11





# of Multifamily Units	27	27/11
# of Singlefamily Units	-27	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	-13	33	20	14/0	33/11	47/11	100.00
# Owner Households	-27	0	-27	0/0	0/0	0/0	0
# Renter Households	14	33	47	14/0	33/11	47/11	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** HC-04

**Activity Title:** HC-04

**Activity Category:**

Clearance and Demolition

**Project Number:**

101

**Projected Start Date:**

02/23/2007

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

06/21/2011

**Completed Activity Actual End Date:**

07/02/2012

**Responsible Organization:**

Hendry County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$14,530.00

**Total Budget**

\$0.00

\$14,530.00

**Total Obligated**

\$0.00

\$14,530.00

**Total Funds Drawdown**

\$0.00

\$14,530.00

**Program Funds Drawdown**

\$0.00

\$14,530.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$14,530.00

    Hendry County

\$0.00

\$14,530.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Demolition and clearance of housing units destroyed by hurricane.

**Location Description:**

Hendry County - countywide housing project (multiple sites)  
SA 01

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	3	3/3



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-3		0/0	
# of Singlefamily Units	-3		0/0	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** HC-08

**Activity Title:** HC-08

**Activity Category:**

Relocation payments and assistance

**Project Number:**

101

**Projected Start Date:**

02/23/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

06/21/2011

**Completed Activity Actual End Date:**

07/02/2012

**Responsible Organization:**

Hendry County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$46,071.14
<b>Total Budget</b>	\$0.00	\$46,071.14
<b>Total Obligated</b>	\$0.00	\$46,071.14
<b>Total Funds Drawdown</b>	\$0.00	\$46,071.14
<b>Program Funds Drawdown</b>	\$0.00	\$46,071.14
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$46,071.14
Hendry County	\$0.00	\$46,071.14
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Temporary relocation for victims of hurricane.

**Location Description:**

Hendry County - countywide housing project  
SA 1

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	-8	-7	9/9	7/7	16/16	100.00
# Owner Households	1	-8	-7	9/9	7/7	16/16	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** HC-12

**Activity Title:** HC-12

**Activity Category:**

Construction of new replacement housing

**Project Number:**

101

**Projected Start Date:**

02/23/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

06/21/2011

**Completed Activity Actual End Date:**

07/02/2012

**Responsible Organization:**

Hendry County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,693,943.11
<b>Total Budget</b>	\$0.00	\$3,693,943.11
<b>Total Obligated</b>	\$0.00	\$3,693,943.11
<b>Total Funds Drawdown</b>	\$0.00	\$3,693,943.11
<b>Program Funds Drawdown</b>	\$0.00	\$3,693,943.11
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,693,943.11
Hendry County	\$0.00	\$3,693,943.11
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement housing for victims of hurricane.

**Location Description:**

Hendry County - countywide housing project - replacement housing on multiple sites  
SA 1

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	42/42
<b># of Singlefamily Units</b>	0	42/42



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	-13	15	0	27/27	15/15	42/42	100.00
# Owner Households	27	15	42	27/27	15/15	42/42	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** KW-14A

**Activity Title:** KW-14A

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

101

**Projected Start Date:**

02/16/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

02/15/2010

**Completed Activity Actual End Date:**

02/15/2010

**Responsible Organization:**

Key West1

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$1,533,518.00

**Total Budget**

\$0.00

\$1,533,518.00

**Total Obligated**

\$0.00

\$1,533,518.00

**Total Funds Drawdown**

\$0.00

\$1,533,518.00

**Program Funds Drawdown**

\$0.00

\$1,533,518.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,533,518.00

Key West1

\$0.00

\$1,533,518.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehab - Single Family Units

**Location Description:**

Monroe County - countywide housing project - multiple sites

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	19/19
<b># of Singlefamily Units</b>	0	19/19





## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	0	0	15/0	4/4	19/19	100.00
# Owner Households	1	0	0	15/0	4/4	19/19	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** KW-14B

**Activity Title:** KW-14B

**Activity Category:**

Affordable Rental Housing

**Project Number:**

101

**Projected Start Date:**

02/16/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

02/15/2010

**Completed Activity Actual End Date:**

02/15/2010

**Responsible Organization:**

Key West1

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,298,753.91
<b>Total Budget</b>	\$0.00	\$5,298,753.91
<b>Total Obligated</b>	\$0.00	\$5,298,753.91
<b>Total Funds Drawdown</b>	\$0.00	\$5,298,753.91
<b>Program Funds Drawdown</b>	\$0.00	\$5,298,753.91
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,298,753.91
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Multi-Family housing rehab.

STATUS UPDATE - The grant with Key West was closed out on 8/15/10. They reported in the closeout document that they rehabed 404 multifamily units (which given the budget would average out to about \$13,116 per unit) that benefited 404 households. The grant manager assigned to this grant approved the closeout without any changes.

**Location Description:**

Monroe County - countywide housing project - multiple sites

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	404/404



# of Multifamily Units

0

404/404

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	-7	0	351/0	46/46	404/404	98.27
# Renter Households	0	-7	0	351/0	46/46	404/404	98.27

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** KW2 01

**Activity Title:** KW2 01

**Activity Category:**

Acquisition - general

**Project Number:**

101

**Projected Start Date:**

06/06/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

06/30/2015

**Completed Activity Actual End Date:**

12/15/2015

**Responsible Organization:**

Key West1

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,166,132.00
<b>Total Budget</b>	\$0.00	\$1,166,132.00
<b>Total Obligated</b>	\$0.00	\$1,166,132.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,166,132.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,166,132.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,166,132.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of single family units.

**Location Description:**

City of Key West

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	8/8
# of Multifamily Units	0	8/8

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/8	0/0	8/8	100.00
# Renter Households	0	0	0	8/8	0/0	8/8	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** KW2 14A

**Activity Title:** KW2 14A

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

101

**Projected Start Date:**

06/06/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

06/30/2015

**Completed Activity Actual End Date:**

12/15/2015

**Responsible Organization:**

Key West1

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$595,871.59
<b>Total Budget</b>	\$0.00	\$595,871.59
<b>Total Obligated</b>	\$0.00	\$595,871.59
<b>Total Funds Drawdown</b>	\$0.00	\$595,871.59
<b>Program Funds Drawdown</b>	\$0.00	\$595,871.59
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$595,871.59

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Sewer connections for LMI individuals.

**Location Description:**

City of Key West

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	10/10
<b># of Singlefamily Units</b>	0	10/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/10	0/0	10/10	100.00
# Owner Households	0	0	0	10/10	0/0	10/10	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** KW2 14B

**Activity Title:** KW2 14B

**Activity Category:**

Affordable Rental Housing

**Project Number:**

101

**Projected Start Date:**

06/06/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

06/30/2015

**Completed Activity Actual End Date:**

12/15/2015

**Responsible Organization:**

Key West1

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,900,318.09
<b>Total Budget</b>	\$0.00	\$1,900,318.09
<b>Total Obligated</b>	\$0.00	\$1,900,318.09
<b>Total Funds Drawdown</b>	\$0.00	\$1,900,318.09
<b>Program Funds Drawdown</b>	\$0.00	\$1,900,318.09
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,900,318.09
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Sewer connections for multi-family affordable rental housing.

**Location Description:**

City of Key West

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	234/228
<b># of Multifamily Units</b>	0	234/228





## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	233/228	0/0	234/228	99.57
# Renter Households	0	0	0	233/228	0/0	234/228	99.57

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** LC-12

**Activity Title:** LC-12

**Activity Category:**

Construction of new replacement housing

**Project Number:**

101

**Projected Start Date:**

04/17/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

03/18/2010

**Completed Activity Actual End Date:**

03/18/2010

**Responsible Organization:**

Lee County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$1,235,678.08

**Total Budget**

\$0.00

\$1,235,678.08

**Total Obligated**

\$0.00

\$1,235,678.08

**Total Funds Drawdown**

\$0.00

\$1,235,678.08

**Program Funds Drawdown**

\$0.00

\$1,235,678.08

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,235,678.08

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

New replacement housing for victims of hurricane.

**Location Description:**

Lee County - countywide housing project - multiple sites

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	9/9
<b># of Singlefamily Units</b>	0	9/9



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/6	3/3	9/9	100.00
# Owner Households	0	0	0	6/6	3/3	9/9	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** MC- 08

**Activity Title:** MC-08

**Activity Category:**

Relocation payments and assistance

**Project Number:**

101

**Projected Start Date:**

04/17/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

01/15/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Martin County1

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

**To Date**

N/A

\$13,186.07

**Total Budget**

\$0.00

\$13,186.07

**Total Obligated**

\$0.00

\$13,186.07

**Total Funds Drawdown**

\$0.00

\$13,186.07

**Program Funds Drawdown**

\$0.00

\$13,186.07

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$13,186.07

    Martin County1

\$0.00

\$13,186.07

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Temporary Relocation

**Location Description:**

Martin County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/6	1/6	100.00
# Owner Households	0	0	0	0/0	1/6	1/6	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** MC-12

**Activity Title:** MC-12

**Activity Category:**

Construction of new replacement housing

**Project Number:**

101

**Projected Start Date:**

04/14/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

01/15/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Martin County1

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$461,387.92
<b>Total Budget</b>	\$0.00	\$461,387.92
<b>Total Obligated</b>	\$0.00	\$461,387.92
<b>Total Funds Drawdown</b>	\$0.00	\$461,387.92
<b>Program Funds Drawdown</b>	\$0.00	\$461,387.92
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$461,387.92
Martin County1	\$0.00	\$461,387.92
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement housing for victims of hurricane.

**Location Description:**

Martin County - multiple sites throughout unincorporated areas.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	6/6
<b># of Singlefamily Units</b>	0	6/6



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	-6	6	0	0/0	6/6	6/6	100.00
# Owner Households	-6	6	0	0/0	6/6	6/6	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** MD-14A

**Activity Title:** MD-14A

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

101

**Projected Start Date:**

02/20/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

06/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Miami-Dade County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$7,024,097.70

**Total Budget**

\$0.00

\$7,024,097.70

**Total Obligated**

\$0.00

\$7,024,097.70

**Total Funds Drawdown**

\$0.00

\$7,024,097.70

**Program Funds Drawdown**

\$0.00

\$7,024,097.70

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$7,024,097.70

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Single-family residential rehab for victims of disaster.

**Location Description:**

Miami-Dade County  
City of Miami - Goulds/Countrywide Homes  
City of North - Miami LMI Dwellings-Single Family  
City of Miami Gardens -Single Family LMI Dwellings  
City of Hialeah-Single-Family Rehab  
CANCELLED City of Homestead-Single-Family Rehab

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**





# of Properties	0	0/0
-----------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	207/342
# of Singlefamily Units	0	207/342

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	119/192	88/150	207/342	100.00
# Owner Households	0	0	0	119/192	88/150	207/342	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number: MD-14B**

**Activity Title: MD-14B**

**Activity Category:**

Affordable Rental Housing

**Project Number:**

101

**Projected Start Date:**

02/20/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

06/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Miami-Dade County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,563,220.50
<b>Total Budget</b>	\$0.00	\$6,563,220.50
<b>Total Obligated</b>	\$0.00	\$6,563,220.50
<b>Total Funds Drawdown</b>	\$0.00	\$6,563,220.50
<b>Program Funds Drawdown</b>	\$0.00	\$6,563,220.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$6,563,220.50
Miami-Dade County	\$0.00	\$6,563,220.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Multi-family residential rehab with Miami-Dade PHA. Roof, windows and door replacement project.

**Location Description:**

Miami-Dade County:  
NewBurg Apartments - Miami Beach PHA  
Klinn Nunn Apartments- Miami Beach PHA  
Talcocy Edison Tower Apartments – City of Miami  
D&K Island, LLC – City of Miami  
Carrfour Little Haiti Gateway Apartments – City of Miami  
Carrfour Town Park Village Apartments– City of Miami  
Rebecca Towers-Multi-Family Rehab – City of Miami Beach

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	751/834
# of Multifamily Units	0	751/834

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	701/456	21/378	751/834	96.14
# Renter Households	0	0	0	701/456	21/378	751/834	96.14

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** OKCo-01

**Activity Title:** OKCo-01

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

101

**Projected Start Date:**

01/23/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

11/22/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Okeechobee County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$70,669.63
<b>Total Budget</b>	\$0.00	\$70,669.63
<b>Total Obligated</b>	\$0.00	\$70,669.63
<b>Total Funds Drawdown</b>	\$0.00	\$70,669.63
<b>Program Funds Drawdown</b>	\$0.00	\$70,669.63
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$70,669.63
Okeechobee County	\$0.00	\$70,669.63
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition related to housing replacement.

**Location Description:**

Okeechobee County - part of a county wide housing project (multiple sites)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# of Parcels acquired voluntarily	0	2/2

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	-2	2	0	0/0	2/2	2/2	100.00
# Owner Households	-2	2	0	0/0	2/2	2/2	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** OKCo-04

**Activity Title:** OKCo-04

**Activity Category:**

Clearance and Demolition

**Project Number:**

101

**Projected Start Date:**

01/23/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

11/22/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Okeechobee County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$13,898.00
<b>Total Budget</b>	\$0.00	\$13,898.00
<b>Total Obligated</b>	\$0.00	\$13,898.00
<b>Total Funds Drawdown</b>	\$0.00	\$13,898.00
<b>Program Funds Drawdown</b>	\$0.00	\$13,898.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$13,898.00
Okeechobee County	\$0.00	\$13,898.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition and clearance of housing units destroyed by hurricane.

**Location Description:**

Okeechobee County - part of a countywide housing project (multiple sites)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2/2	2/2	100.00
# Renter Households	0	2	2	0/0	2/2	2/2	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** OKCo-08

**Activity Title:** OKCo-08

**Activity Category:**

Relocation payments and assistance

**Project Number:**

101

**Projected Start Date:**

01/23/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

11/22/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Okeechobee County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$106,390.38
<b>Total Budget</b>	\$0.00	\$106,390.38
<b>Total Obligated</b>	\$0.00	\$106,390.38
<b>Total Funds Drawdown</b>	\$0.00	\$106,390.38
<b>Program Funds Drawdown</b>	\$0.00	\$106,390.38
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$106,390.38
Okeechobee County	\$0.00	\$106,390.38
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocation assistance for victims of hurricane.

**Location Description:**

Okeechobee County - 2617 NW 4th Street, City of Okeechobee, 34972

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	-1	1	0	0/0	1/1	1/1	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	1	1	0/0	1/1	1/1	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** OKCo-12

**Activity Title:** OKCo-12

**Activity Category:**

Construction of new replacement housing

**Project Number:**

101

**Projected Start Date:**

01/23/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

11/22/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Okeechobee County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$897,025.99
<b>Total Budget</b>	\$0.00	\$897,025.99
<b>Total Obligated</b>	\$0.00	\$897,025.99
<b>Total Funds Drawdown</b>	\$0.00	\$897,025.99
<b>Program Funds Drawdown</b>	\$0.00	\$897,025.99
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$897,025.99
Okeechobee County	\$0.00	\$897,025.99
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement housing for victims of hurricanes.

**Location Description:**

Okeechobee County - part of a countywide housing project (multiple sites)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	11/11
<b># of Singlefamily Units</b>	0	11/11



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	-9	9	0	2/2	9/9	11/11	100.00
# Owner Households	2	9	11	2/2	9/9	11/11	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** PBC-04

**Activity Title:** PBC-04

**Activity Category:**

Clearance and Demolition

**Project Number:**

101

**Projected Start Date:**

02/16/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Slums and Blight

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

09/01/2015

**Completed Activity Actual End Date:**

01/11/2016

**Responsible Organization:**

Palm Beach County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$833,814.00
<b>Total Budget</b>	\$0.00	\$833,814.00
<b>Total Obligated</b>	\$0.00	\$833,814.00
<b>Total Funds Drawdown</b>	\$0.00	\$833,814.00
<b>Program Funds Drawdown</b>	\$0.00	\$833,814.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$833,814.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolish delapidated housing units

This project was funded under the Slum and Blight national objective since it was demolition of vacant units. The action plan only provides a field for "renter," but the units were owned. In looking at the Guide to National Objectives and Eligible Activities, it appears that we had the flexibility to select how to report accomplishments so we chose to report on housing units.

**Location Description:**

Palm Beach County - City of Delray Beach

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	206/206

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	630/200	145/0	880/206	88.07

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** PBC-08

**Activity Title:** PBC 08

**Activity Category:**

Relocation payments and assistance

**Project Number:**

101

**Projected Start Date:**

02/16/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

09/01/2015

**Completed Activity Actual End Date:**

01/11/2016

**Responsible Organization:**

Palm Beach County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Relocation assistance for hurricane victims.  
This activity was zeroed out and money moved to a different activity.

**Location Description:**

Palm Beach County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** PBC-12

**Activity Title:** PBC-12

**Activity Category:**

Construction of new replacement housing

**Project Number:**

101

**Projected Start Date:**

02/16/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

09/01/2015

**Completed Activity Actual End Date:**

01/11/2016

**Responsible Organization:**

Palm Beach County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,675,456.02
<b>Total Budget</b>	\$0.00	\$5,675,456.02
<b>Total Obligated</b>	\$0.00	\$5,675,456.02
<b>Total Funds Drawdown</b>	\$0.00	\$5,675,456.02
<b>Program Funds Drawdown</b>	\$0.00	\$5,675,456.02
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,675,456.02
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement housing for victims of hurricane.

**Location Description:**

Palm Beach County -In the Pines subdivision

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	31/31
<b># of Singlefamily Units</b>	0	31/31





## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	24/31	5/0	31/31	93.55
# Owner Households	0	0	0	24/31	5/0	31/31	93.55

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** PBC-14A

**Activity Title:** PBC-14A

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

101

**Projected Start Date:**

02/16/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

09/01/2015

**Completed Activity Actual End Date:**

01/11/2016

**Responsible Organization:**

Palm Beach County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$1,899,349.86

**Total Budget**

\$0.00

\$1,899,349.86

**Total Obligated**

\$0.00

\$1,899,349.86

**Total Funds Drawdown**

\$0.00

\$1,899,349.86

**Program Funds Drawdown**

\$0.00

\$1,899,349.86

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,899,349.86

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Residential rehabilitation.

**Location Description:**

Palm Beach County - Belle Glade, Boynton Beach, Delray Beach, Riviera Beach, West Palm Beach and We Help CDC

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	51/60
<b># of Singlefamily Units</b>	0	51/60



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	28/60	23/0	51/60	100.00
# Owner Households	0	0	0	28/60	23/0	51/60	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** PBC-14B

**Activity Title:** PBC-14B

**Activity Category:**

Affordable Rental Housing

**Project Number:**

101

**Projected Start Date:**

02/16/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

09/01/2015

**Completed Activity Actual End Date:**

01/11/2016

**Responsible Organization:**

Palm Beach County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,231,812.05
<b>Total Budget</b>	\$0.00	\$1,231,812.05
<b>Total Obligated</b>	\$0.00	\$1,231,812.05
<b>Total Funds Drawdown</b>	\$0.00	\$1,231,812.05
<b>Program Funds Drawdown</b>	\$0.00	\$1,231,812.05
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,231,812.05
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Installation of permanently affixed generators at a foster care facility and an elderly facility.  
Multi-family housing rehabilitation.

**Location Description:**

Palm Beach County - The Haven Foster Care Facility, Delray Beach Elderly Facility, NOAH South Bay and NOAH Covenant Villas

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	508/617
<b># of Multifamily Units</b>	0	508/617



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	462/617	43/0	508/623	99.41
# Renter Households	0	0	0	462/617	43/0	508/623	99.41

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** SL 08

**Activity Title:** SL 08

**Activity Category:**

Relocation payments and assistance

**Project Number:**

101

**Projected Start Date:**

04/17/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

11/22/2010

**Completed Activity Actual End Date:**

11/22/2010

**Responsible Organization:**

St. Lucie County1

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$11,024.79

**Total Budget**

\$0.00

\$11,024.79

**Total Obligated**

\$0.00

\$11,024.79

**Total Funds Drawdown**

\$0.00

\$11,024.79

**Program Funds Drawdown**

\$0.00

\$11,024.79

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$11,024.79

St. Lucie County1

\$0.00

\$11,024.79

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Funds associated with temporary relocation activities.

**Location Description:**

St Lucie County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	-1	0	1/1	1/1	3/3	66.67
# Owner Households	-1	-2	-3	0/0	0/0	0/0	0
# Renter Households	1	1	3	1/1	1/1	3/3	66.67

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** SL-12

**Activity Title:** SL-12

**Activity Category:**

Construction of new replacement housing

**Project Number:**

101

**Projected Start Date:**

04/17/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

11/22/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Lucie County1

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$118,762.50
<b>Total Budget</b>	\$0.00	\$118,762.50
<b>Total Obligated</b>	\$0.00	\$118,762.50
<b>Total Funds Drawdown</b>	\$0.00	\$118,762.50
<b>Program Funds Drawdown</b>	\$0.00	\$118,762.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$118,762.50
St. Lucie County1	\$0.00	\$118,762.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement Housing

**Location Description:**

City of Fort Pierce

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/1
<b># of Singlefamily Units</b>	0	1/1





## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	4	3	7	5/5	3/3	8/8	100.00
# Owner Households	-1	0	-1	0/0	0/0	0/0	0
# Renter Households	5	3	8	5/5	3/3	8/8	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** SL-13

**Activity Title:** SL-13

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

101

**Projected Start Date:**

04/17/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

11/22/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Lucie County1

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$82,000.00
<b>Total Budget</b>	\$0.00	\$82,000.00
<b>Total Obligated</b>	\$0.00	\$82,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$82,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$82,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$82,000.00
St. Lucie County1	\$0.00	\$82,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Down Payment Assistance for victims of hurricanes

STATUS UPDATE - Please note that when the project was completed, the totals were entered under number of owner households and total number of households (since the relocation assistance was provided but the local government did not assist with the actual housing units; just paid the homeowner). Unable to modify the action plan.

**Location Description:**

City of Fort Pierce

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	2	2/3



### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2/2	2/2	100.00
# Owner Households	0	0	0	0/0	2/2	2/2	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** SL-14A

**Activity Title:** SL-14A

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

101

**Projected Start Date:**

04/17/2007

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

11/22/2010

**Completed Activity Actual End Date:**

11/22/2010

**Responsible Organization:**

St. Lucie County1

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$819,667.71
<b>Total Budget</b>	\$0.00	\$819,667.71
<b>Total Obligated</b>	\$0.00	\$819,667.71
<b>Total Funds Drawdown</b>	\$0.00	\$819,667.71
<b>Program Funds Drawdown</b>	\$0.00	\$819,667.71
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$819,667.71
St. Lucie County1	\$0.00	\$819,667.71
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Housing rehab

**Location Description:**

City of Fort Pierce and St. Lucie County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/0

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	13/10
# of Singlefamily Units	0	13/10

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	-7	11	10	6/6	11/11	23/23	73.91
# Owner Households	-7	11	10	6/6	11/11	23/23	73.91

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** SL-14A-Demo

**Activity Title:** SL-14A-Demo

**Activity Category:**

Clearance and Demolition

**Project Number:**

101

**Projected Start Date:**

04/17/2007

**Benefit Type:**

( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Housing

**Projected End Date:**

11/22/2010

**Completed Activity Actual End Date:**

11/22/2010

**Responsible Organization:**

St. Lucie County1

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$38,738.46
<b>Total Budget</b>	\$0.00	\$38,738.46
<b>Total Obligated</b>	\$0.00	\$38,738.46
<b>Total Funds Drawdown</b>	\$0.00	\$38,738.46
<b>Program Funds Drawdown</b>	\$0.00	\$38,738.46
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$38,738.46
St. Lucie County1	\$0.00	\$38,738.46
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of Dilapidated Housing

**Location Description:**

City of Fort Pierce and St. Lucie County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	-1	8/9
<b># of Singlefamily Units</b>	0	0/0



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: 102 / Method of Distribution Non-Housing

**Grantee Activity Number:** CC-03

**Activity Title:** CC-03

### Activity Category:

Rehabilitation/reconstruction of public facilities

### Project Number:

102

### Projected Start Date:

06/20/2007

### Benefit Type:

Area ( )

### National Objective:

Low/Mod

### Activity Status:

Completed

### Project Title:

Method of Distribution Non-Housing

### Projected End Date:

08/31/2015

### Completed Activity Actual End Date:

12/09/2015

### Responsible Organization:

Collier County

### Overall

	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$109,134.00
Total Budget	\$0.00	\$109,134.00
Total Obligated	\$0.00	\$109,134.00
Total Funds Drawdown	\$0.00	\$109,134.00
Program Funds Drawdown	\$0.00	\$109,134.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$109,134.00

Collier County	\$0.00	\$109,134.00
<b>Match Contributed</b>	<b>\$0.00</b>	<b>\$0.00</b>

**Activity Description:**

Generator project for St. Matthew's House Homeless Shelter and Battered Women's Shelter

**Location Description:**

Collier County - St. Matthew's House; Battered Women's Shelter

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	2/2

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





**Grantee Activity Number:** CC-03I

**Activity Title:** CC-03I

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

102

**Projected Start Date:**

06/20/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

08/31/2015

**Completed Activity Actual End Date:**

12/09/2015

**Responsible Organization:**

Collier County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$17,377.00
<b>Total Budget</b>	\$0.00	\$17,377.00
<b>Total Obligated</b>	\$0.00	\$17,377.00
<b>Total Funds Drawdown</b>	\$0.00	\$17,377.00
<b>Program Funds Drawdown</b>	\$0.00	\$17,377.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$17,377.00
Collier County	\$0.00	\$17,377.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Storm drainage improvements.

**Location Description:**

Collier County - Hatcher's Preserve

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public</b>	0	200/200



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** CC-03J

**Activity Title:** CC-03J

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

102

**Projected Start Date:**

06/20/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

08/31/2015

**Completed Activity Actual End Date:**

12/09/2015

**Responsible Organization:**

Collier County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$654,074.53
<b>Total Budget</b>	\$0.00	\$654,074.53
<b>Total Obligated</b>	\$0.00	\$654,074.53
<b>Total Funds Drawdown</b>	\$0.00	\$654,074.53
<b>Program Funds Drawdown</b>	\$0.00	\$654,074.53
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$654,074.53
Collier County	\$0.00	\$654,074.53
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Water/sewer and generator improvements.

**Location Description:**

Collier County - North Immokalee Retirement Housing and Copeland Utilities

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	2/2
<b># of Linear feet of Public</b>	0	760/760



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** HC-01

**Activity Title:** HC-01

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

102

**Projected Start Date:**

02/23/2007

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

06/21/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hendry County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,815.40
<b>Total Budget</b>	\$0.00	\$2,815.40
<b>Total Obligated</b>	\$0.00	\$2,815.40
<b>Total Funds Drawdown</b>	\$0.00	\$2,815.40
<b>Program Funds Drawdown</b>	\$0.00	\$2,815.40
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,815.40
Hendry County	\$0.00	\$2,815.40
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition associated with improvements to the Emergency Operations Center that serves the entire county.

**Location Description:**

Hendry County - Emergency Operations Center (that serves entire county)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** HC-03

**Activity Title:** HC-03

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

102

**Projected Start Date:**

02/23/2007

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

06/21/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hendry County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$3,021,746.55

**Total Budget**

\$0.00

\$3,021,746.55

**Total Obligated**

\$0.00

\$3,021,746.55

**Total Funds Drawdown**

\$0.00

\$3,021,746.55

**Program Funds Drawdown**

\$0.00

\$3,021,746.55

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$3,021,746.55

Hendry County

\$0.00

\$3,021,746.55

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Public facility improvements (emergency operations center), including rehab and hardening.

- this activity includes engineering costs associated with the project.

**Location Description:**

Hendry County - Emergency Operations Center

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** HC-21B

**Activity Title:** HC-21B

**Activity Category:**

Planning

**Project Number:**

102

**Projected Start Date:**

02/23/2007

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

10/22/2009

**Completed Activity Actual End Date:**

07/02/2012

**Responsible Organization:**

Hendry County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

    Hendry County

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Engineering costs associated with a disaster recovery public facilities project (emergency operations center).

**Location Description:**

Hendry County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** KW-21B

**Activity Title:** KW-21B

**Activity Category:**

Planning

**Project Number:**

102

**Projected Start Date:**

02/16/2007

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

02/15/2010

**Completed Activity Actual End Date:**

02/15/2010

**Responsible Organization:**

Key West1

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$473,280.09

**Total Budget**

\$0.00

\$473,280.09

**Total Obligated**

\$0.00

\$473,280.09

**Total Funds Drawdown**

\$0.00

\$473,280.09

**Program Funds Drawdown**

\$0.00

\$473,280.09

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$473,280.09

Key West1

\$0.00

\$473,280.09

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Engineering and architectural designs related to single and multi-family residential rehab.

**Location Description:**

Monroe County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: MC-03**

**Activity Title: MC-03**

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

102

**Projected Start Date:**

04/17/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

01/15/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Martin County1

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,083,738.51
<b>Total Budget</b>	\$0.00	\$1,083,738.51
<b>Total Obligated</b>	\$0.00	\$1,083,738.51
<b>Total Funds Drawdown</b>	\$0.00	\$1,083,738.51
<b>Program Funds Drawdown</b>	\$0.00	\$1,083,738.51
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,083,738.51
Martin County1	\$0.00	\$1,083,738.51
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Installation of permanently affixed generators and a Sewer/Drainage project

**Location Description:**

Martin County -  
SA02 - Public Buildings - School Generator - Port Salerno Elementary School  
SA 3, 4, 5 - Golden Gate: Sewer & Drainage - Bonita; Golden Gate: Sewer & Drainage - Clayton; Golden Gate: Sewer & Drainage - Delmar

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	-5	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** MD-03I

**Activity Title:** MD-03I

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

102

**Projected Start Date:**

02/20/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

06/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Miami-Dade County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,796,065.00
<b>Total Budget</b>	\$0.00	\$1,796,065.00
<b>Total Obligated</b>	\$0.00	\$1,796,065.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,796,065.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,796,065.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,796,065.00
Miami-Dade County	\$0.00	\$1,796,065.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Flood and drainage improvements.

**Location Description:**

Miami-Dade County - Florida City

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public</b>	-2585	3415/6000



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** OKCo-03I

**Activity Title:** OKCo-03I

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

102

**Projected Start Date:**

01/23/2007

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

11/22/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Okeechobee County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$442,960.58
<b>Total Budget</b>	\$0.00	\$442,960.58
<b>Total Obligated</b>	\$0.00	\$442,960.58
<b>Total Funds Drawdown</b>	\$0.00	\$442,960.58
<b>Program Funds Drawdown</b>	\$0.00	\$442,960.58
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$442,960.58
Okeechobee County	\$0.00	\$442,960.58
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Flood and drainage improvements.

**Location Description:**

Okeechobee County - Country Hills Estates

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public</b>	0	9000/9000



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** PBC-03

**Activity Title:** PBC-03

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

102

**Projected Start Date:**

02/16/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

09/01/2015

**Completed Activity Actual End Date:**

01/11/2016

**Responsible Organization:**

Palm Beach County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,410,504.05
<b>Total Budget</b>	\$0.00	\$1,410,504.05
<b>Total Obligated</b>	\$0.00	\$1,410,504.05
<b>Total Funds Drawdown</b>	\$0.00	\$1,410,504.05
<b>Program Funds Drawdown</b>	\$0.00	\$1,410,504.05
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,410,504.05
Palm Beach County	\$0.00	\$1,410,504.05
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity entails the installation of fencing around its two water treatment plants and 13 sewage pump stations consisting of 6 ft. high chain link and 1 ft. of barbed wire for a total height of 7 feet of fencing destroyed by Hurricane Wilma. The activity will serve the Activities benefiting low- and moderate-income persons National Objective per 570.208(a)(1)(i), and is classified as Public Facilities & improvements (03).The unit of measurement is linear feet. The activity will install 4430 l.f. of fencing. The original project cost is \$150,000 for direct costs only. The new revised project cost is \$48,060.

**Location Description:**

Village of Palm Springs-Fencing of water treatment plants

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** PBC-03E

**Activity Title:** PBC-03E

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

102

**Projected Start Date:**

02/16/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

09/01/2015

**Completed Activity Actual End Date:**

01/11/2016

**Responsible Organization:**

Palm Beach County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$10,082.00
<b>Total Budget</b>	\$0.00	\$10,082.00
<b>Total Obligated</b>	\$0.00	\$10,082.00
<b>Total Funds Drawdown</b>	\$0.00	\$10,082.00
<b>Program Funds Drawdown</b>	\$0.00	\$10,082.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$10,082.00
Palm Beach County	\$0.00	\$10,082.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Senior/neighborhood center improvements (permanently affixed generators)

**Location Description:**

Palm Beach County - Delray Beach Senior Center

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** PBC-03I

**Activity Title:** PBC-03I

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

102

**Projected Start Date:**

02/16/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

09/01/2015

**Completed Activity Actual End Date:**

01/11/2016

**Responsible Organization:**

Palm Beach County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$2,300,707.40

**Total Budget**

\$0.00

\$2,300,707.40

**Total Obligated**

\$0.00

\$2,300,707.40

**Total Funds Drawdown**

\$0.00

\$2,300,707.40

**Program Funds Drawdown**

\$0.00

\$2,300,707.40

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$2,300,707.40

Palm Beach County

\$0.00

\$2,300,707.40

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Flood and drainage improvements.

STATUS UPDATE - It appears that the project was set up as drainage facilities and later combined with linear feet of drainage. The activity might be more appropriately labeled "public improvement." We have added a new activity PBC-03I-LF to the Action Plan. This activity reflects the linear feet for the activity.

**Location Description:**

Palm Beach County - West Gate/Belevedere Homes, Green Acres

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	7/7



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** PBC-03I-LF

**Activity Title:** PBC-03I-LF

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

102

**Projected Start Date:**

02/06/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

09/01/2015

**Completed Activity Actual End Date:**

01/11/2016

**Responsible Organization:**

Palm Beach County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Palm Beach County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Flood & Drainage Linear Feet Infrastructure Improvements

**Location Description:**

Palm Beach County - Belle Glade

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public</b>	0	3000/3000



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** PBC-03J

**Activity Title:** PBC-03J

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

102

**Projected Start Date:**

02/16/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

09/01/2015

**Completed Activity Actual End Date:**

01/11/2016

**Responsible Organization:**

Palm Beach County

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$364,530.00
<b>Total Budget</b>	\$0.00	\$364,530.00
<b>Total Obligated</b>	\$0.00	\$364,530.00
<b>Total Funds Drawdown</b>	\$0.00	\$364,530.00
<b>Program Funds Drawdown</b>	\$0.00	\$364,530.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$364,530.00
Palm Beach County	\$0.00	\$364,530.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Improvements to public facilities (permanently affixed generators for water and sewer facilities)

**Location Description:**

Palm Beach County - West gate, Bevedere Homes

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	2/2



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** PBC-03J-

**Activity Title:** PBC-03J-

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

102

**Projected Start Date:**

02/16/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

09/01/2015

**Completed Activity Actual End Date:**

01/11/2016

**Responsible Organization:**

Palm Beach County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Palm Beach County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

cancelled

**Location Description:**

Palm Beach County - West Gate, Bevedere Homes

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/0

  

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units

0

0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** PBC-03K

**Activity Title:** PBC-03K

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

102

**Projected Start Date:**

02/16/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

09/01/2015

**Completed Activity Actual End Date:**

01/11/2016

**Responsible Organization:**

Palm Beach County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$152,490.50
<b>Total Budget</b>	\$0.00	\$152,490.50
<b>Total Obligated</b>	\$0.00	\$152,490.50
<b>Total Funds Drawdown</b>	\$0.00	\$152,490.50
<b>Program Funds Drawdown</b>	\$0.00	\$152,490.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$152,490.50
Palm Beach County	\$0.00	\$152,490.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Street improvements.

**Location Description:**

Palm Beach County - City of Delray Beach: Mango Drive and SW 7th Avenue

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public</b>	0	1150/1150



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** SL-03K

**Activity Title:** SL-03K

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

102

**Projected Start Date:**

04/17/2007

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribution Non-Housing

**Projected End Date:**

11/22/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Lucie County1

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$208,229.35

**Total Budget**

\$0.00

\$208,229.35

**Total Obligated**

\$0.00

\$208,229.35

**Total Funds Drawdown**

\$0.00

\$208,229.35

**Program Funds Drawdown**

\$0.00

\$208,229.35

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$208,229.35

St. Lucie County1

\$0.00

\$208,229.35

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Street improvements; resurfacing.

**Location Description:**

City of Port St. Lucie

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	1100/1110



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	10
Monitoring Visits	0	178
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	1
Report/Letter Issued	0	10

