Grantee: Florida

Grant: B-06-DG-12-0002

April 1, 2015 thru June 30, 2015 Performance Report



 Grant Number:
 Obligation Date:
 Award Date:

 B-06-DG-12-0002
 01/21/2007
 01/21/2007

Grantee Name: Contract End Date: Review by HUD:

Florida Reviewed and Approved

Grant Award Amount: Grant Status: QPR Contact:

\$100,066,518.00 Active Kristina Seymour

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$100,066,518.00 \$0.00

\$100,066,518.00 **Disasters:**

Total Budget:

Declaration Number

FEMA-DR-1609-FL FEMA-DR-1602-FL

Narratives

Disaster Damage:

The following information responds to the U.S. Department of Housing and Urban Development's Notice of Funding Availability provided in Federal Register / Volume 71, Number 209, Docket No. FR-5089-N-01. This Action Plan proposes using funds provided through the Emergency Supplemental Appropriations Act for Defense, the Global War on Terror, and Hurricane Recovery, 2006, to assist local governments with satisfying their disaster recovery needs in the areas of housing (replacement, rehabilitation/repair and hardening and mitigation activities) and infrastructure repair/improvement. Funding will be used to specifically address the needs of low to moderate income households limited to 80% AMI and below. All damaged structures receiving assistance (homes, apartments, public facilities, etc.) as a result of Hurricane Wilma are required to be repaired, rehabilitated or replaced, hardened and provided other mitigation measures to further protect from future storms. The State of Florida considers it a priority to support mitigation and hardening activities to hedge against future storm-related disasters. Therefore, the determination was made to use dollars appropriated under this program to support such activities along with the typical disaster related uses. These funds will be used for eligible disaster related activities supporting housing rehabilitation, hardening and infrastructure repair/improvements at the requests of the local governments to assist the State of Florida in better serving low income citizens located in Wilma impacted counties. Up to 20 percent of the funds will target multi-family units meeting certain eligibility criteria.

Recovery Needs:

The Impact of the 2005 Hurricane Season The 2005 Atlantic hurricane season developed as the most active season on record, shattering historical records. The season included 27 named storms, with 15 hurricanes, of which seven were major. It was by far the most devastating hurricane season the country has experienced in modern times. During 2005, four hurricanes impacted the State of Florida. On July 10, Category 3 Hurricane Dennis struck the Florida Panhandle, which was still recovering from the devastation caused by Hurricane Ivan less than a year before. On August 25, Hurricane Katrina hit just north of Miami as a Category 1 storm, causing tornadoes and wind damage in Southeast Florida. On September 20, Hurricane Rita passed just south of the Florida Keys, causing flooding and storm surge in the chain of islands. On October 24, Category 3 Hurricane Wilma struck the southern peninsula of Florida, causing major damage in Southwest Florida, the Florida Keys and heavily populated counties in Southeast Florida. Hurricane Wilma caused the largest disruption to electrical service ever experienced in Florida, with as much as 98 percent of South Florida without power after landfall. Wilma ranks as one of the costliest hurricanes on record. By the end of hurricane season, 37 of Florida's 67 counties had been declared a federal disaster area for the purpose of public assistance. Even as our state continued to prepare, respond and recover from hurricanes, Florida quickly responded to the requests from federal and state emergency managers to support our neighbors in the wake of Hurricane Katrina. Within hours of the second landfall of the catastrophic storm along the Gulf Coast, Florida began deploying first responders in Louisiana, Mississippi and Alabama. More than 7,000 Floridians, including members of the Florida National Guard, Florida Highway Patrol, Florida Department of Law Enforcement, county sheriffs, local police and fire departments, specialized search and rescue teams, emergency response managers, doctors, nurses and medical professionals, came to the aid of the people in those states. Along with essential equipment and communication tools, Florida advanced more than \$80 million in state and local funds to assist with these efforts, providing more than 3.6 million gallons of water and 19 million pounds of ice to help affected residents. The catastrophic storms destroyed and damaged thousands of homes. More than 40,000 roofs were temporarily repaired through the Corps of Engineers "Blue Roof" program. FEMA made available over 2,000 travel trailers and mobile homes for those left homeless by the storms. More than 625,000 Floridians registered for FEMA assistance and grants were provided to these 2005 disaster victims for housing repair and rental assistance and to repair or replace personal property. Hurricane Wilma alone



impacted 275,437 housing units: • 3,124 units were destroyed by Wilma • 38,441 units sustained major damage from Wilma • 119,038 Wilma units were estimated to be lived in by homeowners/renters with annual incomes at or below \$30,000 (FEMA data compiled by Shimberg Center for Affordable Housing, UF) • \$4.6 billion in insurance claims for Wilma damage alone HUD subsidized rental units were hit hard by the disaster. Of the 17,804 HUD subsidized units in the Wilma counties, two developments reported severe damage with relocations, 61 households required temporary relocation, bitable; uninhabitable. A total of 393 households were displaced. Approximately 600 multi-family units financed by the Florida Housing Finance Corporation also received minor damage. Insurance Crisis and Florida's Response Equally important to the recovery process is the need to ensure that Floridians are able to maintain insurance on their homes and businesses and that public facilities and infrastructure remain insured. The 2.8 million insurance claims (\$36 billion) filed after the 2004 and 2005 hurricanes resulted in an insurance crisis in the State of Florida. Record payouts on claims demanded industry relief which was felt immediately in terms of cancelled policies and rate increases. As a result of the insurance industry's recovery needs, low and moderate income citizens, already faced with paying high insurance rates, now face even higher premiums. And, although housing was damaged or destroyed in specific areas hit hardest by the hurricanes, rate increases have occurred statewide. Without relief, homeowners with mortgages may have coverage placed for them by their mortgage bank, known as forced placed coverage, at four to five times the current rate and reduced policy provisions. Homeowners without mortgages may have to let their policies lapse. Given the potential for future hurricane related events, the state is aggressively addressing this crisis and actively pursuing reforms to address the problem statewide. The State of Florida was forced to take immediate and aggressive action to address this crisis. Because the insurance capacity necessary to sustain the population and housing growth in Florida is not readily available, recent state legislation enacted several measures to create more capacity in the private marketplace by providing incentives to insurers and consumers as described below. • Insurance Capital Build-Up Incentive Program - The state allocated \$250 million for an insurance capital build-up incentive. As of October 30, 2006, 11 companies had applied to the Program with a total amount of \$244 million requested, which could result in total additional new capital to Florida property insurers of \$488 million. • Premium credits for loss mitigation efforts - A 2002 study conducted by the Department of Community Affairs was the basis for establishing insurance credits for various mitigation techniques; and, at that time, only 50 percent of the maximum discounts were available to consumers. The Florida Cabinet has re-evaluated wind mitigation credits for homes built to building code standards to encourage wind loss mitigation efforts by consumers and felt those who proactively protected their homes from hurricanes should receive a more sizeable discount for the mitigation efforts and doubled the amount of credits offered to consumers. Now, homeowners that proactively mitigate their homes can, over the life of their insurance policy or mortgage, save double on their insurance credits, and most importantly help keep them in their homes after a hurricane. (The Rule was effective January 1, 2007.) Hurricane Loss Mitigation Efforts – The My Safe Florida Home Program provided \$250 million in grants for hurricane shutters, roofing and other improvements to better protect up to 45,000 homes against hurricane damage and reduce the state's insurance potential maximum loss. The program provides for free home inspections, as well as 50 percent matchinggrantsofupto\$5,000toencouragesingle-family homes to reduce vulnerability to hurricane damage. STATUS Following this disaster allocation, Congress awarded supplemental CDBG funds in the amount of \$100,066,518 to assist with the recovery effort. These funds were announced in the Federal Register (Volume 71, No. 209) published on October 30, 2006. An initial Action Plan was developed and submitted to HUD in December 2006; however, the State submitted an amended Action Plan in May. We anticipate that formal approval will be received prior to July 31, 2007. Three categories of funding have been established: Category Allocation Single-family/Multifamily Housing Repair and Mitigation \$56,287,416.38 Multifamily Rental Housing Repair and Mitigation \$20,013,303.60 Infrastructure Repair/Improvement \$18,762,472.12 State and Local Administration \$5.003.325.90 Total Allocation \$100.066.518.00 Counties eligible for assistance include: Brevard, Broward, Charlotte, Collier, Glades, Hardee, Hendry, Highlands, Indian River, Lee, Martin, Miami-Dade, Monroe, Okeechobee, Palm Beach, Polk, Sarasota, and St. Lucie. On August 3rd, the Department will conduct a conference call with these counties to go over the state's administrative rule that will govern the funds and the information that will be requested for projects proposed for funding. Following the conference call, local governments will begin submiting project proposals to the Department. If the amended Action Plan is approved by July 20th, 2007, project proposals will be due by the end of August. Staff will then make site visits and determine project eligibility. Contracts should be initiated no later than October 1, 2007. Although the amendment to the Action Plan delayed the delivery of funding to the affected areas, local governments were supportive of the amendments and believe that the revised Action Plan better meets local needs. Since the Department will begin the awards process in August, and detailed information on the allocation of the funds will be provided in the next quarterly report. CONTACT THE FLORIDA DEPARTMENT OF COMMUNITY AFFAIRS FOR A COMPLETE VERSION OF THIS ACTION PLAN. (850)487-3644

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$100,041,434.23
Total Budget	\$0.00	\$100,041,434.23
Total Obligated	\$0.00	\$100,041,434.23
Total Funds Drawdown	\$480,981.16	\$92,681,171.13
Program Funds Drawdown	\$480,981.16	\$92,681,171.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$480,981.16	\$92,681,171.13
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		91.91%
Overall Benefit Percentage (Actual)		92.75%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$15,009,977.70	\$0.00
Limit on Admin/Planning	\$20,013,303.60	\$4,787,176.02
Limit on State Admin	\$5.003.325.90	\$4.584.126.02

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

Working towards finishing up projects and closing grants.

Project Summary

Project #, Project Title	This Report Period	To Date	te
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
099, Administrative Costs	\$9,773.73	\$4,712,061.81	\$4,584,126.02
101, Method of Distribution Housing	\$406,893.99	\$74,174,743.14	\$69,648,526.56
102, Method of Distribution Non-Housing	\$64,313.44	\$21,154,629.28	\$18,448,518.55
9999, Restricted Balance	\$0.00	\$0.00	\$0.00



Activities

Project # / Title: 099 / Administrative Costs

Grantee Activity Number: Bw Co 21A
Activity Title: Bw Co 21A

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

099 Administrative Costs

Projected Start Date: Projected End Date:

06/27/2008 09/30/2015

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A Broward County

Apr 1 thru Jun 30, 2015	To Date
N/A	\$654,727.84
\$0.00	\$654,727.84
\$0.00	\$654,727.84
\$9,773.73	\$593,773.33
\$9,773.73	\$593,773.33
\$0.00	\$0.00
\$0.00	\$0.00
\$9,773.73	\$593,773.33
\$9,773.73	\$593,773.33
\$0.00	\$0.00
	N/A \$0.00 \$0.00 \$9,773.73 \$9,773.73 \$0.00 \$0.00 \$9,773.73 \$9,773.73

Activity Description:

Administratvie funds associated with the Broward County disaster grant(housing replacement and rehab).

Location Description:

Broward County

Activity Progress Narrative:

Ongoing



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 101 / Method of Distribution Housing

Grantee Activity Number: Bw Co 12
Activity Title: Bw Co 12

Activitiy Category:

Construction of new replacement housing

Project Number:

101

Projected Start Date:

06/27/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Method of Distribution Housing

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Broward County

Overall Apr 1 thru Jun 30, 2015 To Date **Total Projected Budget from All Sources** N/A \$2,268,773.63 \$0.00 **Total Budget** \$2,268,773.63 **Total Obligated** \$0.00 \$2,268,773.63 **Total Funds Drawdown** \$144,718.54 \$646,717.18 \$144,718.54 **Program Funds Drawdown** \$646,717.18



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$144,718.54	\$646,717.18
Broward County	\$144,718.54	\$646,717.18
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of replacement housing

Location Description:

Broward County

Activity Progress Narrative:

SA#1 - Access Builders, Inc. - (Washington Park) 2852 NW 9th Street - C.O. Issued. Homebuyer under contract. 2809 NW 8th Court - C.O. Issued. Homebuyer under contract. 2715 NW 8th Street - C.O. Issued. Homebuyer under contract.

SA#1 - Access Builders, Inc. - (Franklin Park Estates) 18 new single family residences are to be constructed in the Franklin Park Estates subdivision of Ft. Lauderdale, FL along with an 8' X 1,060' sound barrier wall that runs along NW 27th Avenue and Sunrise Blvd)

Site work is complete throughout the lots not obstructed by utilities. Form work for pads completed on 6 lots. Plumbing rough completed and passed inspections for 6 lots.

Preparations for pouring concrete and passed has begun for 6 lots. We are waiting for the the architect to sign off on truss shop drawings. Plans, permits, utilities, wall are still pending.

SA#1 - (Inner Urban) - (Roosevelt Gardens Replacement Homes)

Lot 11 (1441 NW 27th Ave) The plans have been reviewed and all disciplines passed with the execeptions of zoning ad structural. The response to the comments are scheduled to be resubmitted.

Lot 12 (1471 NW 27th Ave) The plans have been reviewed and all disciplines passed with the execeptions of zoning ad structural. The response to the comments are scheduled to be resubmitted.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	3/4
# of Singlefamily Units	3	3/4

Beneficiaries Performance Measures

	Thi	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	3	3	0/0	3/4	3/4	100.00
# Owner Households	0	3	3	0/0	3/4	3/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources Amount



Grantee Activity Number: Bw Co 14A
Activity Title: Bw Co 14A

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

101

Projected Start Date:

06/27/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Method of Distribution Housing

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Broward County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$10,918,065.86
Total Budget	\$0.00	\$10,918,065.86
Total Obligated	\$0.00	\$10,918,065.86
Total Funds Drawdown	\$0.00	\$10,504,424.85
Program Funds Drawdown	\$0.00	\$10,504,424.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,504,424.85
Broward County	\$0.00	\$10,504,424.85
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab of single family housing.

Location Description:

Broward County: Coconut Creek SA#1, Coral Springs SA#3, Deerfield Beach SA#4, Lauderhill SA#9, Margate SA#22, Miramar SA#13, North Lauderdale SA#18, Pembroke Pines SA#21, Pompano SA#23, Sunrise SA#24, Tamarac SA#25, SA#BC26 - Cooper City, SA#BC30 Wilton Manors, and SA#BC28 - Town of Davie

Activity Progress Narrative:

SA#1 Coconut Creek: 100% completed. SA#3 Coral Springs: 100% completed. SA#4 Deerfield Beach: 100 % completed.

SA#5 Hollywood SA#5: Project deleted, reallocated funds to SA#BC-CW-31, Countywide Activity (RFP).

SA#8 Lauderdale Lakes: Through consultant CRA. (see below)

SA#9 Lauderhill: 100% completed.
SA#12 Margate: 100% complete.
SA#13 Miramar: 13 units completed.
SA#18 North Lauderdale: 100% completed.

SA#21 Pembroke Pines: 100% completed. Balance of \$91,424.06 reprogrammed.

SA#23 Pompano: 100% completed.



SA#24 Sunrise: 100% completed. SA#25 Tamarac: Complete.

SA#BC26 Cooper City: County is administering projects on behalf of Cooper City.

SA#BC27 Dania Beach - Through consultant CRA (see below) SA#BC29 West Park: One house is currently being mitigated.

SA#BC30 Wilton Manors: Six houses have been completed. One house is near completion.

SA#BC31 - CRA: 100% completed.

SA#31 - B.A.N.D. - There was no funding activity during this reporting period. The Final DRI Case Summary for Ms. Debra Chapman, Ms. Eloise Pope and Ms. BAND completed the final invoice packages for Ms. Debra Chapman, Ms. Eloise Pope and Ms. Edith Kelson. The files will be delivered to the Broward County Housing Finance and Community Development office next week.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	93	609/508
# of Singlefamily Units	93	609/508

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	120	-89	93	120/0	427/508	609/508	89.82	
# Owner Households	120	-89	93	120/0	427/508	609/508	89.82	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Bw Co 14B
Activity Title: Bw Co 14B

Activitiy Category:

Affordable Rental Housing

Project Number:

101

Projected Start Date:

06/27/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Method of Distribution Housing

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Broward County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,611,882.85
Total Budget	\$0.00	\$4,611,882.85
Total Obligated	\$0.00	\$4,611,882.85
Total Funds Drawdown	\$262,175.45	\$3,897,232.44
Program Funds Drawdown	\$262,175.45	\$3,897,232.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$262,175.45	\$3,897,232.44
Broward County	\$262,175.45	\$3,897,232.44
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab of multi-family housing units.

Location Description:

Broward County: Lauderdale Lakes SA#8, and Sunrise SA#24

Activity Progress Narrative:

SA#BC28 Town of Davie: Project completed; awaiting final payment request.

SA#BC31 Countywide MF (BC Housing Authority): All work projects completed except final punch list walkthrough for the installation of exterior doors at Griffin Gardens, which is in process with a few units remaining to be inspected.

SA#BC32 BHP Community Land Trust (COMO Apts) - Rehab complete; building is fully occupied.

SA#BC32 BHP Community Land Trust (Tam O'Shanter) - Rehab complete; building is fully occupied.

SA BC-CW 32: (Building Better Communities) Construction work completed; final invoice review/approval underway to pay the contractors and close the project.

BC-CW 32: (BCHA - Higland Gardens- Park Ridge) Construction work completed.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	146	376/324
# of Multifamily Units	146	376/324

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	159	-22	146	159/0	208/324	376/324	97.61
# Renter Households	159	-22	146	159/0	208/324	376/324	97.61

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: CCO 08
Activity Title: CCO 08

Activitiy Category:

Relocation payments and assistance

Project Number:

101

Projected Start Date:

05/14/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Method of Distribution Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$21,987.33
Total Budget	\$0.00	\$21,987.33
Total Obligated	\$0.00	\$21,987.33
Total Funds Drawdown	\$0.00	\$21,987.33
Program Funds Drawdown	\$0.00	\$21,987.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$21,987.33
Collier County	\$0.00	\$21,987.33
Match Contributed	\$0.00	\$0.00

Activity Description:

Collier County-Temp Relocation

• funds not used will be reallocated or deobligated

Location Description:

Collier County

Activity Progress Narrative:

Service area #2 I Hope is Complete. Service area #3 Countywide Rehab is Complete

Accomplishments Performance Measures

No Accomplishments Performance Measures



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	5/5	0/0	5/5	100.00	
# Owner Households	0	0	0	5/5	0/0	5/5	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: CCO 12
Activity Title: CCO 12

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

101

Projected Start Date:

05/14/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Method of Distribution Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$573,329.12
Total Budget	\$0.00	\$573,329.12
Total Obligated	\$0.00	\$573,329.12
Total Funds Drawdown	\$0.00	\$214,326.82
Program Funds Drawdown	\$0.00	\$214,326.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$214,326.82
Collier County	\$0.00	\$214,326.82
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement housing for hurricane victims.

Location Description:

Collier County

Activity Progress Narrative:

Service area #2 IHOPE is Complete. Service Area #7 is Hatcher's Preserve. Site preparation is underway for the project. The contractor has acquired the payment and performance bonds, insurance, mobilized for the project, delivered and compacted fill. Each home site is ready for the concrete slabs. The CHDO's reimbursement request for DRI and DREF funds for completed activities is at hand. On June 12, 2015 the DEO recommended that the County not move forward with the Hatchers project.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

Cumulative Actual Total / Expected

Total

3/3



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	3/3	3/3	100.00
# Owner Households	0	0	0	0/0	3/3	3/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: CCO 14A
Activity Title: CCO 14A

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

101

Projected Start Date:

05/14/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Method of Distribution Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,221,186.61
Total Budget	\$0.00	\$1,221,186.61
Total Obligated	\$0.00	\$1,221,186.61
Total Funds Drawdown	\$0.00	\$1,217,423.69
Program Funds Drawdown	\$0.00	\$1,217,423.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,217,423.69
Collier County	\$0.00	\$1,217,423.69
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab of single family houses.

Location Description:

Collier County - SA03 Countywide Housing

Activity Progress Narrative:

Service area #3 -Countywide Rehab Complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	30/30
# of Singlefamily Units	0	30/30



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	30/30	30/30	100.00
# Owner Households	0	0	0	0/0	30/30	30/30	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: CCO 14B
Activity Title: CCO 14B

Activitiy Category:

Affordable Rental Housing

Project Number:

101

Projected Start Date:

05/14/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Method of Distribution Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$497,006.00
Total Budget	\$0.00	\$497,006.00
Total Obligated	\$0.00	\$497,006.00
Total Funds Drawdown	\$0.00	\$497,006.00
Program Funds Drawdown	\$0.00	\$497,006.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$497,006.00
Collier County	\$0.00	\$497,006.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab of multi-family housing units.

Location Description:

Collier County - SA06 Front Porch Community

Activity Progress Narrative:

Service area #6 Front Porch Complete.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units

0 100/100

of Multifamily Units

0 100/100



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	100/100	0/0	100/100	100.00	
# Renter Households	0	0	0	100/100	0/0	100/100	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: M B PHA 12
Activity Title: M B PHA 12

Activity Category: Activity Status:

Construction of new housing Completed

Project Number: Project Title:

101 Method of Distribution Housing

Projected Start Date: Projected End Date:

08/21/2008 09/01/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Miami Beach PHA

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$257,002.27
Total Budget	\$0.00	\$257,002.27
Total Obligated	\$0.00	\$257,002.27
Total Funds Drawdown	\$0.00	\$257,002.27
Program Funds Drawdown	\$0.00	\$257,002.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$257,002.27
Miami Beach PHA	\$0.00	\$257,002.27
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct Benefit (Households)

Miami Beach PHA- This project is currently under construction by Section 3 certified general contractor and will provide 30 units of affordable housing for low-income elderly disabled persons.

Location Description:

Miami Beach PHA

Activity Progress Narrative:

Complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	30/30
# of Multifamily Units	0	30/30



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	30/30	0/0	30/30	100.00	
# Renter Households	0	0	0	30/30	0/0	30/30	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: M B PHA 14B
Activity Title: M B PHA 14B

Activity Category: Activity Status:

Affordable Rental Housing Under Way

Project Number: Project Title:

101 Method of Distribution Housing

Projected Start Date: Projected End Date:

08/21/2008 09/01/2015

Benefit Type: Completed Activity Actual End Date:
Direct Benefit (Households)

National Objective: Responsible Organization:

Low/Mod Miami Beach PHA

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$492,997.73
Total Budget	\$0.00	\$492,997.73
Total Obligated	\$0.00	\$492,997.73
Total Funds Drawdown	\$0.00	\$366,990.00
Program Funds Drawdown	\$0.00	\$366,990.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$366,990.00
Miami Beach PHA	\$0.00	\$366,990.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Windstorm Protection/Multi family housing rehab - accomplishments reduced from 416 to 16. Extensive rehab to Collins Avenue apartments: Storm shutters, insulated doors and windows.

Location Description:

Miami Beach PHA - 211 Collins Avenue

Cancelled - 200 Alton Road - funds reallocated to Collins Avenue project. Cancelled - 150 Alton Road - funds reallocated to Collins Avenue project.

Activity Progress Narrative:

June 24, 2015 - Mod # 10 approved. June - bidding process for windstorm protection.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	46/46
# of Multifamily Units	0	46/46

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	46/46	0/0	46/46	100.00
# Renter Households	0	0	0	46/46	0/0	46/46	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: M-D Co 08
Activity Title: M-D Co 08

Activity Category: Activity Status:

Relocation payments and assistance Cancelled

Project Number: Project Title:

101 Method of Distribution Housing

Projected Start Date: Projected End Date:

06/30/2008 09/01/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Miami Dade County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$10,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Miami Dade County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct Benefit (Households)

Ten hurricane victim families will be assisted with relocation funds. Their homes are being rehabed under 14A activities for the City of Homestead.

Location Description:

Miami Dade County - City of Homestead

Activity Progress Narrative:

Relocation as needed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total
of Housing Units 0 0/0



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/1	0/1	0	
# Owner Households	0	0	0	0/0	0/1	0/1	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: M-D Co 12
Activity Title: M-D Co 12

Activitiy Category:

Construction of new replacement housing

Project Number:

101

Projected Start Date:

06/30/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Method of Distribution Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Miami Dade County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$573.25
Total Budget	\$0.00	\$573.25
Total Obligated	\$0.00	\$573.25
Total Funds Drawdown	\$0.00	\$573.25
Program Funds Drawdown	\$0.00	\$573.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$573.25
Miami Dade County	\$0.00	\$573.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of replacement housing.

Location Description:

Miami Dade County - City of Miami Gardens

Activity Progress Narrative:

as needed.

Accomplishments Performance Measures

	inis Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/3	0/3	0
# Owner Households	0	0	0	0/0	0/3	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: M-D Co 14A
Activity Title: M-D Co 14A

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

101

Projected Start Date:

06/30/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Method of Distribution Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Miami Dade County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$5,275,521.77
Total Budget	\$0.00	\$5,275,521.77
Total Obligated	\$0.00	\$5,013,801.00
Total Funds Drawdown	\$0.00	\$5,013,800.75
Program Funds Drawdown	\$0.00	\$5,013,800.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,013,800.75
Miami Dade County	\$0.00	\$5,013,800.75
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab of single family housing units.

Location Description:

Miami-Dade County:
Habitat For Humanity - Miami
D&K Island Phase II - Habitat For Humanity - Miami
Miami Jewish Health Systems - Habitat For Humanity - Miami
Miami-Dade Community Action Agency (CAA)
City of North Miami
City of Miami Gardens
City of Homestead

Activity Progress Narrative:

Complete



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	161/161
# of Singlefamily Units	0	161/161

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	161/161	161/161	100.00
# Owner Households	0	0	0	0/0	161/161	161/161	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: M-D Co 14B
Activity Title: M-D Co 14B

Activitiy Category:

Affordable Rental Housing

Project Number:

101

Projected Start Date:

06/30/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Method of Distribution Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Miami Dade County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$11,519,475.70
Total Budget	\$0.00	\$11,519,475.70
Total Obligated	\$0.00	\$11,016,368.00
Total Funds Drawdown	\$0.00	\$9,954,922.87
Program Funds Drawdown	\$0.00	\$9,954,922.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,954,922.87
Miami Dade County	\$0.00	\$9,954,922.87
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab of multi family housing units.

Location Description:

Miami-Dade County

Coconut Grove Apartments (Sec. 8), Gateway Apartments, Ingram Terrace Apartments, Milton Manor Apartments (Sec. 8), Perrine Rainbow Apartments (Sec. 8), Wynwood Apartments (Sec. 8), Gibson Plaza Apartments (Sec. 8), Riverside Apartments (Sec. 8), Little Havana Apartments (Sec. 8), Miami Gardens Apartments (Sec. 8), Venetian Gardens (Apt. Rehab/Parking Lot & Drainage Improvements), Little Havana Homes, Palmetto Gardens, Santa Clara Apartments, Homestead Gardens Apartments, Biscayne Plaza Apartments, Ward Towers Apartments, Medvin Apartments, Wynwood Elderly Apartments, Twin Lakes Apartments, City of Miami Beach Housing Authority-Rebecca Towers II, City of Miami Beach Housing Authority-Rebecca Towers II, Harry Cain Apartments, Palm Court Apartments, Robert King High, Miami Beach Community Dev. Corp. Villa Maria Apartments

Activity Progress Narrative:

Ongoing



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units 0 2402/2402

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	2402/11498	0/0	2402/11498	100.00	
# Renter Households	0	0	0	2402/11498	0/0	2402/11498	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: PBCO 12
Activity Title: PBCO 12

Activitiy Category:

Construction of new replacement housing

Project Number:

101

Projected Start Date:

04/23/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Method of Distribution Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Palm Beach County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,487,762.90
Total Budget	\$0.00	\$3,487,762.90
Total Obligated	\$0.00	\$3,487,762.90
Total Funds Drawdown	\$0.00	\$3,487,762.90
Program Funds Drawdown	\$0.00	\$3,487,762.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,487,762.90
Palm Beach County	\$0.00	\$3,487,762.90
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacment Housing.

Location Description:

Palm Beach County

Activity Progress Narrative:

100% of the beneficiary target has been accomplished.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	23/23
# of Singlefamily Units	0	23/23



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	23/23	23/23	100.00	
# Owner Households	0	0	0	0/0	23/23	23/23	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: PBCO 14A
Activity Title: PBCO 14A

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

101

Projected Start Date:

04/23/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Method of Distribution Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Palm Beach County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,666,470.80
Total Budget	\$0.00	\$2,666,470.80
Total Obligated	\$0.00	\$2,666,470.80
Total Funds Drawdown	\$0.00	\$2,607,155.54
Program Funds Drawdown	\$0.00	\$2,607,155.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,607,155.54
Palm Beach County	\$0.00	\$2,607,155.54
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab of single family housing.

Location Description:

Palm Beach County

Activity Progress Narrative:

100% of the beneficiary target has been accomplished.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	165/165
# of Singlefamily Units	0	165/165



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	165/165	165/165	100.00
# Owner Households	0	0	0	0/0	165/165	165/165	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: PBCO 14B
Activity Title: PBCO 14B

Activitiy Category:

Affordable Rental Housing

Project Number:

101

Projected Start Date:

04/23/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Method of Distribution Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Palm Beach County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$5,342,712.30
Total Budget	\$0.00	\$5,342,712.30
Total Obligated	\$0.00	\$5,342,712.30
Total Funds Drawdown	\$0.00	\$5,323,781.39
Program Funds Drawdown	\$0.00	\$5,323,781.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,323,781.39
Palm Beach County	\$0.00	\$5,323,781.39
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab of multi family housing units.

Location Description:

Palm Beach County

Activity Progress Narrative:

98% of the beneficiary target has been accomplished.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1019/960
# of Multifamily Units	0	1019/960



		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	1019/1249	0/0	1019/1249	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: S PHA 14B
Activity Title: S PHA 14B

Activitiy Category:

Affordable Rental Housing

Project Number:

101

Projected Start Date:

07/24/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Method of Distribution Housing

Projected End Date:

07/23/2010

Completed Activity Actual End Date:

Responsible Organization:

Sarasota PHA

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$190,040.00
Total Budget	\$0.00	\$190,040.00
Total Obligated	\$0.00	\$190,040.00
Total Funds Drawdown	\$0.00	\$190,040.00
Program Funds Drawdown	\$0.00	\$190,040.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$190,040.00
Sarasota PHA	\$0.00	\$190,040.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehab of multi family housing units.

Location Description:

Sarasota PHA

Activity Progress Narrative:

Admin closed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	175/175
# of Multifamily Units	0	175/175



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	174	1	175	174/174	1/1	175/175	100.00
# Renter Households	174	1	175	174/174	1/1	175/175	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 102 / Method of Distribution Non-Housing

Grantee Activity Number: Bw Co 03
Activity Title: Bw Co 03

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

102 Method of Distribution Non-Housing

Projected Start Date: Projected End Date:

06/27/2008 09/30/2015

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Survey)

National Objective: Responsible Organization:

Low/Mod Broward County

Overall	Apr 1 tillu 3uli 30, 2013	10 Date
Total Projected Budget from All Sources	N/A	\$91,998.83
Total Budget	\$0.00	\$91,998.83
Total Obligated	\$0.00	\$91,998.83
Total Funds Drawdown	\$0.00	\$91,998.83
Program Funds Drawdown	\$0.00	\$91,998.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00



Overall

Apr 1 thru Jun 30, 2015

To Date

Total Funds Expended	\$0.00	\$91,998.83
Broward County	\$0.00	\$91,998.83
Match Contributed	\$0.00	\$0.00

Activity Description:

Public Facilities

5/10/2012 Updated LMI proposed beneficiaries. Total beneficiaries is 2728, LMI 2008.

Activity is taking place in North Lauderdale - Impact windows for Hampton Hines Park, Scrolling Marquee for City Hall emergencies, and generator for teen center.

Location Description:

Broward County

Activity Progress Narrative:

Complete

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Public Facilities 0 4/4

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	2814	2814	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Bw Co 03E
Activity Title: Bw Co 03E

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

102

Projected Start Date:

06/27/2008

Benefit Type: Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Method of Distribution Non-Housing

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Broward County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$601,266.90
Total Budget	\$0.00	\$601,266.90
Total Obligated	\$0.00	\$601,266.90
Total Funds Drawdown	\$0.00	\$601,266.90
Program Funds Drawdown	\$0.00	\$601,266.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$601,266.90
Broward County	\$0.00	\$601,266.90
Match Contributed	\$0.00	\$0.00

Activity Description:

Recreation/Neighborhood Center and Senior Center

Location Description:

Broward County - SA#7 Lauderdale Lakes, SA#22 Plantation

Activity Progress Narrative:

SA#7 Lauderdale Lakes: 100% completed. SA#22 Plantation: 100% completed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 2/2



Beneficiaries - Area Benefit Survey Method

 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 36375
 36375
 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Bw Co 03I
Activity Title: Bw Co 03I

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

102

Projected Start Date:

06/27/2008

Benefit Type: Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Method of Distribution Non-Housing

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Broward County

Apr 1 thru Jun 30, 2015	To Date
N/A	\$1,262,394.45
\$0.00	\$1,262,394.45
\$0.00	\$1,262,394.45
\$64,313.44	\$1,262,394.45
\$64,313.44	\$1,262,394.45
\$0.00	\$0.00
\$0.00	\$0.00
\$64,313.44	\$1,262,394.45
\$64,313.44	\$1,262,394.45
\$0.00	\$0.00
	\$0.00 \$0.00 \$64,313.44 \$64,313.44 \$0.00 \$0.00 \$64,313.44 \$64,313.44

Activity Description:

Flood and Drainage

This activity includes engineering costs associated with the activity.

Location Description:

Broward County

Activity Progress Narrative:

SA#11 Lighthouse Point: 100% completed. SA#19 Oakland Park: 100% completed. SA#20 Pembroke Park: 100% completed

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 3650/3650



Beneficiaries - Area Benefit Survey Method

 Low
 Mod
 Total
 Low/Mod

 # of Persons
 1484
 6918
 10212
 82.28

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Bw Co 03J
Activity Title: Bw Co 03J

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

102

Projected Start Date:

06/27/2008

Benefit Type: Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Method of Distribution Non-Housing

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Broward County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$260,988.90
Total Budget	\$0.00	\$260,988.90
Total Obligated	\$0.00	\$260,988.90
Total Funds Drawdown	\$0.00	\$260,988.90
Program Funds Drawdown	\$0.00	\$260,988.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$260,988.90
Broward County	\$0.00	\$260,988.90
Match Contributed	\$0.00	\$0.00

Activity Description:

Generators for sewer lift stations Coral Springs - 1 generator / Plantation - 3 generators.

Location Description:

Broward County

of Public Facilities

Activity Progress Narrative:

SA#2 Coral Springs: 100% completed. SA#22 Plantation: 100% completed.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 4/4



Beneficiaries - Area Benefit Survey Method

 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 9124
 9124
 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Bw Co 03K **Grantee Activity Number:** Bw Co 03K **Activity Title:**

Activitiy Category: Activity Status:

Construction/reconstruction of streets **Under Way**

Project Number: Project Title:

102 Method of Distribution Non-Housing

Projected Start Date: Projected End Date:

06/27/2008 09/30/2015

Completed Activity Actual End Date: Benefit Type:

Responsible Organization: National Objective:

Low/Mod **Broward County**

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$768,291.00
Total Budget	\$0.00	\$768,291.00
Total Obligated	\$0.00	\$768,291.00
Total Funds Drawdown	\$0.00	\$666,831.00
Program Funds Drawdown	\$0.00	\$666,831.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$666,831.00
Broward County	\$0.00	\$666,831.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Street improvements.

Area Benefit (Survey)

Location Description:

Broward County

Activity Progress Narrative:

SA#6 Lauderdale Lakes: 100% completed.

North Lauderdale: City has requested an appeal of HUD's decision on portable traffic light. SA#17

SA#20 Pembroke Park: 100% completed. Beneficiaries for this project are reported under Activity 03I, Flood & Drainage.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Linear feet of Public 0 456/456



This Report Period Cumulative Actual Total / Expected

Total Total

0 6/6

of Housing Units 0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

 Low
 Mod
 Total
 Low/Mod

 # of Persons
 7081
 11756
 19173
 98.25

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: CCO 03
Activity Title: CCO 03

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

102

Projected Start Date:

05/14/2008

Benefit Type:Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Method of Distribution Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$45,628.25
Total Budget	\$0.00	\$45,628.25
Total Obligated	\$0.00	\$45,628.25
Total Funds Drawdown	\$0.00	\$45,628.25
Program Funds Drawdown	\$0.00	\$45,628.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$45,628.25
Collier County	\$0.00	\$45,628.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Public facility improvements (hardening) to a homeless shelter.

Location Description:

Collier County - St. Matthew's House SA05

Activity Progress Narrative:

Service Area #5 St Matthew's House Complete.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 1/1



Beneficiaries - Area Benefit Survey Method

 Low
 Mod
 Total
 Low/Mod

 # of Persons
 450
 0
 450
 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: CCO 03E
Activity Title: CCO 03E

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

102

Projected Start Date:

05/14/2008

Benefit Type: Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Method of Distribution Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$299,999.61
Total Budget	\$0.00	\$299,999.61
Total Obligated	\$0.00	\$299,999.61
Total Funds Drawdown	\$0.00	\$299,999.61
Program Funds Drawdown	\$0.00	\$299,999.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$299,999.61
Collier County	\$0.00	\$299,999.61
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of public facilities including a Recreation/Neighborhood Center.

Location Description:

Collier County - Immokalee, Edenfield Renovation

Activity Progress Narrative:

Service area #1- Edenfield Complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Public Facilities	0	1/1



Beneficiaries - Area Benefit Survey Method

 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 329
 329
 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: CCO 03J
Activity Title: CCO 03J

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

102

Projected Start Date:

05/14/2008

Benefit Type:Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Method of Distribution Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$71,120.29
Total Budget	\$0.00	\$71,120.29
Total Obligated	\$0.00	\$71,120.29
Total Funds Drawdown	\$0.00	\$71,120.29
Program Funds Drawdown	\$0.00	\$71,120.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$71,120.29
Collier County	\$0.00	\$71,120.29
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of a sewer treatment plant.

Location Description:

Collier County - Copeland Utilities SA04

Activity Progress Narrative:

Service area #4- Copeland Utilities Complete.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 1/1



Beneficiaries - Area Benefit Survey Method

 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 259
 259
 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: M-D Co 03I
Activity Title: M-D Co 03I

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

102

Projected Start Date:

06/30/2008

Benefit Type:Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Method of Distribution Non-Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Miami Dade County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$7,434,735.28
Total Budget	\$0.00	\$7,434,735.28
Total Obligated	\$0.00	\$8,189,563.75
Total Funds Drawdown	\$0.00	\$6,246,269.93
Program Funds Drawdown	\$0.00	\$6,246,269.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,246,269.93
Miami Dade County	\$0.00	\$6,246,269.93
Match Contributed	\$0.00	\$0.00

Activity Description:

Activity includes engineering fees

City of Miami Beach (Infrastructure/Flood & Drainage)

City of Florida City (Infrastructure/Flood & Drainage)

City of Miami Gardens (Infrastructure/Flood & Drainage)

City of Homestead (Infrastructure/Flood & Drainage)

Location Description:

Miami-Dade County:

City of Miami Beach, City of Florida City, City of Miami Gardens, City of Homestead

Activity Progress Narrative:

Rehab work has begun on some of the projects. Currently in the process of obtaining reimbursement requests.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected Total



Beneficiaries - Area Benefit Survey Method

	Low	Mod	lotal Low	/Wod
# of Persons	0	262	262 1	00.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: PBCO 03
Activity Title: PBCO 03

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

102 Method of Distribution Non-Housing

Projected Start Date: Projected End Date:

04/23/2008 09/01/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Palm Beach County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,302,772.23
Total Budget	\$0.00	\$1,302,772.23
Total Obligated	\$0.00	\$1,302,772.23
Total Funds Drawdown	\$0.00	\$1,302,772.23
Program Funds Drawdown	\$0.00	\$1,302,772.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,302,772.23
Palm Beach County	\$0.00	\$1,302,772.23
Match Contributed	\$0.00	\$0.00

Activity Description:

Area Benefit (Survey)

Rehab of City's Civic Center damaged by hurricane; fire station in Delray Beach.

Location Description:

Palm Beach County

Activity Progress Narrative:

100% of the beneficiary target has been accomplished.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities

0 2/2



Beneficiaries - Area Benefit Survey Method

 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 24553
 24553
 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: PBCO 03I
Activity Title: PBCO 03I

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

102

Projected Start Date:

04/23/2008

Benefit Type:Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Method of Distribution Non-Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Palm Beach County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,319,739.77
Total Budget	\$0.00	\$3,319,739.77
Total Obligated	\$0.00	\$3,319,739.77
Total Funds Drawdown	\$0.00	\$3,314,541.48
Program Funds Drawdown	\$0.00	\$3,314,541.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,314,541.48
Palm Beach County	\$0.00	\$3,314,541.48
Match Contributed	\$0.00	\$0.00

Activity Description:

Flood Drainage (storm drains and street improvements). Activity includes street improvements and engineering costs.

Location Description:

Palm Beach County

Activity Progress Narrative:

100% of the beneficiary target has been accomplished.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 5197/10299



Beneficiaries - Area Benefit Survey Method

 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 7330
 9354
 78.36

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: PBCO 03J
Activity Title: PBCO 03J

Activitiy Category:

Construction/reconstruction of water lift stations

Project Number:

102

Projected Start Date:

04/23/2008

Benefit Type:Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Method of Distribution Non-Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Palm Beach County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,951,194.00
Total Budget	\$0.00	\$1,951,194.00
Total Obligated	\$0.00	\$1,951,194.00
Total Funds Drawdown	\$0.00	\$1,297,501.91
Program Funds Drawdown	\$0.00	\$1,297,501.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,297,501.91
Palm Beach County	\$0.00	\$1,297,501.91
Match Contributed	\$0.00	\$0.00

Activity Description:

Lift stations

Location Description:

Palm Beach County-Belle Glade

Activity Progress Narrative:

64.5% of the beneficiary target has been accomplished, activity is not yet complete.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 3/3



Beneficiaries - Area Benefit Survey Method

 Low
 Mod
 Total
 Low/Mod

 # of Persons
 2407
 2642
 6881
 73.38

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: PBCO 03K Activity Title: PBCO 03K

Activitiy Category:

Construction/reconstruction of streets

Project Number:

102

Projected Start Date:

04/23/2008

Benefit Type:Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Method of Distribution Non-Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Palm Beach County

Overall	Apr 1 thru Jun 30, 2015	To Date	
Total Projected Budget from All Sources	N/A	\$900,294.00	
Total Budget	\$0.00	\$900,294.00	
Total Obligated	\$0.00	\$900,294.00	
Total Funds Drawdown	\$0.00	\$897,827.47	
Program Funds Drawdown	\$0.00	\$897,827.47	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$897,827.47	
Palm Beach County	\$0.00	\$897,827.47	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Street Improvements for Palm Beach County

Location Description:

Palm Beach County

Activity Progress Narrative:

100% of the beneficiary target has been accomplished.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public 0 5197/5197



Beneficiaries - Area Benefit Survey Method

	Low	Mod	I otal	Low/Mod
# of Persons	213	0	213	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	18
Monitoring Visits	0	178
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	1
Report/Letter Issued	0	18

