Grantee: State of Florida

Grant: B-06-DG-12-0002

July 1, 2012 thru September 30, 2012 Performance Report





# Grant Number:

B-06-DG-12-0002

Grantee Name: State of Florida

Grant Amount: \$100.066.518.00

Estimated PI/RL Funds: \$0.00

Total Budget: \$100,066,518.00

# **Disasters:**

#### **Declaration Number**

No Disasters Found

#### **Narratives**

#### **Disaster Damage:**

The following information responds to the U.S. Department of Housing and Urban Development&rsquos Notice of Funding Availability provided in Federal Register / Volume 71, Number 209, Docket No. FR-5089-N-01. This Action Plan proposes using funds provided through the Emergency Supplemental Appropriations Act for Defense, the Global War on Terror, and Hurricane Recovery, 2006, to assist local governments with satisfying their disaster recovery needs in the areas of housing (replacement, rehabilitation/repair and hardening and mitigation activities) and infrastructure repair/improvement. Funding will be used to specifically address the needs of low to moderate income households limited to 80% AMI and below. All damaged structures receiving assistance (homes, apartments, public facilities, etc.) as a result of Hurricane Wilma are required to be repaired, rehabilitated or replaced, hardened and provided other mitigation measures to further protect from future storms. The State of Florida considers it a priority to support mitigation and hardening activities to hedge against future storm-related disasters. Therefore, the determination was made to use dollars appropriated under this program to support such activities along with the typical disaster related uses. These funds will be used for eligible disaster related activities supporting housing rehabilitation, hardening and infrastructure repair/improvements at the requests of the local governments to assist the State of Florida in better serving low income citizens located in Wilma impacted counties. Up to 20 percent of the funds will target multi-family units meeting certain eligibility criteria.

#### **Recovery Needs:**

The Impact of the 2005 Hurricane Season The 2005 Atlantic hurricane season developed as the most active season on record, shattering historical records. The season included 27 named storms, with 15 hurricanes, of which seven were major. It was by far the most devastating hurricane season the country has experienced in modern times. During 2005, four hurricanes impacted the State of Florida. On July 10, Category 3 Hurricane Dennis struck the Florida Panhandle, which was still recovering from the devastation caused by Hurricane Ivan less than a year before. On August 25, Hurricane Katrina hit just north of Miami as a Category 1 storm, causing tornadoes and wind damage in Southeast Florida. On September 20, Hurricane Rita passed just south of the Florida Keys, causing flooding and storm surge in the chain of islands. On October 24, Category 3 Hurricane Wilma struck the southern peninsula of Florida, causing major damage in Southwest Florida, the Florida Keys and heavily populated counties in Southeast Florida. Hurricane Wilma caused the largest disruption to electrical service ever experienced in Florida, with as much as 98 percent of South Florida without power after landfall. Wilma ranks as one of the costliest hurricanes on record. By the end of hurricane season, 37 of Florida&rsquos 67 counties had been declared a federal disaster area for the purpose of public assistance. Even as our state continued to prepare, respond and recover from hurricanes, Florida quickly responded to the requests from federal and state emergency managers to support our neighbors in the wake of Hurricane Katrina. Within hours of the second landfall of the catastrophic storm along the Gulf Coast, Florida began deploying first responders in Louisiana, Mississippi and Alabama. More than 7,000 Floridians, including members of the Florida National Guard, Florida Highway Patrol, Florida Department of Law Enforcement, county sheriffs, local police and fire departments, specialized search and rescue teams, emergency response managers, doctors, nurses and medical professionals, came to the aid of the people in those states. Along with essential equipment and communication tools, Florida advanced more than \$80 million in state and local funds to assist with these efforts, providing more than 3.6 million gallons of water and 19 million pounds of ice to help affected residents. The catastrophic storms destroyed and damaged thousands of homes. More than 40,000 roofs were temporarily repaired through the Corps of Engineers &ldquoBlue Roof&rdquo program. FEMA made available over 2,000 travel trailers and mobile homes for those left homeless by the storms. More than 625,000 Floridians registered for FEMA assistance and grants were provided to these 2005 disaster victims for housing repair and rental assistance and to repair or replace personal property. Hurricane Wilma alone impacted 275,437 housing units: & bull 3,124 units were destroyed by Wilma & bull 38,441 units sustained major damage from Wilma &bull 119,038 Wilma units were estimated to be lived in by homeowners/renters with annual incomes at or below \$30,000 (FEMA data compiled by Shimberg Center for Affordable Housing, UF) & bull \$4.6 billion in insurance claims for Wilma damage alone HUD subsidized rental units were hit hard by the disaster. Of the 17,804 HUD subsidized units in the Wilma counties, two developments reported severe damage with relocations, 61 households required temporary relocation, bitable;

01/21/2007 Contract End Date:

**Obligation Date:** 

Grant Status:

Award Date: 01/21/2007

Review by HUD: Reviewed and Approved

**QPR Contact:** Natosha Henry



#### **Recovery Needs:**

vere damage and were uninhabitable. A total of 393 households were displaced. Approximately 600 multi-family units financed by the Florida Housing Finance Corporation also received minor damage. Insurance Crisis and Florida&rsquos Response Equally important to the recovery process is the need to ensure that Floridians are able to maintain insurance on their homes and businesses and that public facilities and infrastructure remain insured. The 2.8 million insurance claims (\$36 billion) filed after the 2004 and 2005 hurricanes resulted in an insurance crisis in the State of Florida. Record payouts on claims demanded industry relief which was felt immediately in terms of cancelled policies and rate increases. As a result of the insurance industry&rsquos recovery needs, low and moderate income citizens, already faced with paving high insurance rates, now face even higher premiums. And, although housing was damaged or destroyed in specific areas hit hardest by the hurricanes, rate increases have occurred statewide. Without relief, homeowners with mortgages may have coverage placed for them by their mortgage bank, known as forced placed coverage, at four to five times the current rate and reduced policy provisions. Homeowners without mortgages may have to let their policies lapse. Given the potential for future hurricane related events, the state is aggressively addressing this crisis and actively pursuing reforms to address the problem statewide. The State of Florida was forced to take immediate and aggressive action to address this crisis. Because the insurance capacity necessary to sustain the population and housing growth in Florida is not readily available, recent state legislation enacted several measures to create more capacity in the private marketplace by providing incentives to insurers and consumers as described below. & bull Insurance Capital Build-Up Incentive Program & ndash The state allocated \$250 million for an insurance capital build-up incentive. As of October 30, 2006, 11 companies had applied to the Program with a total amount of \$244 million requested, which could result in total additional new capital to Florida property insurers of \$488 million. & bull Premium credits for loss mitigation efforts &ndash A 2002 study conducted by the Department of Community Affairs was the basis for establishing insurance credits for various mitigation techniques; and, at that time, only 50 percent of the maximum discounts were available to consumers. The Florida Cabinet has re-evaluated wind mitigation credits for homes built to building code standards to encourage wind loss mitigation efforts by consumers and felt those who proactively protected their homes from hurricanes should receive a more sizeable discount for the mitigation efforts and doubled the amount of credits offered to consumers. Now, homeowners that proactively mitigate their homes can, over the life of their insurance policy or mortgage, save double on their insurance credits, and most importantly help keep them in their homes after a hurricane. (The Rule was effective January 1, 2007.) Hurricane Loss Mitigation Efforts & ndash The My Safe Florida Home Program provided \$250 million in grants for hurricane shutters, roofing and other improvements to better protect up to 45,000 homes against hurricane damage and reduce the state&rsquos insurance potential maximum loss. The program provides for free home inspections, as well as 50 percent matchinggrantsofupto\$5,000toe

#### **Recovery Needs:**

ncourage single-family homes to reduce vulnerability to hurricane damage. STATUS Following this disaster allocation, Congress awarded supplemental CDBG funds in the amount of \$100,066,518 to assist with the recovery effort. These funds were announced in the Federal Register (Volume 71, No. 209) published on October 30, 2006. An initial Action Plan was developed and submitted to HUD in December 2006; however, the State submitted an amended Action Plan in May. We anticipate that formal approval will be received prior to July 31, 2007. Three categories of funding have been established: Category Allocation Single-family/Multifamily Housing Repair and Mitigation \$56,287,416.38 Multifamily Rental Housing Repair and Mitigation \$20.013.303.60 Infrastructure Repair/Improvement \$18.762.472.12 State and Local Administration \$5,003,325.90 Total Allocation \$100,066,518.00 Counties eligible for assistance include: Brevard, Broward, Charlotte, Collier, Glades, Hardee, Hendry, Highlands, Indian River, Lee, Martin, Miami-Dade, Monroe, Okeechobee, Palm Beach, Polk, Sarasota, and St. Lucie. On August 3rd, the Department will conduct a conference call with these counties to go over the state's administrative rule that will govern the funds and the information that will be requested for projects proposed for funding. Following the conference call, local governments will begin submiting project proposals to the Department. If the amended Action Plan is approved by July 20th, 2007, project proposals will be due by the end of August. Staff will then make site visits and determine project eligibility. Contracts should be initiated no later than October 1, 2007. Although the amendment to the Action Plan delayed the delivery of funding to the affected areas, local governments were supportive of the amendments and believe that the revised Action Plan better meets local needs. Since the Department will begin the awards process in August, and detailed information on the allocation of the funds will be provided in the next quarterly report. CONTACT THE FLORIDA DEPARTMENT OF COMMUNITY AFFAIRS FOR A COMPLETE VERSION OF THIS ACTION PLAN. (850)487-3644

#### **Public Comment:**

Overall Total Projected Budget from All Sources	This Report Period	<b>To Date</b> \$99,886,965.12
Total Projected Budget from All Sources Total Budget	\$19,665.91	\$99,886,965.12
Total Obligated	(\$724,484.96)	\$99,172,588.25
Total Funds Drawdown	\$5,518,896.14	\$66,278,516.37
Program Funds Drawdown	\$5,518,896.14	\$66,278,516.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,515,896.19	\$66,278,516.37
Match Contributed	\$0.00	\$0.00



# **Progress Toward Required Numeric Targets**

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		91.82%
Overall Benefit Percentage (Actual)		91.45%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$15,009,977.70	\$0.00
Limit on Admin/Planning	\$20,013,303.60	\$2,544,431.63
Limit on State Admin	\$5,003,325.90	\$2,287,112.54

# **Progress Toward Activity Type Targets**

# **Progress Toward National Objective Targets**

# **Overall Progress Narrative:**

The Department continues to monitor and provide technical assistance to recepients of the disaster funds. Funds are being drawn by local governments that have open grants. We expect further modifications to the Broward, Palm Beach and Miami-Dade County activities.

The Department is in the process of verifying all data to ensure that it is accurate. As you know, we must point out changes that are made in the action plan, but the QPR activities that are updated are the only activities that appear in the QPR. Please note that we have updated all activities during the quarter. Changes made include one or more of the following:

- funds drawn and expended
- · activities marked completed where all work has been done
- progress narratives updated
- · adjustments made to accomplishment and beneficiary data

The disaster staff is working with the Operations Unit to review every activity in DRGR. We are looking at descriptions, locations, accomplishments and beneficiaries. We will submit an amended action plan in November when this work is completed.

# **Project Summary**

Project #, Project Title	This Report Period	To Dat	e
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
099, Administrative Costs	\$216,829.50	\$4,728,374.53	\$2,287,112.54
101, Method of Distribution Housing	\$3,992,249.22	\$77,848,585.09	\$51,429,916.82
102, Method of Distribution Non-Housing	\$1,309,817.42	\$17,489,558.38	\$12,561,487.01



# **Activities**

Grantee Activity Number:	AA 21A		
Activity Title:	AA 21A		
Activitiy Category:		Activity Status:	
Administration		Under Way	
Project Number:		Project Title:	
099		Administrative Costs	
Projected Start Date:		Projected End Date:	
04/14/2008		04/13/2010	
Benefit Type:		<b>Completed Activity Actual I</b>	End Date:
()			
National Objective:		Responsible Organization:	
N/A		State of Florida	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$2,001,330.36
Total Budget		\$0.00	\$2,001,330.36
Total Obligated		\$0.00	\$2,001,330.36
Total Funds Drawdown		\$86,311.75	\$259,797.87
Program Funds Drawdown		\$86,311.75	\$259,797.87
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$86,311.75	\$259,797.87
State of Florida		\$86,311.75	\$259,797.87
Match Contributed		\$0.00	\$0.00

## **Activity Description:**

State administrative funds.

#### **Location Description:**

State of Florida

## Activity Progress Narrative:

Administrative activities will continue until grant closeout.

## **Accomplishments Performance Measures**

# No Accomplishments Performance Measures found.



5



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	BC 12		
Activity Title:	BC 12		
Activitiy Category:		Activity Status:	
Rehabilitation/reconstruction of residential s	tructures	Completed	
Project Number:		Project Title:	
101		Method of Distribution Housing	
Projected Start Date:		Projected End Date:	
06/27/2008		06/27/2011	
<b>Benefit Type:</b> Direct(HouseHold)		Completed Activity Actual	End Date:
National Objective:		Responsible Organization:	:
Low/Mod		Brevard County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$579,585.55
Total Budget		\$0.00	\$579,585.55
Total Obligated		\$0.00	\$579,585.55
Total Funds Drawdown		\$0.00	\$579,585.55
Program Funds Drawdown		\$0.00	\$579,585.55
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$579,585.55
Brevard County		\$0.00	\$579,585.55
Match Contributed		\$0.00	\$0.00

#### **Activity Description:**

Replacement housing for hurricane victims. Activity also included relocation activities for housing beneficiaries.

#### **Location Description:**

Brevard County - Mims - 1 home, Merritt Island - 1 home, Cocoa - 4 homes.

#### **Activity Progress Narrative:**

Closeout of grant is underway.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/6
# of Singlefamily Units	0	6/6

## **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actua	al Total / Expect	ted
Low	v	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	6/6	0/0	6/6	100.00
# Owner Households	0	0	0	6/6	0/0	6/6	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	BC 14B		
Activity Title:	BC 14B		
Activitiy Category:		Activity Status:	
Affordable Rental Housing (KRW and Ike Gra	ants Only)	Completed	
Project Number:		Project Title:	
101		Method of Distribution Housing	
Projected Start Date:		Projected End Date:	
- 06/27/2008		06/27/2011	
<b>Benefit Type:</b> Direct(HouseHold)		Completed Activity Actual	End Date:
National Objective:		Responsible Organization:	:
_ow/Mod		Brevard County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$76,930.70
Total Budget		\$0.00	\$76,930.70
Total Obligated		\$0.00	\$76,930.70
Total Funds Drawdown		\$0.00	\$76,930.70
Program Funds Drawdown		\$0.00	\$76,930.70
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$76,930.70
Brevard County		\$0.00	\$76,930.70
Match Contributed		\$0.00	\$0.00

#### **Activity Description:**

Rehab of multi-family housing units.

## **Location Description:**

Brevard County - Titusville Housing Authority: >460 -655 South Brown Ave. Titusville, Florida 32780 (11 HU) >1080-1090-1150-1160 Pine St Titusville, FL 32780 (4 HU) >1210, 1220, 1230, 1240 Palmetto St, Titusville, FL 32780 (4 HU)

#### **Activity Progress Narrative:**

Project has been completed.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	19/19
# of Multifamily Units	0	19/19



		This Report Per	riod	Cumula	<b>Cumulative Actual Total / Expected</b>		
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Households	0	0	0	19/19	0/0	19/19	100.00
# Renter Households	0	0	0	19/19	0/0	19/19	100.00

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	BC 21A		
Activity Title:	BC 21A		
Activitiy Category:		Activity Status:	
Administration		Completed	
Project Number:		Project Title:	
099		Administrative Costs	
Projected Start Date:		Projected End Date:	
06/27/2008		06/27/2011	
Benefit Type:		Completed Activity Actual I	End Date:
National Objective:		Responsible Organization:	
N/A		Brevard County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$20,682.00
Total Budget		\$0.00	\$20,682.00
Total Obligated		\$0.00	\$20,682.00
Total Funds Drawdown		\$0.00	\$20,682.00
Program Funds Drawdown		\$0.00	\$20,682.00
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$20,682.00
Brevard County		\$0.00	\$20,682.00
Match Contributed		\$0.00	\$0.00

#### **Activity Description:**

Administrative funds associated with Brevard County Disaster Grant (Housing replacement and rehab)

#### **Location Description:**

Brevard County 400 South Street Ste 1A Titusville, Florida 32780

## **Activity Progress Narrative:**

The County is in the process of closing out the grant.

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources	Budgeted - Detail				
No Other Match Funding S	•				
Other Funding Sources					Amount
No Other Funding Sources Found					



**Grantee Activity Number: Activity Title:** 

**BR PHA 14B BR PHA 14B** 

#### **Activitiy Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

101

**Projected Start Date:** 06/30/2008

**Benefit Type:** Direct (HouseHold)

#### National Objective: Low/Mod

**Activity Status:** Completed **Project Title:** Method of Distribution Housing **Projected End Date:** 06/29/2010

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Boca Raton PHA

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$329,659.88
Total Budget	\$0.00	\$329,659.88
Total Obligated	\$0.00	\$329,659.88
Total Funds Drawdown	\$0.00	\$329,659.88
Program Funds Drawdown	\$0.00	\$329,659.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$329,659.88
Boca Raton PHA	\$0.00	\$329,659.88
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Multi family housing rehab.

#### **Location Description:**

Boca Raton PHA 2333A West Glades Road Boca Raton, Florida 33431

#### **Activity Progress Narrative:**

Activity has been completed.

#### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	111/111
# of Multifamily Units	0	111/111

#### **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		ed
Low	N	/lod -	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	111/111	0/0	111/111	100.00
# Renter Households	0	0	0	111/111	0/0	111/111	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	Bw Co 03		
Activity Title:	Bw Co 03		
Activitiy Category:		Activity Status:	
		•	
Rehabilitation/reconstruction of public facilities		Completed	
Project Number:		Project Title:	
102		Method of Distribution Non-Hou	ising
Projected Start Date:		Projected End Date:	
06/27/2008		01/31/2013	
Benefit Type: Area()		Completed Activity Actual	End Date:
National Objective:		Responsible Organization:	:
_ow/Mod		Broward County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$91,998.83
Total Budget		(\$11,541.17)	\$91,998.83
Total Obligated		(\$11,541.17)	\$91,998.83
Total Funds Drawdown		\$43,466.83	\$91,998.83
Program Funds Drawdown		\$43,466.83	\$91,998.83
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$43,466.83	\$91,998.83
Broward County		\$43,466.83	\$91,998.83
Match Contributed		\$0.00	\$0.00

## **Activity Description:**

**Public Facilities** 

5/10/2012 Updated LMI proposed beneficiaries. Total beneficiaries is 2728, LMI 2008. Activity is taking place in North Lauderdale - Impact windows for Hampton Hines Park, Scrolling Marquee for City Hall emergencies, and generator for teen center.

#### **Location Description:**

**Broward County** 

#### **Activity Progress Narrative:**

The project has been completed..

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Public Facilities	1	3/3



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: Activity Title:** 

#### **Bw Co 03E** Bw Co 03E

**Activity Status:** 

**Project Title:** 

**Projected End Date:** 

Method of Distribution Non-Housing

**Completed Activity Actual End Date:** 

\$0.00

Completed

01/31/2013

\$0.00

**Activitiy Category:** 

Rehabilitation/reconstruction of public facilities

**Project Number:** 

102

**Projected Start Date:** 06/27/2008

**Benefit Type:** 

Area ()

#### Ove

Area ()		
National Objective:	Responsible Organization:	
Low/Mod	Broward County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$665,580.34
Total Budget	(\$75,169.86)	\$665,580.34
Total Obligated	(\$75,169.86)	\$665,580.34
Total Funds Drawdown	\$123,118.70	\$234,799.04
Program Funds Drawdown	\$123,118.70	\$234,799.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$123,118.70	\$234,799.04
Broward County	\$123,118.70	\$234,799.04

Match Contributed

#### **Activity Description:**

Recreation/Neighborhood Center and Senior Center

#### **Location Description:**

Broward County - SA#7 Lauderdale Lakes, SA#22 Plantation

#### **Activity Progress Narrative:**

SA#7 Lauderdale Lakes: The Construction of this building was completed August 2012. >SA#22 Plantation: 100% completed.

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	2/2

17



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: Bw Co 03I Bw Co 03I Activity Title: Activitiy Category: Activity Status:** Rehabilitation/reconstruction of a public improvement Completed **Project Number: Project Title:** 102 Method of Distribution Non-Housing **Projected Start Date: Projected End Date:** 06/27/2008 01/31/2013 **Completed Activity Actual End Date: Benefit Type:** Area () National Objective: **Responsible Organization:** Low/Mod **Broward County** Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$1,198,081.11 N/A **Total Budget** (\$200,999.90) \$1,198,081.11 **Total Obligated** (\$200,999.90) \$1,198,081.11 **Total Funds Drawdown** \$0.00 \$1,198,081.11 **Program Funds Drawdown** \$0.00 \$1,198,081.11 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$1,198,081.11 **Broward County** \$0.00 \$1,198,081.11

\$0.00

#### **Activity Description:**

Match Contributed

Flood and Drainage This activity includes engineering costs associated with the activity.

#### **Location Description:**

**Broward County** 

#### **Activity Progress Narrative:**

SA#11	Lighthouse Point:	100% completed.
>SA#19	Oakland Park:	100% completed.
>SA#20	Pembroke Park:	100% completed

#### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Linear feet of Public Improvement	0	3650/3650

\$0.00



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

## Bw Co 03J Bw Co 03J

Activitiy Category:

Rehabilitation/reconstruction of public facilities

**Project Number:** 

102

Projected Start Date:

06/27/2008

Benefit Type: Area ( )

National Objective: Low/Mod

Completed
Project Title:
Method of Distribution Non-Housing
Projected End Date:
01/31/2013
Completed Activity Actual End Date:

**Activity Status:** 

#### **Responsible Organization:**

**Broward County** 

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$260,988.90
Total Budget	(\$226,261.71)	\$260,988.90
Total Obligated	(\$226,261.71)	\$260,988.90
Total Funds Drawdown	\$0.00	\$260,988.90
Program Funds Drawdown	\$0.00	\$260,988.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$260,988.90
Broward County	\$0.00	\$260,988.90
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Generators for sewer lift stations Coral Springs - 1 generator / Plantation - 3 generators.

#### **Location Description:**

**Broward County** 

#### **Activity Progress Narrative:**

SA#2 Coral Springs: 100% completed. >SA#22 Plantation: 100% completed.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	2	4/4



No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** Bw Co 03K **Activity Title:** Bw Co 03K

**Activitiy Category:** 

Construction/reconstruction of streets

**Project Number:** 

102

**Projected Start Date:** 06/27/2008

**Benefit Type:** 

Area ()

National Objective: Low/Mod

5
Under Way
Project Title:
Method of Distribution Non-Housing
Projected End Date:
01/31/2013
Completed Activity Actual End Date:

**Activity Status:** 

#### **Responsible Organization:**

**Broward County** 

Overall Total Projected Budget from All Sources	<b>Jul 1 thru Sep 30, 2012</b> N/A	<b>To Date</b> \$772,460.00
Total Budget	\$201,000.00	\$772,460.00
Total Obligated	\$201,000.00	\$772,460.00
Total Funds Drawdown	\$145,663.65	\$400,221.00
Program Funds Drawdown	\$145,663.65	\$400,221.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$145,663.65	\$400,221.00
Broward County	\$145,663.65	\$400,221.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Street improvements.

#### **Location Description:**

**Broward County** 

#### **Activity Progress Narrative:**

SA#6 Lauderdale Lakes: All the Mast Arms and Lights are in place. It was inspected and approved by the Broward County Traffic and The City of Lauderdale Lakes. SA#17 North Lauderdale: underway SA#20 Pembroke Park: 100% completed.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	450/8



No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** Bw Co 14A Bw Co 14A **Activity Title: Activitiy Category: Activity Status:** Rehabilitation/reconstruction of residential structures Under Way **Project Number: Project Title:** 101 Method of Distribution Housing **Projected End Date: Projected Start Date:** 06/27/2008 08/16/2011 **Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold) National Objective: **Responsible Organization:** Low/Mod **Broward County Overall** Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$13,462,104.36 N/A **Total Budget** \$744,246.18 \$13,462,104.36 **Total Obligated** \$0.00 \$12,717,858.18 **Total Funds Drawdown** \$211,200.96 \$5,717,142.15 **Program Funds Drawdown** \$211,200.96 \$5,717,142.15 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$211,200.96 \$5,717,142.15 \$5,717,142.15 **Broward County** \$211,200.96 Match Contributed \$0.00 \$0.00

#### **Activity Description:**

Rehab of single family housing.

#### **Location Description:**

Broward County: Coconut Creek SA#1, Coral Springs SA#3, Deerfield Beach SA#4, Lauderhill SA#9, Margate SA#22, Miramar SA#13, North Lauderdale SA#18, Pembroke Pines SA#21, Pompano SA#23, Sunrise SA#24, Tamarac SA#25, SA#BC26 - Cooper City, SA#BC30 Wilton Manors, and SA#BC28 - Town of Davie

#### **Activity Progress Narrative:**

The project is about half-way completed.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	138	400/396
# of Singlefamily Units	138	400/396





		This Report Pe	riod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Households	0	138	138	0/0	400/396	400/396	100.00
# Owner Households	0	138	138	0/0	400/396	400/396	100.00

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



**Grantee Activity Number:** Bw Co 14B Bw Co 14B **Activity Title: Activitiy Category: Activity Status:** Affordable Rental Housing (KRW and Ike Grants Only) Under Way **Project Number: Project Title:** 101 Method of Distribution Housing **Projected End Date: Projected Start Date:** 06/27/2008 01/31/2013 **Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold) National Objective: **Responsible Organization:** Low/Mod **Broward County Overall** Jul 1 thru Sep 30, 2012 **To Date Total Projected Budget from All Sources** \$4,332,448.98 N/A **Total Budget** (\$431,273.44) \$4,332,448.98 **Total Obligated** (\$431,273.44) \$4,332,448.98 **Total Funds Drawdown** \$360,352.38 \$968,950.56 **Program Funds Drawdown** \$360,352.38 \$968,950.56 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$360,352.38 \$968,950.56 \$968,950.56 **Broward County** \$360,352.38 Match Contributed \$0.00 \$0.00

#### **Activity Description:**

Rehab of multi-family housing units.

#### **Location Description:**

Broward County: Lauderdale Lakes SA#8, and Sunrise SA#24

#### **Activity Progress Narrative:**

Everglades Heights roof has been completed. Griffin Gardens replace or doors and windows is more than half-way complete, and the generator project is nearly finished. The balconies of College Gardens is approxiately 50% complete. Impact windows and doors have been installed.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	160	217/153
# of Multifamily Units	160	217/153



	This	s Report Period		Cumulative	Actual Total / I	Expected	
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	160	0	160	217/0	0/0	217/153	100.00
# Renter Households	160	0	160	217/0	0/0	217/153	100.00

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** Bw Co 21A Bw Co 21A **Activity Title: Activitiy Category: Activity Status:** Administration Under Way **Project Number: Project Title:** 099 Administrative Costs **Projected Start Date: Projected End Date:** 06/27/2008 06/27/2011 **Completed Activity Actual End Date: Benefit Type:** () National Objective: **Responsible Organization:** N/A **Broward County Overall** Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$654,727.84 N/A **Total Budget** \$0.00 \$654,727.84 **Total Obligated** \$0.00 \$654,727.84 **Total Funds Drawdown** \$16,805.53 \$368,270.32 **Program Funds Drawdown** \$16,805.53 \$368,270.32 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$16,805.53 \$368,270.32 \$16,805.53 \$368,270.32 **Broward County** Match Contributed \$0.00 \$0.00

#### **Activity Description:**

Administratvie funds associated with the Broward County disaster grant(housing replacement and rehab).

#### **Location Description:**

Broward County

#### **Activity Progress Narrative:**

Administration, planning and management activities related to disaster recovery grant are underway.

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** Bw Co 21B Bw Co 21B **Activity Title: Activitiy Category: Activity Status:** Planning Completed **Project Number: Project Title:** 102 Method of Distribution Non-Housing **Projected Start Date: Projected End Date:** 06/27/2008 06/26/2010 **Completed Activity Actual End Date: Benefit Type:** () National Objective: **Responsible Organization:** N/A **Broward County Overall** Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$0.00 N/A **Total Budget** \$0.00 \$0.00 **Total Obligated** \$0.00 \$0.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 **Broward County** \$0.00 \$0.00

\$0.00

#### **Activity Description:**

Match Contributed

Engineering costs associated with Broward County disaster grant.

#### **Location Description:**

Broward County

#### **Activity Progress Narrative:**

Activity has been cancelled.

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$0.00



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budge No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Grantee Activity Number: Activity Title: Bw Co PHA 14B Bw Co PHA 14B

#### **Activitiy Category:**

#### Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

101

Projected Start Date: 06/27/2008

Benefit Type:

Direct (HouseHold)

#### National Objective: Low/Mod

Activity Status: Completed Project Title: Method of Distribution Housing Projected End Date: 06/26/2010 Completed Activity Actual End Date:

## Responsible Organization:

Broward County PHA

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$718,834.00
Total Budget	\$0.00	\$718,834.00
Total Obligated	\$0.00	\$718,834.00
Total Funds Drawdown	\$0.00	\$718,834.00
Program Funds Drawdown	\$0.00	\$718,834.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$718,834.00
Broward County PHA	\$0.00	\$718,834.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Mulit family housing rehab.

#### **Location Description:**

Broward County PHA: Griffin Garden Apartments, Davie; Highland Garden Apartments, Deerfield Beach

#### **Activity Progress Narrative:**

Activity has been completed.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/2
	This Report Period	Cumulative Actual Total / Expected
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units		
# of Housing Units # of Multifamily Units	Total	Total



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total L	Total Low/Mod%	
# of Households	0	0	0	200/200	0/0	200/200	100.00	
# Renter Households	0	0	0	200/200	0/0	200/200	100.00	

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: CCO 03 Activity Title: CCO 03 Activitiy Category: Activity Status:** Rehabilitation/reconstruction of public facilities Completed **Project Number: Project Title:** 102 Method of Distribution Non-Housing **Projected Start Date: Projected End Date:** 05/14/2008 05/13/2011 **Completed Activity Actual End Date: Benefit Type:** Area () National Objective: **Responsible Organization:** Low/Mod **Collier County Overall** Jul 1 thru Sep 30, 2012 **To Date Total Projected Budget from All Sources** N/A \$45,628.25 **Total Budget** \$0.00 \$45,628.25

Total Obligated	\$0.00	\$45,628.25
Total Funds Drawdown	\$0.00	\$45,628.25
Program Funds Drawdown	\$0.00	\$45,628.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$45,628.25
Collier County	\$0.00	\$45,628.25
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Public facility improvements (hardening) to a homeless shelter.

#### **Location Description:**

Collier County - St. Matthew's House SA05

#### **Activity Progress Narrative:**

Project completed.

-	This Report Period	Cumulative Actual Total / Expected		
	Total	Total		
# of Public Facilities	0	1/1		



# No Beneficiaries Performance Measures found.

Activity Locations							
Address	City	County	State	Zip	Status / Accept		
			Florida	-	Not Validated / N		
Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found							
Other Funding Sources					Amount		
No Other Funding Sources Found							
Total Other Funding Sources							

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



**CCO 03E** 

Activitiy Category:
Rehabilitation/reconstruction of public facilities
Project Number:
102
Projected Start Date:
05/14/2008
Benefit Type: Area ( )
National Objective:

**Activity Status:** Completed **Project Title:** Method of Distribution Non-Housing **Projected End Date:** 05/13/2011

**Completed Activity Actual End Date:** 

### **Responsible Organization:**

**Collier County** 

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$299,999.61
Total Budget	\$0.00	\$299,999.61
Total Obligated	\$0.00	\$299,999.61
Total Funds Drawdown	\$0.00	\$299,999.61
Program Funds Drawdown	\$0.00	\$299,999.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$299,999.61
Collier County	\$0.00	\$299,999.61
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Low/Mod

Construction of public facilities including a Recreation/Neighborhood Center.

### **Location Description:**

Collier County - Immokalee, Edenfield Renovation

### **Activity Progress Narrative:**

Project Completed.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Public Facilities	0	1/1





# **Beneficiaries Performance Measures**

# No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Bud No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



Activity Title:       CCO 03J         Activity Category:       Activity Status:         Construction/reconstruction of water/sewer lines or systems       Completed         Project Number:       Project Title:         102       Method of Distribution Non-Housing         Projected Start Date:       Projected End Date:         05/14/2008       05/13/2011         Benefit Type:       Activity Actual End Date:         Area ( )       Responsible Organization:         National Objective:       Collier County         Jow/Mod       Jul 1 thru Sep 30, 2012       To Date         Total Projected Budget from All Sources       N/A       \$71,120.29         Total Sudget       \$0.00       \$71,120.29         Program Funds Drawdown       \$0.00       \$71,120.29         Program Income Drawdown       \$0.00       \$0.00         Program Income Received       \$0.00       \$71,120.29         Collier County       \$0.00       \$71,120.29         Collier County       \$0.00       \$71,120.29				
Activity Category:       Activity Status:         Construction/reconstruction of water/sewer lines or systems       Completed         Project Number:       Project Title:         102       Method of Distribution Non-Housing         Projected Start Date:       Projected End Date:         05/13/2011       Os/13/2011         Benefit Type:       Completed Activity Actual End Date:         Area ( )       National Objective:         National Objective:       Responsible Organization:         .ow/Mod       Collier County         Overall       Jul 1 thru Sep 30, 2012       To Date         Total Projected Budget from All Sources       N/A       \$71,120.29         Total Sudget       \$0.00       \$71,120.29         Total Projectar Funds Drawdown       \$0.00       \$71,120.29         Program Income Prawdown       \$0.00       \$0.00         Program Income Received       \$0.00       \$71,120.29         Program Income Received       \$0.00       \$71,120.29         Collier County       \$0.00       \$71,120.29         Program Income Received       \$0.00       \$71,120.29         Collier County       \$0.00       \$71,120.29         Collier County       \$0.00       \$71,120.29         Colli	Grantee Activity Number:	CCO 03J		
Construction/reconstruction of water/sewer lines or systems       Completed         Project Number:       Project Title:         102       Method of Distribution Non-Housing         Projected Start Date:       Projected End Date:         05/14/2008       05/13/2011         Benefit Type:       Completed Activity Actual End Date:         Area ( )       Responsible Organization:         National Objective:       Responsible Organization:         _ow/Mod       Collier County         Overall       Jul 1 thru Sep 30, 2012       To Date         Total Projected Budget from All Sources       N/A       \$71,120.29         Total Obligated       \$0.00       \$71,120.29         Program Funds Drawdown       \$0.00       \$71,120.29         Program Income Prawdown       \$0.00       \$71,120.29         Program Income Received       \$0.00       \$71,120.29         Cotal Funds Expended       \$0.00       \$71,120.29         Collier County       \$0.00       \$71,120.29	Activity Title:	CCO 03J		
Construction/reconstruction of water/sewer lines or systems       Completed         Project Number:       Project Title:         102       Method of Distribution Non-Housing         Projected Start Date:       Projected End Date:         05/14/2008       05/13/2011         Benefit Type:       Completed Activity Actual End Date:         Area ( )       Responsible Organization:         National Objective:       Responsible Organization:         _ow/Mod       Collier County         Overall       Jul 1 thru Sep 30, 2012       To Date         Total Projected Budget from All Sources       N/A       \$71,120.29         Total Obligated       \$0.00       \$71,120.29         Program Funds Drawdown       \$0.00       \$71,120.29         Program Income Prawdown       \$0.00       \$71,120.29         Program Income Received       \$0.00       \$71,120.29         Cotal Funds Expended       \$0.00       \$71,120.29         Collier County       \$0.00       \$71,120.29				
Project Number:Project Title:102Method of Distribution Non-HousingProjected Start Date:Projected End Date:05/14/200805/13/2011Benefit Type: Area ( )Completed Activity Actual End Date:National Objective:Responsible Organization: Collier CountyLow/ModCollier CountyOverallJul 1 thru Sep 30, 2012To DateTotal Projected Budget from All SourcesN/A\$71,120.29Total Budget\$0.00\$71,120.29Total Funds Drawdown\$0.00\$71,120.29Program Income Drawdown\$0.00\$0.00Program Income Received\$0.00\$71,120.29Collier County\$0.00\$0.00Program Income Received\$0.00\$71,120.29Collier County\$0.00\$71,120.29Program Income Received\$0.00\$71,120.29Collier County\$0.00\$71,120.29Total Funds Expended\$0.00\$71,120.29Collier County\$0.00\$71,120.29Collier County\$0.00\$71,120.29Program Income Received\$0.00\$71,120.29Collier County\$0.00\$71,120.29Collier County\$0.00\$71,120.29	Activitiy Category:		Activity Status:	
102       Method of Distribution Non-Housing         Projected Start Date:       Projected End Date:         05/14/2008       05/13/2011         Benefit Type:       Completed Activity Actual End Date:         Area ()       Responsible Organization:         National Objective:       Responsible Organization:         Low/Mod       Collier County         Overall       Jul 1 thru Sep 30, 2012       To Date         Total Projected Budget from All Sources       N/A       \$71,120.29         Total Budget       \$0.00       \$71,120.29         Total Funds Drawdown       \$0.00       \$71,120.29         Program Income Drawdown       \$0.00       \$0.00         Program Income Received       \$0.00       \$71,120.29         Collier County       \$0.00       \$71,120.29	Construction/reconstruction of water/sewer line	es or systems	Completed	
Projected Start Date:Projected End Date:05/14/200805/13/2011Benefit Type: Area ( )Completed Activity Actual End Date:National Objective: Low/ModResponsible Organization: Collier CountyOverallJul 1 thru Sep 30, 2012To DateTotal Projected Budget from All SourcesN/A\$71,120.29Total Budget\$0.00\$71,120.29Total Projected Budget from All Sources\$0.00\$71,120.29Total Projected Budget from All Sources\$0.00\$71,120.29Program Funds Drawdown\$0.00\$71,120.29Program Funds Drawdown\$0.00\$71,120.29Program Income Drawdown\$0.00\$0.00Program Income Received\$0.00\$0.00Collier County\$0.00\$71,120.29Collier County\$0.00\$71,120.29Yotal Funds Expended\$0.00\$71,120.29Yotal Funds Expended\$0.00\$71,120.29 <td>Project Number:</td> <td></td> <td>Project Title:</td> <td></td>	Project Number:		Project Title:	
D5/14/200805/13/2011Benefit Type: Area ( )Completed Activity Actual End Date:National Objective: Low/ModResponsible Organization: Collier CountyOverallJul 1 thru Sep 30, 2012To DateN/A\$71,120.29Total Projected Budget from All SourcesN/A\$71,120.29Total Obligated\$0.00\$71,120.29Total Funds Drawdown\$0.00\$71,120.29Program Funds Drawdown\$0.00\$71,120.29Program Income Drawdown\$0.00\$0.00Program Income Received\$0.00\$0.00Total Funds Expended\$0.00\$71,120.29Collier County\$0.00\$71,120.29State State Stat	102		Method of Distribution Non-Hou	sing
Benefit Type: Area ( )Completed Activity Actual End Date:National Objective: _ow/ModResponsible Organization: Collier CountyOverallJul 1 thru Sep 30, 2012To DateOverallJul 1 thru Sep 30, 2012To DateTotal Projected Budget from All SourcesN/A\$71,120.29Total Budget\$0.00\$71,120.29Total Obligated\$0.00\$71,120.29Program Funds Drawdown\$0.00\$71,120.29Program Income Drawdown\$0.00\$0.00Program Income Received\$0.00\$0.00Total Funds Expended\$0.00\$71,120.29Collier County\$0.00\$71,120.29Collier County\$0.00\$71,120.29	Projected Start Date:		Projected End Date:	
Area ( )Responsible Organization: Collier CountyNational Objective: Low/ModResponsible Organization: Collier CountyOverall Total Projected Budget from All SourcesJul 1 thru Sep 30, 2012To DateTotal Projected Budget from All SourcesN/A\$71,120.29Total Budget\$0.00\$71,120.29Total Obligated\$0.00\$71,120.29Program Funds Drawdown\$0.00\$71,120.29Program Funds Drawdown\$0.00\$71,120.29Program Income Drawdown\$0.00\$71,120.29Program Income Received\$0.00\$0.00Total Funds Expended\$0.00\$71,120.29Collier County\$0.00\$71,120.29You county\$0.00\$71,120.29You county\$0.00\$71,120.29You county\$0.00\$71,120.29You county\$0.00\$71,120.29	05/14/2008		05/13/2011	
Low/ModCollier CountyOverallJul 1 thru Sep 30, 2012To DateTotal Projected Budget from All SourcesN/A\$71,120.29Total Budget\$0.00\$71,120.29Total Obligated\$0.00\$71,120.29Total Funds Drawdown\$0.00\$71,120.29Program Funds Drawdown\$0.00\$71,120.29Program Income Drawdown\$0.00\$71,120.29Program Income Drawdown\$0.00\$0.00Program Income Received\$0.00\$0.00Total Funds Expended\$0.00\$71,120.29Collier County\$0.00\$71,120.29	Benefit Type: Area ()		Completed Activity Actual	End Date:
OverallJul 1 thru Sep 30, 2012To DateTotal Projected Budget from All SourcesN/A\$71,120.29Total Budget\$0.00\$71,120.29Total Obligated\$0.00\$71,120.29Total Funds Drawdown\$0.00\$71,120.29Program Funds Drawdown\$0.00\$71,120.29Program Income Drawdown\$0.00\$0.00Program Income Received\$0.00\$0.00Total Funds Expended\$0.00\$71,120.29Collier County\$0.00\$71,120.29	National Objective:		Responsible Organization:	:
Total Projected Budget from All Sources         N/A         \$71,120.29           Total Budget         \$0.00         \$71,120.29           Total Obligated         \$0.00         \$71,120.29           Total Funds Drawdown         \$0.00         \$71,120.29           Program Funds Drawdown         \$0.00         \$71,120.29           Program Funds Drawdown         \$0.00         \$71,120.29           Program Income Drawdown         \$0.00         \$71,120.29           Program Income Received         \$0.00         \$0.00           Total Funds Expended         \$0.00         \$71,120.29           Collier County         \$0.00         \$71,120.29	Low/Mod		Collier County	
Total Budget         \$0.00         \$71,120.29           Total Obligated         \$0.00         \$71,120.29           Total Funds Drawdown         \$0.00         \$71,120.29           Program Funds Drawdown         \$0.00         \$71,120.29           Program Income Drawdown         \$0.00         \$71,120.29           Program Income Received         \$0.00         \$0.00           Total Funds Expended         \$0.00         \$71,120.29           Collier County         \$0.00         \$71,120.29	Overall		Jul 1 thru Sep 30, 2012	To Date
Total Obligated         \$0.00         \$71,120.29           Total Funds Drawdown         \$0.00         \$71,120.29           Program Funds Drawdown         \$0.00         \$71,120.29           Program Income Drawdown         \$0.00         \$0.00           Program Income Received         \$0.00         \$0.00           Total Funds Expended         \$0.00         \$71,120.29           Collier County         \$0.00         \$71,120.29	Total Projected Budget from All Sources		N/A	\$71,120.29
Total Funds Drawdown         \$0.00         \$71,120.29           Program Funds Drawdown         \$0.00         \$71,120.29           Program Income Drawdown         \$0.00         \$0.00           Program Income Received         \$0.00         \$0.00           Total Funds Expended         \$0.00         \$71,120.29           Collier County         \$0.00         \$71,120.29	Total Budget		\$0.00	\$71,120.29
Program Funds Drawdown         \$0.00         \$71,120.29           Program Income Drawdown         \$0.00         \$0.00           Program Income Received         \$0.00         \$0.00           Total Funds Expended         \$0.00         \$71,120.29           Collier County         \$0.00         \$71,120.29	Total Obligated		\$0.00	\$71,120.29
Program Income Drawdown         \$0.00         \$0.00           Program Income Received         \$0.00         \$0.00           Total Funds Expended         \$0.00         \$71,120.29           Collier County         \$0.00         \$71,120.29	Total Funds Drawdown		\$0.00	\$71,120.29
Program Income Received         \$0.00         \$0.00           Total Funds Expended         \$0.00         \$71,120.29           Collier County         \$0.00         \$71,120.29	Program Funds Drawdown		\$0.00	\$71,120.29
Total Funds Expended         \$0.00         \$71,120.29           Collier County         \$0.00         \$71,120.29	Program Income Drawdown		\$0.00	\$0.00
Collier County \$0.00 \$71,120.29	Program Income Received		\$0.00	\$0.00
	Total Funds Expended		\$0.00	\$71,120.29
Match Contributed \$0.00 \$0.00	Collier County		\$0.00	\$71,120.29
	Match Contributed		\$0.00	\$0.00

# **Activity Description:**

Construction of a sewer treatment plant.

# **Location Description:**

Collier County - Copeland Utilities SA04

### **Activity Progress Narrative:**

Project Completed.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



# **Beneficiaries Performance Measures**

# No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Bud No Other Match Funding Source	•				
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



**CCO 08 Grantee Activity Number: Activity Title: CCO 08 Activitiy Category: Activity Status:** Relocation payments and assistance **Project Number:** 101 **Projected Start Date:** 

05/14/2008

**Benefit Type:** Direct (HouseHold)

#### National Objective: Low/Mod

Under Way	1
Project T	itle:
Method of	Distribution Housing
Projected	End Date:
05/13/2011	I
Complete	ed Activity Actual End Date:

### **Responsible Organization:**

**Collier County** 

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$25,320.63
Total Budget	\$0.00	\$25,320.63
Total Obligated	\$0.00	\$25,320.63
Total Funds Drawdown	\$0.00	\$21,987.33
Program Funds Drawdown	\$0.00	\$21,987.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,907.33	\$21,987.33
Collier County	\$14,907.33	\$21,987.33
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

**Collier County-Temp Relocation** 

· funds not used will be reallocated or deobligated

### **Location Description:**

**Collier County** 

### **Activity Progress Narrative:**

Project has been completed. RACE AND ETHNICITY DATA TO BE REPORTED AT CLOSEOUT.

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

	This Report Period			tive Actual Tota	II / Expected
Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	5	0	5	5/5	0/0	5/5	100.00
# Owner Households	5	0	5	5/5	0/0	5/5	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	CCO 12		
Activity Title:	CCO 12		
Activitiy Category:		Activity Status:	
Rehabilitation/reconstruction of residential st	ructures	Completed	
Project Number:		Project Title:	
101		Method of Distribution Housing	
Projected Start Date:		Projected End Date:	
05/14/2008		05/13/2011	
<b>Benefit Type:</b> Direct(HouseHold)		Completed Activity Actual	End Date:
National Objective:		Responsible Organization:	:
Low/Mod		Collier County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$213,917.76
Total Budget		\$0.00	\$213,917.76
Total Obligated		\$0.00	\$213,917.76
Total Funds Drawdown		\$0.00	\$213,917.76
Program Funds Drawdown		\$0.00	\$213,917.76
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$213,917.76
Collier County		\$0.00	\$213,917.76
Match Contributed		\$0.00	\$0.00

# **Activity Description:**

Replacement housing for hurricane victims.

# **Location Description:**

**Collier County** 

### **Activity Progress Narrative:**

Project Completed.

# **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3

### **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
Lov	w Mod		Total	Low Mod		Total Low/Mod%	



# of Households	0	0	0	0/0	3/3	3/3	100.00
# Owner Households	0	0	0	0/0	3/3	3/3	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: CCO 14A CCO 14A Activity Title: Activitiy Category: Activity Status:** Rehabilitation/reconstruction of residential structures Under Way **Project Number: Project Title:** 101 Method of Distribution Housing **Projected End Date: Projected Start Date:** 05/14/2008 05/13/2011 **Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold) National Objective: **Responsible Organization:** Low/Mod **Collier County Overall** Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$1,577,264.67 N/A **Total Budget** \$0.00 \$1,577,264.67 **Total Obligated** \$0.00 \$1,577,264.67 **Total Funds Drawdown** \$0.00 \$1,217,423.69 **Program Funds Drawdown** \$0.00 \$1,217,423.69 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** (\$14,907.33) \$1,217,423.69 \$1,217,423.69 **Collier County** (\$14,907.33)

\$0.00

**Match Contributed** 

Activity Description: Rehab of single family houses.

### **Location Description:**

Collier County - SA03 Countywide Housing

### **Activity Progress Narrative:**

Project 100% complete. Accomplishments and beneficiaries will be reported on when the grant is closed out.

· funds not used will be reallocated or deobligated

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	30/50
# of Singlefamily Units	0	30/50

\$0.00



# **Beneficiaries Performance Measures**

	т	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	ow/Mod%	
# of Households	0	0	0	0/0	30/50	30/50	100.00	
# Owner Households	0	0	0	0/0	30/50	30/50	100.00	

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: CCO 14B CCO 14B Activity Title: Activitiy Category: Activity Status:** Affordable Rental Housing (KRW and Ike Grants Only) Completed **Project Number: Project Title:** 101 Method of Distribution Housing **Projected End Date: Projected Start Date:** 05/14/2008 05/13/2011 **Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold) National Objective: **Responsible Organization:** Low/Mod **Collier County** Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$497,006.00 N/A **Total Budget** \$0.00 \$497,006.00 **Total Obligated** \$0.00 \$497,006.00 **Total Funds Drawdown** \$0.00 \$497,006.00 **Program Funds Drawdown** \$0.00 \$497,006.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00

\$0.00

\$0.00

\$0.00

### **Activity Description:**

**Total Funds Expended** 

**Match Contributed** 

**Collier County** 

Rehab of multi-family housing units.

### **Location Description:**

Collier County - SA06 Front Porch Community

### **Activity Progress Narrative:**

Completed

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	100/100
# of Multifamily Units	0	100/100

### **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
Lo	ow Mod		Total	Low	Mod Total Low		

\$497,006.00

\$497,006.00

\$0.00



# of Households	0	0	0	100/100	0/0	100/100	100.00
# Renter Households	0	0	0	100/100	0/0	100/100	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: CCO 21A CCO 21A Activity Title: Activitiy Category: Activity Status:** Administration Under Way **Project Number: Project Title:** 099 Administrative Costs **Projected Start Date: Projected End Date:** 05/14/2008 05/13/2011 **Completed Activity Actual End Date: Benefit Type:** () National Objective: **Responsible Organization:** N/A **Collier County Overall** Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$84,440.94 N/A **Total Budget** \$0.00 \$84,440.94 **Total Obligated** \$0.00 \$84,955.41 **Total Funds Drawdown** \$0.00 \$84,407.07 **Program Funds Drawdown** \$0.00 \$84,407.07 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$84,407.07 \$0.00 \$84,407.07 **Collier County** \$0.00 Match Contributed \$0.00

### **Activity Description:**

Administrative funds associtated with Collier County disaster grant (housing replacement and rehab).

### **Location Description:**

Collier County

### **Activity Progress Narrative:**

Grant is closing out. Administration, planning and management activities related to disaster recovery grant are underway.

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budge No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



**DB PHA 14B DB PHA 14B** 

**Activity Status:** 

**Project Title:** 

Completed

#### **Activitiy Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

### National Object Low/Mod

101	Method of Distribution Housing	
Projected Start Date:	Projected End Date:	
06/30/2008	06/29/2010	
<b>Benefit Type:</b> Direct(HouseHold)	Completed Activity Actual 11/23/2010	End Date:
National Objective:	Responsible Organization:	:
Low/Mod	Deerfield Beach PHA	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$638,031.43
Total Budget	\$0.00	\$638,031.43
Total Obligated	\$0.00	\$638,031.43
Total Funds Drawdown	\$0.00	\$638,031.43
Program Funds Drawdown	\$0.00	\$638,031.43

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**Match Contributed** 

### **Activity Description:**

**Program Income Drawdown** 

**Deerfield Beach PHA** 

**Program Income Received** 

**Total Funds Expended** 

Rehab of multi family housing units - door and window replacements.

### **Location Description:**

**Deerfield Beach PHA** 

### **Activity Progress Narrative:**

Completed.

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	196/196
# of Multifamily Units	0	196/196

### **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
Lov	w N	Mod .	Total	Low	Mod	Total Low/Mod%	

\$0.00

\$0.00

\$0.00

\$638,031.43

\$638,031.43



# of Households	0	0	0	635/196	0/0	635/196	100.00
# Renter Households	0	0	0	635/196	0/0	635/196	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



DB PHA 21B DB PHA 21B

Activitiy Category:	Activity Status:		
Planning	Completed		
Project Number:	Project Title:		
101	Method of Distribution Housing		
Projected Start Date:	Projected End Date:		
06/30/2008	06/29/2010		
Benefit Type:	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
N/A	Deerfield Beach PHA		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	<b>To Date</b> \$0.00	
Total Projected Budget from All Sources	N/A	\$0.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	

### **Activity Description:**

Engineering funds associated with Deerfield Beach Housing disaster grant.

### **Location Description:**

Deeefeild Beach PHA

### **Activity Progress Narrative:**

Activity has been cancelled.

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources	Budgeted - Detail				
No Other Match Funding S	•				
Other Funding Sources					Amount
No Other Funding Sources Found					



# Ft L PHA 14B Ft L PHA 14B

### **Activitiy Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

101

Projected Start Date: 07/23/2008

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

### **Overall**

Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended
Fort Lauderdale PHA
Match Contributed

# Activity Status: Completed Project Title: Method of Distribution Housing Projected End Date: 07/22/2010

Completed Activity Actual End Date:

### **Responsible Organization:**

Fort Lauderdale PHA

Jul 1 thru Sep 30, 2012	To Date
N/A	\$750,000.00
\$20,000.00	\$750,000.00
\$20,000.00	\$750,000.00
\$0.00	\$750,000.00
\$0.00	\$750,000.00
\$0.00	\$0.00
\$0.00	\$0.00
\$20,000.00	\$750,000.00
\$20,000.00	\$750,000.00
\$0.00	\$0.00

### **Activity Description:**

Rehab of multi family housing units.

### **Location Description:**

Fort Lauderdale PHA

### **Activity Progress Narrative:**

Closeout is under review. Completed.

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	205/205
# of Multifamily Units	0	205/205



# **Beneficiaries Performance Measures**

		This Report Period			<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%	
# of Households	0	0	0	205/205	0/0	205/205	100.00	
# Renter Households	0	0	0	205/205	0/0	205/205	100.00	

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



Ft L PHA 21A Ft L PHA 21A

Activitiy Category:	Activity Status:			
Administration	Completed			
Project Number:	Project Title:			
099	Administrative Costs			
Projected Start Date:	Projected End Date:			
07/23/2008	07/22/2010			
Benefit Type: ()	Completed Activity Actual End Date:			
National Objective:	Responsible Organization:			
N/A	Fort Lauderdale PHA			
Overall	Jul 1 thru Sep 30, 2012	To Date		
Total Projected Budget from All Sources	N/A	\$20,000.00		
Total Budget	\$0.00	\$20,000.00		
Total Obligated	\$0.00	\$20,000.00		
Total Funds Drawdown	\$0.00	\$0.00		
Program Funds Drawdown	\$0.00	\$0.00		
Program Income Drawdown	\$0.00	\$0.00		
Program Income Received	\$0.00	\$0.00		
Total Funds Expended	(\$20,000.00)	\$0.00		
Fort Lauderdale PHA	(\$20,000.00)	\$0.00		

### **Activity Description:**

Administrative funds associated with the Fort Lauderdale PHA disaster grant.

### **Location Description:**

Fort Lauderdale PHA

### **Activity Progress Narrative:**

Cancelled. Since the Action Plan is in an approved status, we could not zero out the budget. It will be xeroed out following approval of this QPR.

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budge No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Ft M PHA 14B Ft M PHA 14B

#### **Activitiy Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

101

Projected Start Date: 06/30/2008

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

Activity Status: Completed Project Title: Method of Distribution Housing Projected End Date: 02/28/2011

Completed Activity Actual End Date:

#### **Responsible Organization:**

Fort Myers PHA

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$750,000.00
Fort Myers PHA	\$0.00	\$750,000.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Rehab of multi family housing units.

### **Location Description:**

Fort Myers PHA

### **Activity Progress Narrative:**

Activity has been completed.

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	101/101
# of Multifamily Units	0	101/101

### **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actua	al Total / Expect	ed
Low	/	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	100/101	0/0	100/101	100.00
# Renter Households	0	0	0	100/101	0/0	100/101	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Ft P PHA 14B Ft P PHA 14B

#### **Activitiy Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

101

Projected Start Date:

06/30/2008

Benefit Type: Direct ( HouseHold )

# National Objective:

Low/Mod

# Activity Status: Completed Project Title: Method of Distribution Housing Projected End Date: 12/29/2010

Completed Activity Actual End Date:

### **Responsible Organization:**

Fort Pierce PHA

Overall Total Projected Budget from All Sources	<b>Jul 1 thru Sep 30, 2012</b> N/A	<b>To Date</b> \$695,953.89
Total Budget	(\$28,961.74)	\$695,953.89
Total Obligated	(\$28,961.74)	\$695,953.89
Total Funds Drawdown	\$0.00	\$695,953.89
Program Funds Drawdown	\$0.00	\$695,953.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$695,953.89
Fort Pierce PHA	\$0.00	\$695,953.89
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Rehab of multi family housing units: doors and windows project for storm hardening. Activity's budget was \$724,915.63. Actual drawn amount under this activity in DRGR was \$695,953.89 - State of Florida had \$28,961.74 in cash on hand and used that first.

### **Location Description:**

Fort Pierce PHA

### **Activity Progress Narrative:**

Completed. Closeout has been received, but not processed.

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	206/206
# of Multifamily Units	0	206/206





# **Beneficiaries Performance Measures**

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total L	_ow/Mod%
# of Households	0	0	0	206/206	0/0	206/206	100.00
# Renter Households	0	0	0	206/206	0/0	206/206	100.00

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Ft P PHA 21A Ft P PHA 21A

Activities Octobergen	A stimite Otstans	
Activitiy Category:	Activity Status:	
Administration	Cancelled	
Project Number:	Project Title:	
099	Administrative Costs	
Projected Start Date:	Projected End Date:	
06/30/2008	12/29/2010	
Benefit Type: ()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
N/A	Fort Pierce PHA	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Due anno 15 con de Due condecom	¢0.00	\$0.00
Program Funds Drawdown	\$0.00	ψ0.00
Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00	\$0.00
-	<b>T</b>	
Program Income Drawdown	\$0.00	\$0.00
Program Income Drawdown Program Income Received	\$0.00 \$0.00	\$0.00 \$0.00

### **Activity Description:**

Administrative funds associated with the Fort Pierce PHA disaster grant.

### **Location Description:**

Fort Pierce PHA

### **Activity Progress Narrative:**

Cancelled.

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budge No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Grantee Activity Number:	GC 08		
Activity Title:	GC 08		
		A stinite Otstern	
Activitiy Category:		Activity Status:	
Relocation payments and assistance		Completed	
Project Number:		Project Title:	
101		Method of Distribution Housing	
Projected Start Date:		Projected End Date:	
04/14/2008	04/14/2010		
Benefit Type:		<b>Completed Activity Actual</b>	End Date:
Direct (HouseHold)	05/20/2010		
National Objective:	Responsible Organization:		
Low/Mod		Glades County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$6,600.00
Total Budget		\$0.00	\$6,600.00
Total Obligated		\$0.00	\$6,600.00
Total Funds Drawdown		\$0.00	\$6,600.00
Program Funds Drawdown		\$0.00	\$6,600.00
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$6,600.00
Glades County		\$0.00	\$6,600.00
Match Contributed		\$0.00	\$0.00

# **Activity Description:**

Temporary relocation for hurricane victims.

# **Location Description:**

Glades County - Moore Haven

# **Activity Progress Narrative:**


Completed.

# **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/0

### **Beneficiaries Performance Measures**

	This	This Report Period		<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	2/1	0/1	2/2	100.00





# Owner Households	0	0	0	2/1	0/1	2/2	100.00
Activity Locations							
No Activity Locations four	nd.						
Other Funding Sources Budgeted - Detail							
No Other Match Funding S	Sources Foun	d					
Other Funding Sources						A	nount
No Other Funding Sources Found							



**Total Other Funding Sources** 

Grantee Activity Number:	GC 12			
Activity Title:	GC 12			
Activitiy Category:		Activity Status:		
Rehabilitation/reconstruction of residential s	tructures	Completed		
Project Number:		Project Title:		
101		Method of Distribution Housing		
		-		
Projected Start Date:		Projected End Date: 04/14/2010		
04/14/2008		•		
Benefit Type:		Completed Activity Actual	End Date:	
Direct ( HouseHold )		05/20/2010		
National Objective:		Responsible Organization:		
_ow/Mod		Glades County		
Overall		Jul 1 thru Sep 30, 2012	To Date	
Total Projected Budget from All Sources		N/A	\$119,923.04	
Total Budget		\$0.00	\$119,923.04	
Total Obligated		\$0.00	\$119,923.04	
Total Funds Drawdown		\$0.00	\$119,923.04	
Program Funds Drawdown		\$0.00	\$119,923.04	
Program Income Drawdown		\$0.00	\$0.00	
Program Income Received		\$0.00	\$0.00	
Total Funds Expended		\$0.00	\$119,923.04	
Glades County		\$0.00	\$119,923.04	
Natch Contributed		\$0.00	\$0.00	

# **Activity Description:**

Replacement housing for hurricane victims.

# **Location Description:**

Glades County - Moore Haven

# **Activity Progress Narrative:**

Completed.

# **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

### **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
Lo	w N	Nod ·	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	1/1	1/1	2/2	100.00
# Owner Households	0	0	0	1/1	1/1	2/2	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number:	GC 21A		
Activity Title:	GC 21A		
	0021/		
Activitiy Category:		Activity Status:	
Administration		Completed	
Project Number:		Project Title:	
099		Administrative Costs	
Projected Start Date:		Projected End Date:	
04/14/2008		04/14/2010	
Benefit Type:		<b>Completed Activity Actual</b>	End Date:
()	05/20/2010		
National Objective:		Responsible Organization:	
N/A		Glades County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$1,100.82
Total Budget		\$0.00	\$1,100.82
Total Obligated		\$0.00	\$1,100.82
Total Funds Drawdown		\$0.00	\$1,100.82
Program Funds Drawdown		\$0.00	\$1,100.82
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$1,100.82
Glades County		\$0.00	\$1,100.82
Match Contributed		\$0.00	\$0.00

### **Activity Description:**

Administrative activities associated with disaster recovery from hurricanes.

### **Location Description:**

Glades County

### **Activity Progress Narrative:**

Completed.

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budgete No Other Match Funding Sources F					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Grantee Activity Number: H PHA 14B Activity Title: H PHA 14B

### **Activitiy Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

101

Projected Start Date: 06/27/2008

00/21/2008

Benefit Type: Direct ( HouseHold )

# National Objective:

Low/Mod

# Activity Status: Completed Project Title:

Method of Distribution Housing

### Projected End Date:

06/26/2010

**Completed Activity Actual End Date:** 

### **Responsible Organization:**

Hialeah PHA

Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	<b>To Date</b> \$693,253.32
Total Budget	\$0.00	\$693,253.32
Total Obligated	\$0.00	\$693,253.32
Total Funds Drawdown	\$0.00	\$693,253.32
Program Funds Drawdown	\$0.00	\$693,253.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$693,253.32
Hialeah PHA	\$0.00	\$693,253.32
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

Rehab of multi-family housing units.

### **Location Description:**

Hialeah PHA

### **Activity Progress Narrative:**

Activity has been completed.

# **Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	815/815
# of Multifamily Units	0	815/815



# **Beneficiaries Performance Measures**

	Tł	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%		
# of Households	0	0	0	0/815	815/0	815/815	100.00	
# Renter Households	0	0	0	0/815	815/0	815/815	100.00	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: H PHA 21A Activity Title: H PHA 21A

Activitiy Category:	Activity Status:	
Administration	Cancelled	
Project Number:	Project Title:	
099	Administrative Costs	
Projected Start Date:	Projected End Date:	
06/27/2008	06/26/2010	
Benefit Type: ()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
N/A	Hialeah PHA	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

\$0.00

#### **Activity Description:**

**Match Contributed** 

Administrative funds associated with the Hialeah PHA disaster grant.

#### **Location Description:**

Hialeah PHA

#### **Activity Progress Narrative:**

Cancelled.

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$0.00



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budge No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Grantee Activity Number:	HC 03		
Activity Title:	HC 03		
Activitiy Category:		Activity Status:	
Rehabilitation/reconstruction of public facilities		Completed	
Project Number:		Project Title:	
102		Method of Distribution Non-Hou	sing
Projected Start Date:		Projected End Date:	5
04/14/2008		10/13/2010	
Benefit Type: Area ( )		Completed Activity Actual	End Date:
National Objective:		Responsible Organization:	
Urgent Need		Hendry County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$121,727.84
Total Budget		\$0.00	\$121,727.84
Total Obligated		\$0.00	\$121,727.84
Total Funds Drawdown		\$0.00	\$121,727.84
Program Funds Drawdown		\$0.00	\$121,727.84
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$121,727.84
Hendry County		\$0.00	\$121,727.84
Match Contributed		\$0.00	\$0.00

Hardening of Emergency Operations Center

### **Location Description:**

Hendry County

#### **Activity Progress Narrative:**

#### Completed.

Closeout has been received, but not processed.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Public Facilities	0	1/1



### No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Bud No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



Grantee Activity Number:	HC 08		
Activity Title:	HC 08		
Activitiy Category:		Activity Status:	
Relocation payments and assistance		Completed	
Project Number:		Project Title:	
101		Method of Distribution Housing	
Projected Start Date:		Projected End Date:	
04/14/2008		10/13/2010	
Benefit Type: Direct ( HouseHold )		Completed Activity Actual	End Date:
National Objective:		Responsible Organization:	
Low/Mod		Hendry County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$7,109.72
Total Budget		\$0.00	\$7,109.72
Total Obligated		\$0.00	\$7,109.72
Total Funds Drawdown		\$0.00	\$7,109.72
Program Funds Drawdown		\$0.00	\$7,109.72
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$7,109.72
Hendry County		\$0.00	\$7,109.72
Match Contributed		\$0.00	\$0.00

Relocation assistance provided for victims of a hurricane.

### **Location Description:**

Hendry County

#### **Activity Progress Narrative:**

Completed. Closeout has been received, but not processed.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/0

#### **Beneficiaries Performance Measures**

	This Report Period			<b>Cumulative Actual Total / Expected</b>		
Lov	v	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	1/0	0/0	1/0	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	1/0	0/0	1/0	100.00

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	HC 14A		
Activity Title:	HC 14A		
Activitiy Category:		Activity Status:	
Rehabilitation/reconstruction of residential st	ructures	Completed	
Project Number:		Project Title:	
101		A Method of Distribution Housing	
Projected Start Date:		Projected End Date:	
04/14/2008		10/13/2010	
<b>Benefit Type:</b> Direct(HouseHold)		Completed Activity Actual	End Date:
National Objective:		Responsible Organization:	:
Low/Mod		Hendry County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$278,678.70
Total Budget		\$0.00	\$278,678.70
Total Obligated		\$0.00	\$278,678.70
Total Funds Drawdown		\$0.00	\$278,678.70
Program Funds Drawdown		\$0.00	\$278,678.70
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$278,678.70
Hendry County		\$0.00	\$278,678.70
Match Contributed		\$0.00	\$0.00

Housing rehab and temporary relocation for hurricane victims.

### **Location Description:**

Hendry County

#### **Activity Progress Narrative:**

#### Completed.

Closeout has been received, but not processed.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	4/4
# of Singlefamily Units	0	4/4



	This Report Period			Cumula	Cumulative Actual Total / Expected			
	Low	Low Mod Total		Low	Low Mod Tota		Total Low/Mod%	
# of Households	0	0	0	4/4	0/0	4/4	100.00	
# Owner Households	0	0	0	4/4	0/0	4/4	100.00	

### **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### \_

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	HC 21A		
Activity Title:	HC 21A		
2			
Activitiy Category:		Activity Status:	
Administration		Completed	
Project Number:		Project Title:	
099		Administrative Costs	
Projected Start Date:		Projected End Date:	
04/14/2008		10/13/2010	
Benefit Type: ()		Completed Activity Actual	End Date:
National Objective:		Responsible Organization:	
N/A		Hendry County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$335.70
Total Budget		\$0.00	\$335.70
Total Obligated		\$0.00	\$335.70
Total Funds Drawdown		\$0.00	\$335.70
Program Funds Drawdown		\$0.00	\$335.70
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$335.70
Hendry County		\$0.00	\$335.70
Match Contributed		\$0.00	\$0.00

Administrative funds associtated with Hendry County disaster grant (housing replacement and rehab).

#### **Location Description:**

Hendry County

#### **Activity Progress Narrative:**

Completed. Closeout has been received, but not processed.

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budge No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Grantee Activity Number: Activity Title: HW PHA 14B HW PHA 14B

#### **Activitiy Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

101

Projected Start Date: 06/30/2008

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

Activity Status: Completed Project Title: Method of Distribution Housing Projected End Date: 06/29/2010

Completed Activity Actual End Date:

#### **Responsible Organization:**

Hollywood PHA

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$396,838.88
Total Budget	\$0.00	\$396,838.88
Total Obligated	\$0.00	\$396,838.88
Total Funds Drawdown	\$0.00	\$396,838.88
Program Funds Drawdown	\$0.00	\$396,838.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$396,838.88
Hollywood PHA	\$0.00	\$396,838.88
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehab of multi family housing units.

#### **Location Description:**

Hollywood PHA - Driftwood Terrace >7300 N. Davie Rd. Hollywood, Florida 33024

#### **Activity Progress Narrative:**

Project has been completed.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	102/90
# of Multifamily Units	0	102/90



		This Report Period			<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%	
# of Households	0	0	0	102/90	0/0	102/90	100.00	
# Renter Households	0	0	0	102/90	0/0	102/90	100.00	

## **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

### HW PHA 21A HW PHA 21A

Activitiy Category:
Administration
Project Number:
099
Projected Start Date:
06/30/2008
Benefit Type:
National Objective: N/A

### Activity Status: Completed Project Title: Administrative Costs Projected End Date: 06/29/2010 Completed Activity Actual End Date: 11/25/2009 Responsible Organization: Hollywood PHA

Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	<b>To Date</b> \$956.87
Total Budget	\$0.00	\$956.87
Total Obligated	\$0.00	\$956.87
Total Funds Drawdown	\$0.00	\$956.87
Program Funds Drawdown	\$0.00	\$956.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$956.87
Hollywood PHA	\$0.00	\$956.87
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Administrative funds associated with the Hollywood PHA disaster grant.

#### **Location Description:**

Hollywood PHA

#### **Activity Progress Narrative:**

Completed.

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budgete No Other Match Funding Sources F					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Grantee Activity Number:	IR Co 14A		
Activity Title:	IR Co 14A		
Activitiy Category:		Activity Status:	
Rehabilitation/reconstruction of residential str	ructures	Completed	
Project Number:		Project Title:	
101		Method of Distribution Housing	
Projected Start Date:		Projected End Date:	
06/27/2008		12/26/2010	
Benefit Type:		<b>Completed Activity Actual</b>	End Date:
Direct (HouseHold)		06/06/2011	
National Objective:		Responsible Organization:	
Low/Mod		Indian River County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$171,414.52
Total Budget		\$0.00	\$171,414.52
Total Obligated		\$0.00	\$171,414.52
Total Funds Drawdown		\$0.00	\$171,414.52
Program Funds Drawdown		\$0.00	\$171,414.52
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$171,414.52
Indian River County		\$0.00	\$171,414.52
Match Contributed		\$0.00	\$0.00

Rehab of single family housing - roofs, windows, and doors, depending on damage that occurred to the home.

### **Location Description:**

Indian River County

#### **Activity Progress Narrative:**

Completed.

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	33/33
# of Singlefamily Units	0	33/33

#### **Beneficiaries Performance Measures**

	This Report Period			ative Actual Total	/ Expected
Low	Мо	od Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	25/25	8/8	33/33	100.00
# Owner Households	0	0	0	25/25	8/8	33/33	100.00

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





**Grantee Activity Number:** IR Co 21A IR Co 21A **Activity Title: Activitiy Category: Activity Status:** Administration Completed **Project Number: Project Title:** 099 Administrative Costs **Projected Start Date: Projected End Date:** 06/27/2008 12/26/2010 **Completed Activity Actual End Date: Benefit Type:** () 06/06/2011 National Objective: **Responsible Organization:** N/A Indian River County **Overall** Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$5,414.36 N/A **Total Budget** \$0.00 \$5,414.36 **Total Obligated** \$0.00 \$5,414.36 **Total Funds Drawdown** \$0.00 \$5,414.36 **Program Funds Drawdown** \$0.00 \$5,414.36

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

#### **Location Description:**

**Activity Description:** 

Indian River County

#### **Activity Progress Narrative:**

**Program Income Drawdown** 

Indian River County

**Program Income Received** 

**Total Funds Expended** 

Match Contributed

Completed.

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

Administrative funds associated with the Indian River County disaster grant.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$0.00

\$0.00

\$0.00

\$5,414.36

\$5,414.36



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budge No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Grantee Activity Number: Activity Title:	KW 03 KW 03		
Adding Hac.			
Activitiy Category:		Activity Status:	
Rehabilitation/reconstruction of public facilities		Completed	
Project Number:		Project Title:	
102		Method of Distribution Non-Hous	sing
Projected Start Date:		Projected End Date:	
05/28/2008		02/28/2012	
Benefit Type:		Completed Activity Actual I	End Date:
Area ()		06/28/2012	
National Objective:		Responsible Organization:	
Low/Mod		Key West	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$641,645.05
Total Budget		\$0.00	\$641,645.05
Total Obligated		\$0.00	\$641,645.05
Total Funds Drawdown		\$0.00	\$641,645.05
Program Funds Drawdown		\$0.00	\$641,645.05
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.05	\$641,645.05
Key West		\$0.05	\$641,645.05
Match Contributed		\$0.00	\$0.00

Rehab or replacement of public facilities - transitional housing for homeless citizens who are transitioning into permanent employment - halfway house. Key West modified the original proposed performance measures

#### **Location Description:**

Key West - Florida Keys Outreach Coalition

#### **Activity Progress Narrative:**

Activity has been completed.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Public Facilities	0	16/16





No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

#### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	KW 14A		
Activity Title:	KW 14A		
Activitiy Category:		Activity Status:	
Rehabilitation/reconstruction of residential struction	tures	Completed	
Project Number:		Project Title:	
101		Method of Distribution Housing	
Projected Start Date:		Projected End Date:	
05/28/2008		02/28/2012	
Benefit Type:		Completed Activity Actual	End Date:
Direct ( HouseHold )		06/28/2012	
National Objective:		Responsible Organization:	
Low/Mod		Key West	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$511,311.00
Total Budget		\$0.00	\$511,311.00
Total Obligated		\$0.00	\$511,311.00
Total Funds Drawdown		\$0.00	\$511,311.00
Program Funds Drawdown		\$0.00	\$511,311.00
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$511,311.00
Key West		\$0.00	\$511,311.00
Match Contributed		\$0.00	\$0.00

Activities associated with single family housing rehab. Key West modified the original proposed performance measures.

### **Location Description:**

Key West

#### **Activity Progress Narrative:**

Activity has been completed.

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	5/5
# of Singlefamily Units	0	5/5

#### **Beneficiaries Performance Measures**

	This Report Period		(	Cumulative Actual Total / Expected		ed
Low	<i>ı</i> 1	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	0/1	5/4	5/5	100.00
# Owner Households	0	0	0	0/1	5/4	5/5	100.00

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number:	KW 14B		
Activity Title:	KW 14B		
Activitiy Category:		Activity Status:	
Affordable Rental Housing (KRW and Ike Grant	s Only)	Completed	
Project Number:		Project Title:	
101		Method of Distribution Housing	
Projected Start Date:		Projected End Date:	
05/28/2008		02/28/2012	
Benefit Type:		Completed Activity Actual	End Date:
Direct ( HouseHold )		06/28/2012	
National Objective:		Responsible Organization:	
Low/Mod		Key West	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$9,568,882.95
Total Budget		\$0.00	\$9,568,882.95
Total Obligated		\$0.00	\$9,568,882.95
Total Funds Drawdown		\$0.00	\$9,568,882.95
Program Funds Drawdown		\$0.00	\$9,568,882.95
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$9,568,882.95
Key West		\$0.00	\$9,568,882.95
Match Contributed		\$0.00	\$0.00

Multi family housing rehab or replacement. Key West modified the original proposed performance measures.

### **Location Description:**

Key West

### **Activity Progress Narrative:**

Activity has been completed.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	149/149
# of Multifamily Units	0	149/149



	Th	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	137/137	12/12	149/149	100.00
# Renter Households	0	0	0	137/137	12/12	149/149	100.00

## **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	KW 21A		
Activity Title:	KW 21A		
Activitiy Category:		Activity Status:	
Administration		Completed	
Project Number:		Project Title:	
099		Administrative Costs	
Projected Start Date:		Projected End Date:	
05/28/2008		02/28/2012	
Benefit Type:		Completed Activity Actual E	nd Date:
()		06/28/2012	
National Objective:		Responsible Organization:	
N/A		Key West	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$337,883.00
Total Budget		\$0.00	\$337,883.00
Total Obligated		\$0.00	\$337,883.00
Total Funds Drawdown		\$0.00	\$337,883.00
Program Funds Drawdown		\$0.00	\$337,883.00
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$337,883.00
Key West		\$0.00	\$337,883.00
Match Contributed		\$0.00	\$0.00

Administrative funds associated with the Key West disaster grant (housing rehab and replacement).

### **Location Description:**

Key West

#### **Activity Progress Narrative:**

Completed.

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	KW 21B		
Activity Title:	KW 21B		
Activitiy Category:		Activity Status:	
Planning		Under Way	
Project Number:		Project Title:	
102		Method of Distribution Non-Hous	ing
Projected Start Date:		Projected End Date:	
05/28/2008		02/28/2012	
Benefit Type: ()		Completed Activity Actual E	ind Date:
National Objective:		Responsible Organization:	
N/A		Key West	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$203,050.00
Total Budget		\$0.00	\$203,050.00
Total Obligated		\$0.00	\$203,050.00
Total Funds Drawdown		\$0.00	\$203,050.00
Program Funds Drawdown		\$0.00	\$203,050.00
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$203,050.00
Key West		\$0.00	\$203,050.00
Match Contributed		\$0.00	\$0.00

Engineering funds associated with the Key West disaster grant (housing replacement and rehab).

### **Location Description:**

Key West

#### **Activity Progress Narrative:**

Activity has been cancelled.

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budge No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Grantee Activity Number: Activity Title: KW PHA 14B KW PHA 14B

#### Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

101

Projected Start Date: 06/26/2008

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

LOW/IVIOC

Activity Status: Completed Project Title: Method of Distribution Housing Projected End Date: 06/25/2010 Completed Activity Actual End Date:

### Responsible Organization:

Key West PHA

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$727,500.00
Total Budget	\$0.00	\$727,500.00
Total Obligated	\$0.00	\$727,500.00
Total Funds Drawdown	\$0.00	\$727,500.00
Program Funds Drawdown	\$0.00	\$727,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$727,500.00
Key West PHA	\$0.00	\$727,500.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehab of multi family housing units.

#### **Location Description:**

Key West PHA: Senior Citizens Plaza Multi-Family Project

#### **Activity Progress Narrative:**

Activity has been completed.

#### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	20/20
# of Multifamily Units	0	20/20

#### **Beneficiaries Performance Measures**

	This Repo	ort Period		Cumulative Actu	al Total / Expect	ted
L	ow	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	40/20	0/0	40/20	100.00
# Renter Households	0	0	0	40/20	0/0	40/20	100.00

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: Activity Title:

### KW PHA 21A KW PHA 21A

Activitiy Category:				
Administration				
Project Number:				
099				
Projected Start Date:				
06/26/2008				
Benefit Type: ()				
National Objective:				
N/A				

# Activity Status:

Under Way Project Title:

Administrative Costs

Projected End Date:

06/25/2010

Completed Activity Actual End Date:

03/18/2010

### Responsible Organization:

Key West PHA

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$22,500.00
Total Budget	\$0.00	\$22,500.00
Total Obligated	\$0.00	\$22,500.00
Total Funds Drawdown	\$0.00	\$22,500.00
Program Funds Drawdown	\$0.00	\$22,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,500.00
Key West PHA	\$0.00	\$22,500.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Administrative funds associated with the Key West PHA disaster grant.

#### **Location Description:**

Key West PHA

#### **Activity Progress Narrative:**

Completed.

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources	Budgeted - Detail				
No Other Match Funding	Sources Found				
					Amount
Other Funding Sources					
Other Funding Sources No Other Funding Sources Found					



<b>Grantee Activity Number:</b>	L PHA 08		
Activity Title:	L PHA 08		
Activitiy Category:		Activity Status:	
Affordable Rental Housing (KRW and Ik	e Grants Only)	Under Way	
Project Number:	e Grants Only)	Project Title:	
101		Method of Distribution Housing	
Projected Start Date:		Projected End Date:	
05/01/2008		09/23/2010	
Benefit Type: Direct ( HouseHold )		Completed Activity Actual	End Date:
National Objective:		Responsible Organization:	:
.ow/Mod		Lakeland PHA	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sour	ces	N/A	\$25,164.00
Total Budget		\$0.00	\$25,164.00
Total Obligated		\$0.00	\$25,164.00
Total Funds Drawdown		\$0.00	\$1,193.32
Program Funds Drawdown		\$0.00	\$1,193.32
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$1,193.32
Lakeland PHA		\$0.00	\$1,193.32
Match Contributed		\$0.00	\$0.00

Temporary relocation for hurricane victims.

### **Location Description:**

Lakeland PHA

#### **Activity Progress Narrative:**

Closeout under review.

· funds not used will be reallocated or deobligated

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	-37	0/0
# of Multifamily Units	-37	0/0



	Thi	s Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	37	37	0/0	37/56	37/56	100.00
# Renter Households	0	37	37	0/0	37/56	37/56	100.00

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: L PHA 14B L PHA 14B Activity Title: Activitiy Category: Activity Status:** Affordable Rental Housing (KRW and Ike Grants Only) Under Way **Project Number: Project Title:** 101 Method of Distribution Housing **Projected Start Date: Projected End Date:** 05/01/2008 09/23/2010 **Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold) National Objective: **Responsible Organization:** Low/Mod Lakeland PHA Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$606,320.09 N/A **Total Budget** \$0.00 \$606,320.09 **Total Obligated** \$0.00 \$606,320.09 **Total Funds Drawdown** \$0.00 \$533,487.24 **Program Funds Drawdown** \$0.00 \$533,487.24 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$533,487.24

\$0.00

\$0.00

#### **Activity Description:**

**Match Contributed** 

Lakeland PHA

Rehab of multi family housing units.

#### **Location Description:**

Lakeland PHA

#### **Activity Progress Narrative:**

Closeout is underway. Project has been completed.

#### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	38/38
# of Multifamily Units	0	38/38

\$533,487.24

\$0.00



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	38	0	38	38/38	0/0	38/38	100.00
# Renter Households	38	0	38	38/38	0/0	38/38	100.00

## **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number	: LC 14A		
Activity Title:	LC 14A		
Activitiy Category:		Activity Status:	
Rehabilitation/reconstruction of residen	tial structures	Completed	
Project Number:		Project Title:	
101		Method of Distribution Housing	
Projected Start Date:		Projected End Date:	
D6/23/2008		12/22/2010	
Benefit Type:		Completed Activity Actual	End Date
Direct ( HouseHold )		08/01/2012	
National Objective:		Responsible Organization:	
Low/Mod		Lee County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sou	rces	N/A	\$313,930.25
Total Budget		\$0.00	\$313,930.25
Total Obligated		\$0.00	\$313,930.25
Total Funds Drawdown		\$0.00	\$313,930.25
Program Funds Drawdown		\$0.00	\$313,930.25
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$313,930.25
Lee County		\$0.00	\$313,930.25
Match Contributed		\$0.00	\$0.00

# **Activity Description:**

Housing rehab and hardening for single family housing.

# **Location Description:**

Lee County

#### **Activity Progress Narrative:**

Activity has been completed.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	23/15
# of Singlefamily Units	1	23/15

#### **Beneficiaries Performance Measures**

Thi	This Report Period			Cumulative Actual Total / Expect		
Low	Mod	Total	Low	Mod	Total Low/Mod%	
		109				



# of Households	23	36	59	23/0	58/15	81/15	100.00
# Owner Households	23	36	59	23/0	58/15	81/15	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number:	LC 14B		
Activity Title:	LC 14B		
Activitiy Category:		Activity Status:	
Affordable Rental Housing (KRW and Ike Gra	ants Only)	Completed	
Project Number:		Project Title:	
101		Method of Distribution Housing	
Projected Start Date:		Projected End Date:	
6/23/2008		06/23/2010	
Benefit Type:		<b>Completed Activity Actual</b>	End Date:
Direct ( HouseHold )		08/01/2012	
lational Objective:		Responsible Organization:	
ow/Mod		Lee County	
Overall		Jul 1 thru Sep 30, 2012	To Date
otal Projected Budget from All Sources		N/A	\$43,259.90
otal Budget		\$0.00	\$43,259.90
otal Obligated		\$0.00	\$43,259.90
otal Funds Drawdown		\$0.00	\$43,259.90
Program Funds Drawdown		\$0.00	\$43,259.90
Program Income Drawdown		\$0.00	\$0.00
rogram Income Received		\$0.00	\$0.00
otal Funds Expended		\$0.00	\$43,259.90
Lee County		\$0.00	\$43,259.90
latch Contributed		\$0.00	\$0.00

# **Activity Description:**

Rehab of multi family housing.

## **Location Description:**

Lee County

#### **Activity Progress Narrative:**

Activity has been completed.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	25/25
# of Multifamily Units	0	25/25

#### **Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected		
Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	0/25	25/0	25/25	100.00
Activity Locations No Activity Locations found.							

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	LC 21A		
Activity Title:	LC 21A		
A stiniting O standard		A stinity Otatura	
Activitiy Category:		Activity Status:	
Administration		Completed	
Project Number:		Project Title:	
099		Administrative Costs	
Projected Start Date:		Projected End Date:	
06/23/2008		06/22/2010	
Benefit Type:		Completed Activity Actual I	End Date:
()		08/01/2012	
National Objective:		Responsible Organization:	
N/A		Lee County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$9,913.59
Total Budget		\$0.00	\$9,913.59
Total Obligated		\$0.00	\$9,913.59
Total Funds Drawdown		\$0.00	\$9,913.59
Program Funds Drawdown		\$0.00	\$9,913.59
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$9,913.59
Lee County		\$0.00	\$9,913.59
Match Contributed		\$0.00	\$0.00

#### **Activity Description:**

Administrative funds assolated with Lee County disaster grants (housing replacement and rehab).

## **Location Description:**

Lee County

#### **Activity Progress Narrative:**

Completed.

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budge No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



**Grantee Activity Number: M B PHA 12 M B PHA 12 Activity Title: Activitiy Category: Activity Status:** Construction of new housing Under Way **Project Number: Project Title:** 101 Method of Distribution Housing **Projected End Date: Projected Start Date:** 08/21/2008 02/20/2013 **Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold) National Objective: **Responsible Organization:** Low/Mod Miami Beach PHA **Overall** Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$383,010.00 N/A **Total Budget** \$83,010.00 \$383,010.00 **Total Obligated** \$83,010.00 \$383,010.00 **Total Funds Drawdown** \$76,737.44 \$257,002.27 **Program Funds Drawdown** \$76,737.44 \$257,002.27 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$76,737.44 \$257,002.27 Miami Beach PHA \$257,002.27 \$76,737.44 Match Contributed \$0.00 \$0.00

#### **Activity Description:**

Miami Beach PHA- This project is currently under construction by Section 3 certified general contractor and will provide 30 units of affordable housing for low-income elderly disabled persons.

#### **Location Description:**

Miami Beach PHA

#### **Activity Progress Narrative:**

The grantee should close out the project before the end of the year. Windstorm Protection continues. Completion expected within 2 weeks.

#### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	30	30/30
# of Multifamily Units	30	30/30





## **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	ow/Mod%
# of Households	30	0	30	30/30	0/0	30/30	100.00
# Renter Households	30	0	30	30/30	0/0	30/30	100.00

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title: M B PHA 14B M B PHA 14B

#### **Activitiy Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

Project Number:

101

Projected Start Date:

08/21/2008

Benefit Type: Direct ( HouseHold )

# National Objective:

Low/Mod

Activity Status:
Under Way
Project Title:
Method of Distribution Housing
Projected End Date:
02/20/2013
Completed Activity Actual End Date:

#### **Responsible Organization:**

Miami Beach PHA

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$366,990.00
Total Budget	(\$83,010.00)	\$366,990.00
Total Obligated	(\$83,010.00)	\$366,990.00
Total Funds Drawdown	\$54,114.00	\$323,314.00
Program Funds Drawdown	\$54,114.00	\$323,314.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$54,114.00	\$323,314.00
Miami Beach PHA	\$54,114.00	\$323,314.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Windstorm Protection/Multi family housing rehab - accomplishments reduced from 416 to 16. Extensive rehab to Collins Avenue apartments: Storm shutters, insulated doors and windows.

#### **Location Description:**

Miami Beach PHA - 211 Collins Avenue >Cancelled - 200 Alton Road - funds reallocated to Collins Avenue project. >Cancelled - 150 Alton Road - funds reallocated to Collins Avenue project.

#### **Activity Progress Narrative:**

The grantee should close out the grant before the end of the year. Windstorm Protection continues. Front doors installed. Pending items: awnings (permitting and installation).

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	16	16/16
# of Multifamily Units	16	16/16



## **Beneficiaries Performance Measures**

	This Report Period			Cumula	Cumulative Actual Total / Expected			
	Low	Low Mod Total		Low Mod		Total L	Total Low/Mod%	
# of Households	16	0	16	16/16	0/0	16/16	100.00	
# Renter Households	16	0	16	16/16	0/0	16/16	100.00	

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number:	M Co 08		
Activity Title:	M Co 08		
Activitiy Category:		Activity Status:	
Relocation payments and assistance		Completed	
Project Number:		Project Title:	
101		Method of Distribution Housing	
Projected Start Date:		Projected End Date:	
- 06/27/2008		12/27/2011	
Benefit Type:		Completed Activity Actual	End Date:
Direct ( HouseHold )		06/15/2012	
National Objective:		Responsible Organization:	
Low/Mod		Martin County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$2,793.44
Total Budget		\$0.00	\$2,793.44
Total Obligated		\$0.00	\$30,000.00
Total Funds Drawdown		\$0.00	\$2,793.44
Program Funds Drawdown		\$0.00	\$2,793.44
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		(\$27,206.56)	\$2,793.44
Martin County		(\$27,206.56)	\$2,793.44
Match Contributed		\$0.00	\$0.00

#### **Activity Description:**

Relocation payments and assistance for persons who received storm damage. Originally budgeted for \$30,000 - Martin County spent \$2,793.44 on relocation.

#### **Location Description:**

Martin County

#### **Activity Progress Narrative:**

Activity has been completed.

#### **Accomplishments Performance Measures**

#### No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

	This	This Report Period			Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	1/1	0/0	1/1	100.00



0

1/1

1/1

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number:M Co 14AActivity Title:M Co 14A

#### Activitiy Category:

Rehabilitation/reconstruction of residential structures

**Project Number:** 

101

Projected Start Date: 06/27/2008

Benefit Type: Direct ( HouseHold )

#### National Objective: Low/Mod

#### **Overall**

Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended
Martin County
Match Contributed

#### **Activity Status:**

Under Way **Project Title:** Method of Distribution Housing

#### **Projected End Date:**

12/27/2011

Completed Activity Actual End Date:

06/15/2012

#### Responsible Organization:

Martin County

Jul 1 thru Sep 30, 2012	To Date
N/A	\$1,007,137.96
\$28,722.86	\$1,007,137.96
\$28,722.86	\$1,007,137.96
\$0.00	\$1,007,137.96
\$0.00	\$1,007,137.96
\$0.00	\$0.00
\$0.00	\$0.00
\$28,722.86	\$1,007,137.96
\$28,722.86	\$1,007,137.96
\$0.00	\$0.00

#### **Activity Description:**

Rehab of single family housing units.

#### **Location Description:**

Martin County - countywide

#### **Activity Progress Narrative:**

Activity has been completed.

#### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	23/3
# of Singlefamily Units	0	23/3

#### **Beneficiaries Performance Measures**

This Re	port Period		Cumulative Actu	al Total / Exped	cted
Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	11/0	12/3	23/3	100.00
# Owner Households	0	0	0	11/0	12/3	23/3	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number:	M Co 14B		
Activity Title:	M Co 14B		
Activitiy Category:		Activity Status:	
Affordable Rental Housing (KRW and Ike Grant	s Only)	Completed	
Project Number:		Project Title:	
101		Method of Distribution Housing	
Projected Start Date:		Projected End Date:	
06/27/2008		12/27/2011	
Benefit Type:		<b>Completed Activity Actual E</b>	nd Date:
Direct ( HouseHold )		06/15/2012	
National Objective:		Responsible Organization:	
Low/Mod		Martin County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$133,879.98
Total Budget		\$0.00	\$133,879.98
Total Obligated		\$0.00	\$133,879.98
Total Funds Drawdown		\$0.00	\$133,000.00
Program Funds Drawdown		\$0.00	\$133,000.00
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		(\$879.98)	\$133,000.00
Martin County		(\$879.98)	\$133,000.00
Match Contributed		\$0.00	\$0.00

# **Activity Description:**

Funds associated with multi family housing rehab. eCDBG budgeted for \$133,000

#### **Location Description:**

Martin County

#### **Activity Progress Narrative:**

Activity has been completed.

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	77/77
# of Multifamily Units	0	77/77



## **Beneficiaries Performance Measures**

	This Report Period			Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	Total Low/Mod%	
# of Households	0	0	0	65/65	12/12	77/77	100.00	
# Renter Households	0	0	0	65/65	12/12	77/77	100.00	

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: M Co 21A M Co 21A Activity Title: Activitiy Category: Activity Status:** Administration Under Way **Project Number: Project Title:** 099 Administrative Costs **Projected End Date: Projected Start Date:** 06/27/2008 12/27/2011 **Completed Activity Actual End Date: Benefit Type:** () 06/15/2012 National Objective: **Responsible Organization:** N/A Martin County **Overall** Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$35,984.71 N/A **Total Budget** \$0.00 \$35,984.71 **Total Obligated** \$0.00 \$35,984.71 **Total Funds Drawdown** \$0.00 \$35,348.39 **Program Funds Drawdown** \$0.00 \$35,348.39 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** (\$636.32) \$35,348.39

(\$636.32)

\$0.00

Martin County

Match Contributed

#### **Activity Description:**

Administrative funds associated with the Martin County disater grant. eCDBG budget was \$35,348.39

#### **Location Description:**

Martin County

#### **Activity Progress Narrative:**

Completed. Not in Action Plan will be deleted following approval of this QPR.

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$35,348.39

\$0.00



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number:** M-D Co 03I **Activity Title:** M-D Co 03I Activitiy Category: **Activity Status:** Rehabilitation/reconstruction of a public improvement Under Way **Project Number: Project Title:** 102 Method of Distribution Non-Housing **Projected Start Date: Projected End Date:** 06/30/2008 12/31/2012 **Completed Activity Actual End Date: Benefit Type:** Area () National Objective: **Responsible Organization: Urgent Need** Miami Dade County **Overall** Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$7,640,947.75 N/A **Total Budget** \$1,015,000.00 \$7,640,947.75 **Total Obligated** \$1,015,000.00 \$7,640,947.75 **Total Funds Drawdown** \$303,949.98 \$5,329,568.63 \$303,949.98 \$5,329,568.63

Program Funds Drawdown Program Income Drawdown Program Income Received

Total Funds Expended

Miami Dade County

#### Match Contributed

#### **Activity Description:**

Activity includes engineering fees City of Miami Beach (Infrastructure/Flood & Drainage) City of Florida City (Infrastructure/Flood & Drainage) City of Miami Gardens (Infrastructure/Flood & Drainage) City of Homestead (Infrastructure/Flood & Drainage) MIAMI-DADE COUNTY HAS REQUESTED SIGNIFICANT BUDGET CHANGES, PARTICULARLY AS RELATED TO HOUSING, AND IN ADDITION HAS ASKED FOR NUMEROUS PAYMENT MOVES (PAYMENTS DRAWN UNDER ONE ACTIVITY TO BE MOVED TO ANOTHER ACTIVITY). WE ALSO EXPECT ANOTHER MODIFICATION MOVING FUNDS TO A NEW ACTIVITY. PRIOR TO CLOSING OUT THIS CONTRACT, A THOROUGH REVIEW OF THE FUNDING MUST BE DONE. THERE WILL BE CONSIDERABLE CHANGES MADE TO DRGR FOLLOWING THAT REVIEW. 8/22/12

\$0.00

\$0.00

\$0.00

\$771,939.31

\$771,939.31

#### **Location Description:**

Miami-Dade County: >City of Miami Beach, City of Florida City, City of Miami Gardens, City of Homestead

#### **Activity Progress Narrative:**

Underway

August 2012 - DEO approved the modification extending the end date through December 31, 2012. Two of the three projects are underway, City of Miami Gardens had environmental issues that hindered the start of the project; expected to begin in September .

\$0.00

\$0.00

\$0.00

\$5,329,568.63

\$5,329,568.63



## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Linear feet of Public Improvement	0	4500/12676

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





**Grantee Activity Number:** M-D Co 08 **M-D Co 08 Activity Title: Activitiy Category: Activity Status:** Relocation payments and assistance Under Way **Project Number: Project Title:** 101 Method of Distribution Housing **Projected End Date: Projected Start Date:** 06/30/2008 12/31/2012 **Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold) National Objective: **Responsible Organization:** Low/Mod Miami Dade County **Overall** Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$10,000.00 N/A **Total Budget** \$10,000.00 (\$90,000.00) **Total Obligated** (\$90,000.00) \$10,000.00 **Total Funds Drawdown** \$0.00 \$0.00 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$0.00 \$0.00 \$0.00 Miami Dade County

Match Contributed

#### **Activity Description:**

Ten hurricane victim families will be assisted with relocation funds. Their homes are being rehabed under 14A activities for the City of Homestead.

\$0.00

MIAMI-DADE COUNTY HAS REQUESTED SIGNIFICANT BUDGET CHANGES, PARTICULARLY AS RELATED TO HOUSING, AND IN ADDITION HAS ASKED FOR NUMEROUS PAYMENT MOVES (PAYMENTS DRAWN UNDER ONE ACTIVITY TO BE MOVED TO ANOTHER ACTIVITY). WE ALSO EXPECT ANOTHER MODIFICATION MOVING FUNDS TO A NEW ACTIVITY. PRIOR TO CLOSING OUT THIS CONTRACT, A THOROUGH REVIEW OF THE FUNDING MUST BE DONE. THERE WILL BE CONSIDERABLE CHANGES MADE TO DRGR FOLLOWING THAT REVIEW. 8/22/12

#### **Location Description:**

Miami Dade County - City of Homestead

#### **Activity Progress Narrative:**

Will be provided as needed.

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

\$0.00



## **Beneficiaries Performance Measures**

	This Report Period			Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Low/I	Mod%
# of Households	0	0	0	0/0	0/1	0/1	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: M-D Co 12 M-D Co 12 Activity Title: Activitiy Category: Activity Status:** Construction of new replacement housing Under Way **Project Number: Project Title:** 101 Method of Distribution Housing **Projected End Date: Projected Start Date:** 06/30/2008 12/31/2012 **Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold) National Objective: **Responsible Organization:** Low/Mod Miami Dade County **Overall** Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$573.25 N/A **Total Budget** \$0.00 \$573.25 **Total Obligated** \$0.00 \$573.25 **Total Funds Drawdown** \$0.00 \$573.25 **Program Funds Drawdown** \$0.00 \$573.25 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$573.25 \$0.00 \$573.25 Miami Dade County

\$0.00

# Location Description:

Match Contributed

**Activity Description:** 

Construction of replacement housing.

Miami Dade County - City of Miami Gardens

#### **Activity Progress Narrative:**

underway

#### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/3

MIAMI-DADE COUNTY HAS REQUESTED SIGNIFICANT BUDGET CHANGES, PARTICULARLY AS RELATED TO HOUSING, AND IN ADDITION HAS ASKED FOR NUMEROUS PAYMENT MOVES (PAYMENTS DRAWN UNDER ONE ACTIVITY TO BE MOVED TO ANOTHER ACTIVITY). WE ALSO EXPECT ANOTHER MODIFICATION MOVING FUNDS TO A NEW ACTIVITY. PRIOR TO CLOSING OUT THIS CONTRACT, A THOROUGH REVIEW OF THE FUNDING MUST BE

DONE. THERE WILL BE CONSIDERABLE CHANGES MADE TO DRGR FOLLOWING THAT REVIEW. 8/22/12

\$0.00



## **Beneficiaries Performance Measures**

	This Report Period			Cumulative	Actual Total / Ex	xpected	
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/3	0/3	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: Activity Title:** 

**M-D Co 14A M-D Co 14A** 

**Activity Status:** 

Under Way

12/31/2012

**Project Title:** 

Method of Distribution Housing

**Responsible Organization:** 

**Completed Activity Actual End Date:** 

**Projected End Date:** 

#### Activitiy Category:

Rehabilitation/reconstruction of residential structures

**Project Number:** 

101

**Projected Start Date:** 

06/30/2008

**Benefit Type:** Direct (HouseHold)

# National Objective:

#### Ov

Low/Mod	Miami Dade County	
Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,562,417.00
Total Budget	(\$553,835.00)	\$5,562,417.00
Total Obligated	(\$553,835.00)	\$5,562,417.00
Total Funds Drawdown	\$9,894.70	\$5,013,800.75
Program Funds Drawdown	\$9,894.70	\$5,013,800.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$458,094.63)	\$5,013,800.75
Miami Dade County	(\$458,094.63)	\$5,013,800.75
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehab of single family housing units.

MIAMI-DADE COUNTY HAS REQUESTED SIGNIFICANT BUDGET CHANGES, PARTICULARLY AS RELATED TO HOUSING, AND IN ADDITION HAS ASKED FOR NUMEROUS PAYMENT MOVES (PAYMENTS DRAWN UNDER ONE ACTIVITY TO BE MOVED TO ANOTHER ACTIVITY). WE ALSO EXPECT ANOTHER MODIFICATION MOVING FUNDS TO A NEW ACTIVITY. PRIOR TO CLOSING OUT THIS CONTRACT, A THOROUGH REVIEW OF THE FUNDING MUST BE DONE. THERE WILL BE CONSIDERABLE CHANGES MADE TO DRGR FOLLOWING THAT REVIEW. 8/22/12

#### **Location Description:**

Miami-Dade County: >Habitat For Humanity - Miami >D&K Island Phase II - Habitat For Humanity - Miami >Miami Jewish Health Systems - Habitat For Humanity - Miami >Miami-Dade Community Action Agency (CAA) >City of North Miami >City of Miami Gardens >City of Homestead

#### **Activity Progress Narrative:**

August 2012, agencies continue to work towards completing and closing out their projects.



## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	-1	161/256
# of Singlefamily Units	-1	161/256

#### **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	-1	-1	0/0	161/256	161/256	100.00
# Owner Households	0	-1	-1	0/0	161/256	161/256	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: M-D Co 14B M-D Co 14B Activity Title: Activitiy Category: Activity Status:** Affordable Rental Housing (KRW and Ike Grants Only) Under Way **Project Number: Project Title:** 101 Method of Distribution Housing **Projected Start Date: Projected End Date:** 06/30/2008 12/31/2012 **Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold) National Objective: **Responsible Organization:** Low/Mod Miami Dade County **Overall** Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$11,016,368.00 N/A **Total Budget** (\$371,165.00) \$11,016,368.00 **Total Obligated** (\$371,165.00) \$11,016,368.00 **Total Funds Drawdown** \$0.00 \$5,029,989.94 **Program Funds Drawdown** \$0.00 \$5,029,989.94 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$5,029,989.94 \$5,029,989.94 Miami Dade County \$0.00 Match Contributed \$0.00 \$0.00

#### **Activity Description:**

#### Rehab of multi family housing units.

MIAMI-DADE COUNTY HAS REQUESTED SIGNIFICANT BUDGET CHANGES, PARTICULARLY AS RELATED TO HOUSING, AND IN ADDITION HAS ASKED FOR NUMEROUS PAYMENT MOVES (PAYMENTS DRAWN UNDER ONE ACTIVITY TO BE MOVED TO ANOTHER ACTIVITY). WE ALSO EXPECT ANOTHER MODIFICATION MOVING FUNDS TO A NEW ACTIVITY. PRIOR TO CLOSING OUT THIS CONTRACT, A THOROUGH REVIEW OF THE FUNDING MUST BE DONE. THERE WILL BE CONSIDERABLE CHANGES MADE TO DRGR FOLLOWING THAT REVIEW. 8/22/12

#### **Location Description:**

#### Miami-Dade County

>Coconut Grove Apartments (Sec. 8), Gateway Apartments, Ingram Terrace Apartments, Milton Manor Apartments (Sec. 8), Perrine Rainbow Apartments (Sec. 8), Wynwood Apartments (Sec. 8), Gibson Plaza Apartments (Sec. 8), Riverside Apartments (Sec. 8), Little Havana Apartments (Sec. 8), Miami Gardens Apartments (Sec. 8), Venetian Gardens (Apt. Rehab/Parking Lot & Drainage Improvements), Little Havana Homes, Palmetto Gardens, Santa Clara Apartments, Homestead Gardens Apartments, Biscayne Plaza Apartments, Ward Towers Apartments, Medvin Apartments, Wynwood Elderly Apartments, Twin Lakes Apartments, City of Miami Beach Housing Authority-Rebecca Towers I, City of Miami Beach Housing Authority-Rebecca Towers II, Harry Cain Apartments, Palm Court Apartments, Robert King High, Miami Beach Community Dev. Corp. Villa Maria Apartments

#### **Activity Progress Narrative:**

August 2012, agencies continue to work towards completing and closing out their projects.



## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/2402

# **Beneficiaries Performance Measures**

	This Report Period			Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/0	0/2402	0

#### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: M-D Co 21A M-D Co 21A Activity Title: Activitiy Category: Activity Status:** Administration Under Way **Project Number: Project Title:** 099 Administrative Costs **Projected Start Date: Projected End Date:** 06/30/2008 12/13/2011 **Completed Activity Actual End Date: Benefit Type:** () National Objective: **Responsible Organization:** N/A Miami Dade County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$763,304.00
Total Budget	\$0.00	\$763,304.00
Total Obligated	\$0.00	\$763,304.00
Total Funds Drawdown	\$37,203.06	\$559,540.70
Program Funds Drawdown	\$37,203.06	\$559,540.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$37,203.06	\$559,540.70
Miami Dade County	\$37,203.06	\$559,540.70
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Administrative funds associated with the Miami Dade County disaster grant. MIAMI-DADE COUNTY HAS REQUESTED SIGNIFICANT BUDGET CHANGES, PARTICULARLY AS RELATED TO HOUSING, AND IN ADDITION HAS ASKED FOR NUMEROUS PAYMENT MOVES (PAYMENTS DRAWN UNDER ONE ACTIVITY TO BE MOVED TO ANOTHER ACTIVITY). WE ALSO EXPECT ANOTHER MODIFICATION MOVING FUNDS TO A NEW ACTIVITY. PRIOR TO CLOSING OUT THIS CONTRACT, A THOROUGH REVIEW OF THE FUNDING MUST BE DONE. THERE WILL BE CONSIDERABLE CHANGES MADE TO DRGR FOLLOWING THAT REVIEW. 8/22/12

#### **Location Description:**

Miami Dade County

#### **Activity Progress Narrative:**

Administration, planning and management activities related to disaster recovery grant are underway.

# **Accomplishments Performance Measures**


# No Accomplishments Performance Measures found.



# **Beneficiaries Performance Measures**

# No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Bud No Other Match Funding Source	•				
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





Grantee Activity Number: Activity Title:

M-D	Со	21B
M-D	Со	21B

Activitiv Cotogory:	Activity Status:		
Activitiy Category:	•		
Planning	Completed		
Project Number:	Project Title:		
102	Method of Distribution Non-Housing		
Projected Start Date:	Projected End Date:		
06/30/2008	12/30/2010		
Benefit Type:	Completed Activity Actual End Date:		
()			
National Objective:	Responsible Organization:		
N/A	Miami Dade County		
Overall	Jul 1 thru Sep 30, 2012	To Date	
Overall	our r und ocp 50, 2012	i o Dato	
Total Projected Budget from All Sources	N/A	\$0.00	
Total Projected Budget from All Sources	N/A	\$0.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	

#### **Activity Description:**

Engineering funds associated with the Miami Dade County disaster grant.

#### **Location Description:**

Miami Dade County

#### **Activity Progress Narrative:**

Activity has been cancelled.

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources	Budgeted - Detail				
No Other Match Funding	Sources Found				
					Amount
Other Funding Sources					
Other Funding Sources No Other Funding Sources Found					



Activity Title:       OkCo 12         Activity Status:       Activity Status:         habilitation/reconstruction of residential structures       Completed         oject Number:       Project Title:         1       Method of Distribution Housing         ojected Start Date:       Projected End Date:         (14/2008       08/13/2010         enefit Type:       Completed Activity Actual End Date:         12/03/2010       12/03/2010         w/Mod       Okeechobee County         verall       Jul 1 thru Sep 30, 2012       To Date         tal Budget       \$0.00       \$231,311.06         tal Funds Drawdown       \$0.00       \$231,311.06         Program Funds Drawdown       \$0.00       \$231,311.06         Program Income Preved       \$0.00       \$231,311.06         Okeechobee County       \$0.00       \$231,311.06	Creates Activity Number				
Activity Status:         habilitation/reconstruction of residential structures       Completed         oject Number:       Project Title:         1       Method of Distribution Housing         ojected Start Date:       Projected End Date:         /14/2008       08/13/2010         omefit Type:       Completed Activity Actual End Date:         red ( HouseHold )       12/03/2010         ttional Objective:       Responsible Organization:         w/Mod       Okeechobee County         verall       Jul 1 thru Sep 30, 2012       To Date         tal Budget       \$0.00       \$231,311.06         tal Obligated       \$0.00       \$231,311.06         regram Funds Drawdown       \$0.00       \$231,311.06         Program Income Prawdown       \$0.00       \$231,311.06         ologram Income Received       \$0.00       \$231,311.06         Kono       \$231,311.06       \$0.00       \$231,311.06         Okeechobee County       \$0.00       \$231,311.06       \$0.00	Grantee Activity Number:	OkCo 12			
habilitation/reconstruction of residential structures       Completed         oject Number:       Project Title:         1       Method of Distribution Housing         ojected Start Date:       Projected End Date:         (14/2008       08/13/2010         enefit Type:       Completed Activity Actual End Date:         ect ( HouseHold )       12/03/2010         ntional Objective:       Responsible Organization:         w/Mod       Okeechobee County         verall       Jul 1 thru Sep 30, 2012       To Date         tal Projected Budget from All Sources       N/A       \$231,311.06         tal Funds Drawdown       \$0.00       \$231,311.06         Program Funds Drawdown       \$0.00       \$231,311.06         Program Income Drawdown       \$0.00       \$231,311.06         ogram Income Received       \$0.00       \$231,311.06         Okeechobee County       \$0.00       \$231,311.06	Activity Litle:	<b>OKCO 12</b>			
habilitation/reconstruction of residential structures       Completed         oject Number:       Project Title:         1       Method of Distribution Housing         ojected Start Date:       Projected End Date:         (14/2008       08/13/2010         enefit Type:       Completed Activity Actual End Date:         ect ( HouseHold )       12/03/2010         ntional Objective:       Responsible Organization:         w/Mod       Okeechobee County         verall       Jul 1 thru Sep 30, 2012       To Date         tal Projected Budget from All Sources       N/A       \$231,311.06         tal Goligated       \$0.00       \$231,311.06         read Funds Drawdown       \$0.00       \$231,311.06         Program Funds Drawdown       \$0.00       \$231,311.06         ogram Income Drawdown       \$0.00       \$231,311.06         orgam Income Received       \$0.00       \$231,311.06         Okeechobee County       \$0.00       \$231,311.06	Activitiv Catagony:		Activity Status:		
oject Number: Project Title: 1 Method of Distribution Housing ojected Start Date: Projected End Date: 1/14/2008 08/13/2010 enefit Type: Completed Activity Actual End Date: 1/2/03/2010 tional Objective: Responsible Organization: w/Mod Okeechobee County rerall tal Projected Budget from All Sources N/A \$231,311.06 tal Budget \$0.00 \$231,311.06 rtal Funds Drawdown \$0.00 \$231,311.06 Program Funds Drawdown \$0.00 \$0.00 for am Income Drawdown \$0.00 \$0.00 tal Funds Expended \$0.00 \$231,311.06 Okeechobee County \$0.00 \$231,311.06 Program Income Drawdown \$0.00 \$0.00 tal Funds Expended \$0.00 \$231,311.06 Program Income Drawdown \$0.00 \$0.00 tal Funds Expended \$0.00 \$231,311.06 Program Income County \$0.00 \$231,311.06 Program Income Drawdown \$0.00 \$0.00 Substal Funds Expended \$0.00 \$231,311.06 Program Income County \$0.00 \$231,311.06 \$231,31		ructures	•		
1       Method of Distribution Housing         ojected Start Date:       Projected End Date:         (14/2008       08/13/2010         enefit Type:       Completed Activity Actual End Date:         ect ( HouseHold )       12/03/2010         titional Objective:       Responsible Organization:         w/Mod       Okeechobee County         verall       Jul 1 thru Sep 30, 2012       To Date         tal Projected Budget from All Sources       N/A       \$231,311.06         tal Budget       \$0.00       \$231,311.06         tal Funds Drawdown       \$0.00       \$231,311.06         Program Funds Drawdown       \$0.00       \$231,311.06         Program Income Prawdown       \$0.00       \$231,311.06         Okeechobee County       \$0.00       \$231,311.06		luciules	•		
ojected Start Date: Projected End Date: //14/2008 08/13/2010 Completed Activity Actual End Date: 12/03/2010 12/03/2000 12/03/2010 12/03/2000 12/03/2000 12/03/2000 12/03/2000 12/03/2000 12/03/2000 12/03/2000 12/03/2000 12/0000 12/00000000000000000000000	•		•		
/14/2008       08/13/2010         enefit Type:       Completed Activity Actual End Date:         tect ( HouseHold )       12/03/2010         ntional Objective:       Responsible Organization:         w/Mod       Okeechobee County         verall       Jul 1 thru Sep 30, 2012       To Date         tal Projected Budget from All Sources       N/A       \$231,311.06         tal Budget       \$0.00       \$231,311.06         tal Obligated       \$0.00       \$231,311.06         Program Funds Drawdown       \$0.00       \$231,311.06         Program Income Drawdown       \$0.00       \$0.00         orgram Income Received       \$0.00       \$0.00         wlat Funds Expended       \$0.00       \$231,311.06         Okeechobee County       \$0.00       \$231,311.06			·		
enditionCompleted Activity Actual End Date:ect ( HouseHold )12/03/2010attional Objective:Responsible Organization:w/ModOkeechobee CountyverallJul 1 thru Sep 30, 2012To Datetal Projected Budget from All SourcesN/A\$231,311.06tal Budget\$0.00\$231,311.06tal Obligated\$0.00\$231,311.06tal Funds Drawdown\$0.00\$231,311.06Program Funds Drawdown\$0.00\$231,311.06Program Income Drawdown\$0.00\$0.00orgam Income Received\$0.00\$0.00tal Funds Expended\$0.00\$231,311.06Okeechobee County\$0.00\$231,311.06	-		•		
tect ( HouseHold )12/03/2010ttional Objective:Responsible Organization:w/ModOkeechobee CountyverallJul 1 thru Sep 30, 2012To Datettal Projected Budget from All SourcesN/A\$231,311.06ttal Budget\$0.00\$231,311.06ttal Obligated\$0.00\$231,311.06ttal Funds Drawdown\$0.00\$231,311.06Program Funds Drawdown\$0.00\$231,311.06Operation Income Drawdown\$0.00\$231,311.06Ogram Income Received\$0.00\$231,311.06Okeechobee County\$0.00\$231,311.06Stal Funds Expended\$0.00\$231,311.06Okeechobee County\$0.00\$231,311.06	04/14/2008				
Attional Objective: w/ModResponsible Organization: Okeechobee Countyverall ttal Projected Budget from All SourcesJul 1 thru Sep 30, 2012To Datettal Projected Budget from All SourcesN/A\$231,311.06ttal Budget ttal Obligated\$0.00\$231,311.06ttal Funds Drawdown\$0.00\$231,311.06Program Funds Drawdown\$0.00\$231,311.06Program Income Drawdown\$0.00\$231,311.06ogram Income Drawdown\$0.00\$231,311.06Okeechobee County\$0.00\$231,311.06Okeechobee County\$0.00\$231,311.06Okeechobee County\$0.00\$231,311.06	Benefit Type:		Completed Activity Actual	End Date:	
w/ModOkeechobee CountyverallJul 1 thru Sep 30, 2012To Datetal Projected Budget from All SourcesN/A\$231,311.06tal Budget\$0.00\$231,311.06tal Obligated\$0.00\$231,311.06tal Funds Drawdown\$0.00\$231,311.06Program Funds Drawdown\$0.00\$231,311.06Program Income Drawdown\$0.00\$0.00ogram Income Received\$0.00\$0.00tal Funds Expended\$0.00\$231,311.06Okeechobee County\$0.00\$231,311.06	Direct(HouseHold)		12/03/2010		
verallJul 1 thru Sep 30, 2012To Datetal Projected Budget from All SourcesN/A\$231,311.06tal Budget\$0.00\$231,311.06tal Obligated\$0.00\$231,311.06tal Funds Drawdown\$0.00\$231,311.06Program Funds Drawdown\$0.00\$231,311.06Program Income Drawdown\$0.00\$0.00ogram Income Received\$0.00\$0.00tal Funds Expended\$0.00\$231,311.06Okeechobee County\$0.00\$231,311.06	National Objective:		Responsible Organization:	:	
tal Projected Budget from All Sources       N/A       \$231,311.06         tal Budget       \$0.00       \$231,311.06         tal Obligated       \$0.00       \$231,311.06         tal Funds Drawdown       \$0.00       \$231,311.06         Program Funds Drawdown       \$0.00       \$231,311.06         Program Income Drawdown       \$0.00       \$231,311.06         ogram Income Drawdown       \$0.00       \$0.00         ogram Income Received       \$0.00       \$0.00         tal Funds Expended       \$0.00       \$231,311.06         Okeechobee County       \$0.00       \$231,311.06	Low/Mod		Okeechobee County		
tal Budget       \$0.00       \$231,311.06         tal Obligated       \$0.00       \$231,311.06         tal Funds Drawdown       \$0.00       \$231,311.06         Program Funds Drawdown       \$0.00       \$231,311.06         Program Income Drawdown       \$0.00       \$231,311.06         ogram Income Drawdown       \$0.00       \$0.00         ogram Income Received       \$0.00       \$0.00         tal Funds Expended       \$0.00       \$231,311.06         Okeechobee County       \$0.00       \$231,311.06	Overall		Jul 1 thru Sep 30, 2012	To Date	
tal Obligated         \$0.00         \$231,311.06           tal Funds Drawdown         \$0.00         \$231,311.06           Program Funds Drawdown         \$0.00         \$231,311.06           Program Income Drawdown         \$0.00         \$231,311.06           ogram Income Received         \$0.00         \$0.00           tal Funds Expended         \$0.00         \$231,311.06           Okeechobee County         \$0.00         \$231,311.06	Total Projected Budget from All Sources		N/A	\$231,311.06	
tal Funds Drawdown         \$0.00         \$231,311.06           Program Funds Drawdown         \$0.00         \$231,311.06           Program Income Drawdown         \$0.00         \$0.00           ogram Income Received         \$0.00         \$0.00           tal Funds Expended         \$0.00         \$231,311.06           Okeechobee County         \$0.00         \$231,311.06	Total Budget		\$0.00	\$231,311.06	
Program Funds Drawdown         \$0.00         \$231,311.06           Program Income Drawdown         \$0.00         \$0.00           ogram Income Received         \$0.00         \$0.00           tal Funds Expended         \$0.00         \$231,311.06           Okeechobee County         \$0.00         \$231,311.06	Total Obligated		\$0.00	\$231,311.06	
Program Income Drawdown         \$0.00         \$0.00           ogram Income Received         \$0.00         \$0.00           tal Funds Expended         \$0.00         \$231,311.06           Okeechobee County         \$0.00         \$231,311.06	Total Funds Drawdown		\$0.00	\$231,311.06	
ogram Income Received         \$0.00         \$0.00           stal Funds Expended         \$0.00         \$231,311.06           Okeechobee County         \$0.00         \$231,311.06	Program Funds Drawdown		\$0.00	\$231,311.06	
tal Funds Expended         \$0.00         \$231,311.06           Okeechobee County         \$0.00         \$231,311.06	Program Income Drawdown		\$0.00	\$0.00	
Okeechobee County \$0.00 \$231,311.06	Program Income Received		\$0.00	\$0.00	
	Total Funds Expended		\$0.00	\$231,311.06	
tch Contributed \$0.00 \$0.00	Okeechobee County		\$0.00	\$231,311.06	
	Match Contributed		\$0.00	\$0.00	

#### **Activity Description:**

Replacement housing for hurricane victims.

## **Location Description:**

Okeechobee County

#### **Activity Progress Narrative:**

Completed.

# **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3

#### **Beneficiaries Performance Measures**

This Report Period			Cumulative Actu	al Total / Expec	ted
Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	2/2	1/1	3/3	100.00
# Owner Households	0	0	0	2/2	1/1	3/3	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





**Grantee Activity Number:** OKCo 21A **Activity Title:** OKCo 21A **Activitiy Category: Activity Status:** Administration Completed **Project Number: Project Title:** 099 Administrative Costs

**Projected End Date:** 

**Okeechobee County** 

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

08/13/2010

12/03/2010

**Projected Start Date:** 04/14/2008 **Benefit Type:** 

()

National Objective: N/A

Overal	
Uvera	

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$7,304.56
Total Budget	\$0.00	\$7,304.56
Total Obligated	\$0.00	\$7,304.56
Total Funds Drawdown	\$0.00	\$7,304.56
Program Funds Drawdown	\$0.00	\$7,304.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,304.56
Okeechobee County	\$0.00	\$7,304.56
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Administrative funds assiciated with Okeechobee County disaster grant (housing replacement and rehab).

#### **Location Description:**

**Okeechobee County** 

#### **Activity Progress Narrative:**

Completed.

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



**P PHA 14B Grantee Activity Number: Activity Title: P PHA 14B** 

#### **Activitiy Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

101

**Projected Start Date:** 06/27/2008

**Benefit Type:** Direct (HouseHold)

# National Objective:

Low/Mod

## Ovorall

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$750,000.00
Pahokee PHA	\$0.00	\$750,000.00
Match Contributed	\$0.00	\$0.00

**Activity Status:** 

**Project Title:** 

Method of Distribution Housing

**Responsible Organization:** 

**Completed Activity Actual End Date:** 

**Projected End Date:** 

Completed

06/26/2010

12/03/2010

Pahokee PHA

## **Activity Description:**

Rehab of multi family housing units.

## **Location Description:**

Pahokee Public Housing Authority

## **Activity Progress Narrative:**

Completed.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	200/200
# of Multifamily Units	0	200/200

## **Beneficiaries Performance Measures**

	This Repo	ort Period		Cumulative Actua	al Total / Expect	ed
Lo	w I	Vlod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	192/192	8/8	200/200	100.00
# Renter Households	0	0	0	192/192	8/8	200/200	100.00

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





**Grantee Activity Number: PBCO 03 PBCO 03 Activity Title: Activitiy Category: Activity Status:** Rehabilitation/reconstruction of public facilities Under Way **Project Number: Project Title:** 102 Method of Distribution Non-Housing **Projected End Date: Projected Start Date:** 04/23/2008 07/22/2013 **Completed Activity Actual End Date: Benefit Type:** Area () National Objective: **Responsible Organization:** Low/Mod Palm Beach County Overall Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$1,321,103.00 N/A **Total Budget** \$0.00 \$1,321,103.00 **Total Obligated** \$0.00 \$1,321,103.00 **Total Funds Drawdown** \$230,867.26 \$244,432.16 **Program Funds Drawdown** \$230,867.26 \$244,432.16 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$230,867.26 \$244,432.16 \$244,432.16 Palm Beach County \$230,867.26

\$0.00

#### Match Contributed

### **Activity Description:**

Rehab of City's Civic Center damaged by hurricane; fire station in Delray Beach.

### **Location Description:**

Palm Beach County

### **Activity Progress Narrative:**

Staff continue to monitor and provide technical assistance to Palm Beach County. Work is underway.
(11b) Belle Glade: ROF: 3/5/09. Construction underway. Project 60% complete.
(3b) City of Delray Beach- Fire Station: Contract award pending @ DEO.
(#14) RBHA: DEO Approved Activity Deletion in Mod 4.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2

\$0.00



## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: PBCO 03I PBCO 03I Activity Title: Activitiy Category: Activity Status:** Rehabilitation/reconstruction of a public improvement Under Way **Project Number: Project Title:** 102 Method of Distribution Non-Housing **Projected End Date: Projected Start Date:** 04/23/2008 07/22/2013 **Completed Activity Actual End Date: Benefit Type:** Area () National Objective: **Responsible Organization:** Low/Mod Palm Beach County **Overall** Jul 1 thru Sep 30, 2012 **To Date Total Projected Budget from All Sources** \$2,732,537.00 N/A **^** 

Total Budget	\$0.00	\$2,732,537.00
Total Obligated	\$0.00	\$2,732,537.00
Total Funds Drawdown	\$417,014.75	\$2,077,256.39
Program Funds Drawdown	\$417,014.75	\$2,077,256.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$417,014.75	\$2,077,256.39
Palm Beach County	\$417,014.75	\$2,077,256.39
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Flood Drainage (storm drains and street improvements). Activity includes street improvements and engineering costs.

## **Location Description:**

Palm Beach County

## **Activity Progress Narrative:**

(#15) Westgate:Construction underway @ Phase 5 and Phase 6: Project is 100% Complete. Retainage Payment Pending.
(#4a) Dleray Beach:Under Construction (95% Complete). County awaiting reimbursement request from the City.
(#13) Greenacres: Project Completed. Surplus funds: \$24,338. Funds to be transferred per Mod 8.
(#14) Riviera Beach HA: DEO Approved Activity Deletion in Mod 4.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/5197



## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





**Grantee Activity Number: Activity Title:** 

## **PBCO 03J PBCO 03J**

### **Activitiy Category:**

Construction/reconstruction of water lift stations

**Project Number:** 

102

**Projected Start Date:** 04/23/2008

**Benefit Type:** Area ()

National Objective: Low/Mod

Overall
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended
Palm Beach County
Match Contributed

#### **Activity Status:**

Under Way **Project Title:** Method of Distribution Non-Housing **Projected End Date:** 

07/22/2013

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Palm Beach County

Jul 1 thru Sep 30, 2012	To Date
N/A	\$299,736.00
\$0.00	\$299,736.00
\$0.00	\$299,736.00
\$45,736.25	\$218,015.50
\$45,736.25	\$218,015.50
\$0.00	\$0.00
\$0.00	\$0.00
\$45,736.25	\$218,015.50
\$45,736.25	\$218,015.50
\$0.00	\$0.00

## **Activity Description:**

Lift stations

## **Location Description:**

Palm Beach County-Belle Glade

## **Activity Progress Narrative:**

Activity has been completed, but the grant remains open.

- · funds not used will be reallocated or deobligated
- · staff confirming the number of proposed and actual units

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Public Facilities	2	2/4



## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: PBCO 12 Activity Title: PBCO 12

Activitiy Category:	
---------------------	--

Construction of new replacement housing

Project Number:

101

Projected Start Date: 04/23/2008

Benefit Type: Direct ( HouseHold )

### National Objective: Low/Mod

Activity Status:	
Under Way	

Project Title: Method of Distribution Housing

#### **Projected End Date:**

07/22/2013

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Palm Beach County

Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	<b>To Date</b> \$3,608,461.00
Total Budget	\$0.00	\$3,608,461.00
Total Obligated	\$0.00	\$3,608,461.00
Total Funds Drawdown	\$1,897,336.52	\$2,970,008.84
Program Funds Drawdown	\$1,897,336.52	\$2,970,008.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,894,336.52	\$2,970,008.84
Palm Beach County	\$1,894,336.52	\$2,970,008.84
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Replacment Housing.

## **Location Description:**

Palm Beach County

## **Activity Progress Narrative:**

(#4b) DBHA: DEO approved Activity Deletion per Mod 4. The funds were reallocated to create the (BB)BGHA (\$442,482), (CC)BRHA (\$105,000), and (DD)BRHA (\$270,000).
(#8) Westgate/Neighborhood Renaissance: Construction underway on all 13 units. Project 90% complete. August draw request: \$203,790.

(#28) In the Pines: Construction Underway. Project 95% complete.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/23





## **Beneficiaries Performance Measures**

	This Report Period			Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Low/M	od%
# of Households	0	0	0	0/0	0/23	0/23	0

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title: PBCO 14A PBCO 14A

#### **Activitiy Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:** 

101

Projected Start Date: 04/23/2008

Benefit Type: Direct ( HouseHold )

### National Objective: Low/Mod

### Activity Status:

Under Way **Project Title:** Method of Distribution Housing **Projected End Date:** 

07/22/2013

**Completed Activity Actual End Date:** 

### **Responsible Organization:**

Palm Beach County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,524,684.00
Total Budget	\$0.00	\$4,524,684.00
Total Obligated	\$0.00	\$4,524,684.00
Total Funds Drawdown	\$257,450.49	\$1,676,304.80
Program Funds Drawdown	\$257,450.49	\$1,676,304.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$257,450.49	\$1,676,304.80
Palm Beach County	\$257,450.49	\$1,676,304.80
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rehab of single family housing.

## **Location Description:**

Palm Beach County

## **Activity Progress Narrative:**

(#2) Centro Camesino/Villa Lago: Activity Deleted and funding reprogrammed due to adverse environmental conditions per DEO Approval MOD 4. Funding reprogrammed to \$1,550,000 to In the Pines - Phase II \$200,000 to Belle Glade HA.
(#3a) Delray: Activity 3a is deleted and adding Activity 3b for hurricane hardening and emergency generator installation for the City&rsquos Fire Station facility (03) is approved via Modification 9.

(#6) Townhouse Estate: Project deleted in Modification 8 by DEO.

(#7a) We Help: Activity Deleted per MOD 7

(#9a) WPB-Coleman Park: Project deleted in Modification 9 by DEO.

(#10) WPBHA-Twin Lakes: Impact Resistant Doors and Windows: Under Construction. Project 65% complete. August draw request: \$27,066.00; Emergency Generator: Generator Installation complete; Site Lighting: Construction Underway. Project 95% complete.

## **Accomplishments Performance Measures**

**This Report Period** 

Total

Cumulative Actual Total / Expected Total

155



# of Housing Units

0

0/290

## **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/290	0/290	0

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number:PBCO 14BActivity Title:PBCO 14B

#### Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

101

Projected Start Date: 04/23/2008

Benefit Type: Direct ( HouseHold )

# National Objective:

Low/Mod

Activity Status:

Under Way **Project Title:** Method of Distribution Housing

### Projected End Date:

07/22/2013

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Palm Beach County

Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	<b>To Date</b> \$6,359,425.00
Total Budget	\$0.00	\$6,359,425.00
Total Obligated Total Funds Drawdown	\$0.00 \$1,125,162.73	\$6,359,425.00 \$1,900,752.70
Program Funds Drawdown Program Income Drawdown	\$1,125,162.73 \$0.00	\$1,900,752.70 \$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,125,162.73	\$1,900,752.70
Palm Beach County Match Contributed	\$1,125,162.73 \$0.00	\$1,900,752.70 \$0.00
	ψ0.00	ψ0.00

## **Activity Description:**

Rehab of multi family housing units.

## **Location Description:**

Palm Beach County

## **Activity Progress Narrative:**

(#1) Boca Raton HA-Banyan: Doors & Windows: Construction complete. Emergency Generator: Generator ordered and site work underway.
(#5) Pahokee HA: Under Construction: (25% Complete).
(#12) WPBHA Colony Oaks: Hurricane Hardening - Roofs/Impact Doors/Impact Windows: Under Construction. Project 90% complete; Site Lighting: Construction underway. Project 95% complete.(#17) PBC: Activity Deleted. Funding allocation to BGHA-Okeechobee Cent activity
#24 (\$433,950) per DEO approval Mod 3.
(#19) PBCHA-SL: Project is Complete.
(#20) PBCHA-SC: Project is Complete.

## **Accomplishments Performance Measures**

This Report Period

Total

Cumulative Actual Total / Expected Total



# of Housing Units	424	424/424
# of Multifamily Units	424	424/424

## **Beneficiaries Performance Measures**

	This	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	424	0	424	424/424	0/0	424/424	100.00

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



**Grantee Activity Number: PBCO 21A Activity Title: PBCO 21A Activitiy Category: Activity Status:** Under Way Administration **Project Number: Project Title:** 099 Administrative Costs **Projected Start Date: Projected End Date:** 04/23/2008 07/22/2013 **Benefit Type: Completed Activity Actual End Date:** () National Objective: **Responsible Organization:** N/A Palm Beach County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$597,623.00
Total Budget	\$0.00	\$597,623.00
Total Obligated	\$0.00	\$597,623.00
Total Funds Drawdown	\$76,509.16	\$408,784.51
Program Funds Drawdown	\$76,509.16	\$408,784.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$76,509.16	\$408,784.51
Palm Beach County	\$76,509.16	\$408,784.51
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Administrative funds associated with the Palm Beach County disaster grant (housing replacement and rehab).

## **Location Description:**

Palm Beach County

## **Activity Progress Narrative:**

Administrative activities will continue until the grant is closed. Administration, planning and management activities related to disaster recovery grant are underway.

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title: PBCo PHA 14B PBCo PHA 14B

### **Activitiy Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

101

Projected Start Date: 06/26/2008

Benefit Type: Direct ( HouseHold )

### National Objective: Low/Mod

Activity Status: Completed Project Title: Method of Distribution Housing Projected End Date: 06/25/2010

Completed Activity Actual End Date:

#### **Responsible Organization:**

Palm Beach County PHA

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$749,958.00
Total Budget	\$0.00	\$749,958.00
Total Obligated	\$0.00	\$749,958.00
Total Funds Drawdown	\$0.00	\$749,958.00
Program Funds Drawdown	\$0.00	\$749,958.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$749,958.00
Palm Beach County PHA	\$0.00	\$749,958.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rehab of multi family housing units.

## **Location Description:**

Palm Beach County PHA

## **Activity Progress Narrative:**

Activity has been completed.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	256/238
# of Multifamily Units	0	256/238

## **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actu	al Total / Expect	ted
Low		Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	185/185	55/53	240/238	100.00
# Renter Households	0	0	0	185/185	55/53	240/238	100.00

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





**Grantee Activity Number: S PHA 14B Activity Title: S PHA 14B** 

#### **Activitiy Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

101

**Projected Start Date:** 

07/24/2008

**Benefit Type:** Direct (HouseHold)

### National Objective: Low/Mod

### **Activity Status:**

Under Way **Project Title:** Method of Distribution Housing **Projected End Date:** 

07/23/2010

**Completed Activity Actual End Date:** 

### **Responsible Organization:**

Sarasota PHA

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$190,040.00
Total Budget	\$0.00	\$190,040.00
Total Obligated	\$0.00	\$190,040.00
Total Funds Drawdown	\$0.00	\$190,040.00
Program Funds Drawdown	\$0.00	\$190,040.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$190,040.00
Sarasota PHA	\$0.00	\$190,040.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rehab of multi family housing units.

## **Location Description:**

Sarasota PHA

## **Activity Progress Narrative:**


Activity has been completed.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/175

## **Beneficiaries Performance Measures**

	This	This Report Period		Cumulative Actual Total / Expected		xpected	
	Low	Mod	Total	Low	Mod	Total Low/	/Mod%
# of Households	0	0	0	0/175	0/0	0/175	0





0

0/175

0/175

## **Activity Locations**

No Activity Locations found.

## Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





**Grantee Activity Number: Activity Title:** 

**Activitiy Category:** 

**Projected Start Date:** 

National Objective:

Administration **Project Number:** 

07/24/2008

**Benefit Type:** 

099

()

N/A

•••••	
	Activity Status:
	Under Way
	Project Title:
	Administrative Costs
	Projected End Date:

07/23/2010

**Completed Activity Actual End Date:** 

#### **Responsible Organization:**

Sarasota PHA

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$5,000.00
Total Budget	\$0.00	\$5,000.00
Total Obligated	\$0.00	\$5,000.00
Total Funds Drawdown	\$0.00	\$5,000.00
Program Funds Drawdown	\$0.00	\$5,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,000.00
Sarasota PHA	\$0.00	\$5,000.00
Match Contributed	\$0.00	\$0.00

**S PHA 21A** 

**S PHA 21A** 

### **Activity Description:**

Administrative activities associated with disaster recovery.

### **Location Description:**

Sarasota Public Housing Authority

### **Activity Progress Narrative:**

Completed. Closeout has been received, but not processed.

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.





Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budgete No Other Match Funding Sources F					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Grantee Activity Number:	StL Co 03I		
Activity Title:	StL Co 03I		
Activitiy Category:		Activity Status:	
Construction/reconstruction of water/sewer	lines or systems	Completed	
Project Number:		Project Title:	
102		Method of Distribution Non-Hou	sina
Projected Start Date:		Projected End Date:	loning
05/14/2008		11/13/2011	
		Completed Activity Actual	End Date:
Benefit Type: Area ()		07/19/2012	Enu Dale.
National Objective: Low/Mod		Responsible Organization:	
Edwimod		St. Lucie County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	6	N/A	\$874,575.91
Total Budget		\$0.00	\$874,575.91
Total Obligated		\$0.00	\$874,575.91
Total Funds Drawdown		\$0.00	\$874,575.91
Program Funds Drawdown		\$0.00	\$874,575.91
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$874,575.91
St. Lucie County		\$0.00	\$874,575.91
Match Contributed		\$0.00	\$0.00

## **Activity Description:**

Flood and drainage improvements.

## **Location Description:**

St. Lucie County

## **Activity Progress Narrative:**

Activity has been completed.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	6528/6528






## **Beneficiaries Performance Measures**

## No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Bud No Other Match Funding Source	•				
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					





Grantee Activity Number:	StL Co 03J		
Activity Title:	StL Co 03J		
Activitiv Cotogory		Activity Statuce	
Activitiy Category:	or ovetomo	Activity Status:	
Construction/reconstruction of water/sewer lines	s of systems		
Project Number:		Project Title:	
102		Method of Distribution Non-Hous	sing
Projected Start Date:		Projected End Date:	
05/14/2008		11/13/2011	
Benefit Type:		<b>Completed Activity Actual I</b>	End Date:
Area ()		07/19/2012	
National Objective:		Responsible Organization:	
Low/Mod		St. Lucie County	
Overall		Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources		N/A	\$248,378.50
Total Budget		\$0.00	\$248,378.50
Total Obligated		\$0.00	\$248,378.50
Total Funds Drawdown		\$0.00	\$248,378.50
Program Funds Drawdown		\$0.00	\$248,378.50
Program Income Drawdown		\$0.00	\$0.00
Program Income Received		\$0.00	\$0.00
Total Funds Expended		\$0.00	\$248,378.50
St. Lucie County		\$0.00	\$248,378.50
Match Contributed		\$0.00	\$0.00

## **Activity Description:**

Water and sewer improvements.

## **Location Description:**

St. Lucie County

## **Activity Progress Narrative:**

Activity has been completed.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/0
# of Linear feet of Public Improvement	0	1215/705



## **Beneficiaries Performance Measures**

## No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Bud No Other Match Funding Source	•				
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

Community Development Systems Disaster Recovery Grant Reporting System (DRGR)



**Grantee Activity Number: StL Co 08 StL Co 08 Activity Title: Activitiy Category: Activity Status:** Relocation payments and assistance Completed **Project Number: Project Title:** 101 Method of Distribution Housing **Projected End Date: Projected Start Date:** 05/14/2008 11/13/2011 **Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold) 07/19/2012 National Objective: **Responsible Organization:** Low/Mod St. Lucie County **Overall** Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$107,703.82 N/A **Total Budget** \$0.00 \$107,703.82 **Total Obligated** \$0.00 \$107,703.82 **Total Funds Drawdown** \$0.00 \$107,153.82 **Program Funds Drawdown** \$0.00 \$107,153.82 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$7,416.52 \$107,153.82 \$0.00 St. Lucie County (\$725.00) \$8,141.52 \$107,153.82 St. Lucie County \$0.00 \$0.00

**Match Contributed** 

## **Activity Description:**

Temporary relocation for hurricane victims.

### **Location Description:**

St. Lucie County

### **Activity Progress Narrative:**

Activity has been completed.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/0

## **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
Low	v I	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	18/0	12/12	30/12	100.00
# Owner Households	0	0	0	18/0	12/12	30/12	100.00

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





StL Co 14A **Grantee Activity Number: Activity Title:** StL Co 14A **Activitiy Category: Activity Status:** Rehabilitation/reconstruction of residential structures Completed **Project Number: Project Title:** 101 Method of Distribution Housing **Projected Start Date: Projected End Date:** 05/14/2008 11/13/2011 **Completed Activity Actual End Date: Benefit Type:** Direct (HouseHold) 07/19/2012 National Objective: **Responsible Organization:** Low/Mod St. Lucie County

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,172,851.72
Total Budget	\$0.00	\$3,172,851.72
Total Obligated	\$0.00	\$3,175,000.00
Total Funds Drawdown	\$0.00	\$3,163,786.45
Program Funds Drawdown	\$0.00	\$3,163,786.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$7,416.52)	\$3,163,786.45
St. Lucie County	(\$7,416.52)	\$3,163,786.45
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rehab of single family housing untits.

## **Location Description:**

St. Lucie County

## **Activity Progress Narrative:**

Activity has been completed.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	38/38
# of Singlefamily Units	0	38/38

## **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
Low	<i>,</i> 1	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	38/0	0/38	38/38	100.00
# Owner Households	0	0	0	38/0	0/38	38/38	100.00

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





**Grantee Activity Number:** StL Co 21A StL Co 21A **Activity Title: Activitiy Category: Activity Status:** Administration Under Way **Project Number: Project Title:** 099 Administrative Costs **Projected Start Date: Projected End Date:** 05/14/2008 11/13/2011 **Completed Activity Actual End Date: Benefit Type:** () 07/19/2012 National Objective: **Responsible Organization:** N/A St. Lucie County **Overall** Jul 1 thru Sep 30, 2012 To Date **Total Projected Budget from All Sources** \$134,951.54 N/A **Total Budget** (\$95.31) \$134,951.54 **Total Obligated** \$0.00 \$134,951.54 **Total Funds Drawdown** \$0.00 \$134,951.54 **Program Funds Drawdown** \$0.00 \$134,951.54 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$134,951.54

\$0.00

\$0.00

St. Lucie County

Match Contributed

## **Activity Description:**

Administrative funds associated with St. Lucie County disater grant.(housing replacement and rehab)

## **Location Description:**

St. Lucie County

## **Activity Progress Narrative:**

Completed. Closeout data to be provided during the next quarter.

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$134,951.54

\$0.00



## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





**Grantee Activity Number: T PHA 14B Activity Title: T PHA 14B** 

#### **Activitiy Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

101

**Projected Start Date:** 06/30/2008

**Benefit Type:** Direct (HouseHold)

### National Objective: Low/Mod

## **Activity Status:** Completed **Project Title:** Method of Distribution Housing **Projected End Date:**

06/29/2010

**Completed Activity Actual End Date:** 

### **Responsible Organization:**

**Titusville PHA** 

Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2012 N/A	<b>To Date</b> \$647,968.76
Total Budget	\$0.00	\$647,968.76
Total Obligated	\$0.00	\$647,968.76
Total Funds Drawdown	\$0.00	\$647,968.76
Program Funds Drawdown	\$0.00	\$647,968.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$647,968.76
Titusville PHA	\$0.00	\$647,968.76
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Multi family housing rehab.

## **Location Description:**

**Titusville PHA** 

## **Activity Progress Narrative:**

Activity has been completed.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	191/191
# of Multifamily Units	0	191/191

## **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
Low	/ 1	Mod -	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	169/191	10/0	179/191	100.00
# Renter Households	0	0	0	169/191	10/0	179/191	100.00

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: T PHA 21A Activity Title: T PHA 21A

Activitiy Category:	Activity Status:	
Administration	Completed	
Project Number:	Project Title:	
099	Administrative Costs	
Projected Start Date:	Projected End Date:	
06/30/2008	06/29/2010	
Benefit Type:	Completed Activity Actual E	End Date:
()	11/23/2010	
National Objective:	Responsible Organization:	
N/A	Titusville PHA	
Overall	Jul 1 thru Sep 30, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jul 1 thru Sep 30, 2012</b> N/A	<b>To Date</b> \$3,136.24
Total Projected Budget from All Sources	N/A	\$3,136.24
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$3,136.24 \$3,136.24
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$3,136.24 \$3,136.24 \$3,136.24
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$3,136.24 \$3,136.24 \$3,136.24 \$3,136.24
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$3,136.24 \$3,136.24 \$3,136.24 \$3,136.24 \$3,136.24
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$3,136.24 \$3,136.24 \$3,136.24 \$3,136.24 \$3,136.24 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$3,136.24 \$3,136.24 \$3,136.24 \$3,136.24 \$3,136.24 \$0.00 \$0.00

## **Activity Description:**

Administrative funds associated with the Titusville PHA disaster grant.

### **Location Description:**

Titusville PHA

### **Activity Progress Narrative:**

Completed.

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budge No Other Match Funding Sources					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



Grantee Activity Number: Activity Title: WPB PHA 14B WPB PHA 14B

### Activitiy Category:

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:** 

101

Projected Start Date: 06/27/2008

Benefit Type: Direct ( HouseHold )

### National Objective: Low/Mod

Activity Status: Completed Project Title: Method of Distribution Housing Projected End Date: 09/27/2010

**Completed Activity Actual End Date:** 

### **Responsible Organization:**

West Palm Beach PHA

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$671,945.91
Total Budget	\$0.00	\$671,945.91
Total Obligated	\$0.00	\$671,945.91
Total Funds Drawdown	\$0.00	\$671,945.91
Program Funds Drawdown	\$0.00	\$671,945.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$671,945.91
West Palm Beach PHA	\$0.00	\$671,945.91
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Rehab of multi family housing units.

## **Location Description:**

West Palm Beach PHA

## **Activity Progress Narrative:**

Activity has been completed.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	58/58
# of Multifamily Units	0	58/58

## **Beneficiaries Performance Measures**

	This Report Period		C	Cumulative Actual Total / Expec		ed
Low	/ 1	Mod -	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	58/58	0/0	58/58	100.00
# Renter Households	0	0	0	58/58	0/0	58/58	100.00

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources





## WPB PHA 21A WPB PHA 21A

Activitiy Category:
Administration
Project Number:
099
Projected Start Date:
06/27/2008
Benefit Type: ()
National Objective:
N/A

Activity St	atus:
Completed	
Project Tit	le:
Administrati	ve Costs
Projected	End Date:
09/27/2010	
Completed	Activity Actual End Date:
05/31/2011	
Responsil	ole Organization:
West Palm I	Beach PHA

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$21,785.00
Total Budget	\$0.00	\$21,785.00
Total Obligated	\$0.00	\$21,785.00
Total Funds Drawdown	\$0.00	\$21,785.00
Program Funds Drawdown	\$0.00	\$21,785.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$21,785.00
West Palm Beach PHA	\$0.00	\$21,785.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Administrative funds associated with the West Palm Beach PHA disaster grant (housing replacement and rehab).

## **Location Description:**

West Palm Beach Public Housing Authority

## **Activity Progress Narrative:**

Completed.

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



## WPB PHA 21B WPB PHA 21B

Activitiy Category:
Planning
Project Number:
101
Projected Start Date:
06/27/2008
Benefit Type: ()
National Objective:
N/A

Activity Status: Completed Project Title: Method of Distribution Housing Projected End Date: 09/27/2010

Completed Activity Actual End Date:

### **Responsible Organization:**

West Palm Beach Public Housing Authority

Overall	Jul 1 thru Sep 30, 2012	To Date
Total Projected Budget from All Sources	N/A	\$54,269.09
Total Budget	\$0.00	\$54,269.09
Total Obligated	\$0.00	\$54,269.09
Total Funds Drawdown	\$0.00	\$54,269.09
Program Funds Drawdown	\$0.00	\$54,269.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$54,269.09
West Palm Beach PHA	\$0.00	\$54,269.09
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Engineering funds associated with the West Palm Beach PHA disaster grant. (housing rehab and replacement)

## **Location Description:**

West Palm Beach Public Housing Authority

## **Activity Progress Narrative:**

Funds will be deobligated.

## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Activity Locations					
Address	City	County	State	Zip	Status / Accept
			Florida	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Sourc					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					

# Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	4	17
Monitoring Visits	17	118
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	2	13

