

Grantee: Florida

Grant: B-08-DI-12-0001

April 1, 2015 thru June 30, 2015 Performance Report



Grant Number:

B-08-DI-12-0001

Obligation Date:

12/21/2009

Award Date:

11/24/2009

Grantee Name:

Florida

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$107,958,038.00

Grant Status:

Active

QPR Contact:

Kristina Seymour

LOCCS Authorized Amount:

\$107,958,038.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$107,958,038.00

Disasters:**Declaration Number**

FEMA-3288-EM-FL

Narratives**Disaster Damage:****THE IMPACT OF THE STORMS AND FLORIDA'S RECOVERY NEEDS**

Tropical Storm Fay impacted the State from August 18, 2008 through August 27, 2008. Governor Crist and the President declared a state of emergency. Federal aid to supplement state and local response efforts due to the emergency conditions resulting from Tropical Storm Fay was provided. Although other states suffered greater loss due to storms in 2008, many of Florida's counties were impacted by flooding and other damages. Individual assistance was made available to Alachua, Baker, Bradford, Brevard, Charlotte, Clay, Collier, Duval, Gadsden, Glades, Hendry, Jefferson, Lake, Lee, Leon, Liberty, Madison, Marion, Martin, Nassau, Okeechobee, Orange, Polk, Seminole, St. Lucie, Taylor, Volusia, and Wakulla Counties. Hazard Mitigation assistance was also made available to state and local governments and certain private nonprofit organizations for repair or replacement of disaster-damaged public facilities in Alachua, Baker, Bradford, Brevard, Calhoun, Clay, Collier, Dixie, Duval, Flagler, Gadsden, Glades, Gulf, Hamilton, Hardee, Hendry, Highlands, Jefferson, Lake, Lee, Leon, Liberty, Manatee, Marion, Martin, Monroe, Nassau, Okeechobee, Osceola, Palm Beach, Putnam, Sarasota, Seminole, St. Johns, St. Lucie, Suwannee, Taylor, Union, Volusia, and Wakulla Counties. All counties were eligible to apply for Hazard Mitigation grant funds. Hurricane Ike, which impacted the State on September 5, 2008, resulted in Governor Crist and the President declaring a disaster due to damage to public facilities, infrastructure, and homes. Federal aid was made available to the State to supplement state and local response efforts due to the emergency conditions. The disaster declaration covered Monroe County. Hurricane Gustav, which impacted the State from August 31, 2008 through September 7, 2008, resulted in Governor Crist and the President declaring a disaster due to damage to public facilities, infrastructure, and homes. Six counties received FEMA public assistance (Bay, Escambia, Franklin, Gulf, Okaloosa and Santa Rosa). All counties were eligible to apply for Hazard Mitigation grant funds.

FEDERAL AND STATE RESPONSE Both Governor Crist and the President immediately responded with state and federal disaster declarations. State Emergency Response Teams and FEMA were immediately on site to inspect damages and set up disaster relief centers. **FEDERAL DISASTER DECLARATIONS** Declarations by number and date that applied to the storms are listed below: FEMA-3288-DR dated August 21, 2008 Tropical Storm Fay (August 18 - and continuing) FEMA-1785-DR dated August 24, 2008 Tropical Storm Fay (August 18 - September 12, 2008) FEMA-3293-DR dated September 7, 2008 Hurricane Ike (September 5, 2008 and continuing) FEMA-1806-DR dated October 27, 2008 Hurricane Gustav (August 31, - September 7, 2008)

Recovery Needs:

FUNDS Applications from eligible recipients, representing unmet needs in jurisdictions impacted by the 2008 storms, will be considered the State's overall plan for recovery. The State understands that local communities are in the best position to develop recovery plans for their jurisdiction and believes that it is in the best interest of communities for the State to allow subgrantees to undertake activities that will address their special needs as long as they are implemented within the parameters of this Action Plan and related rules and regulations. Communities will demonstrate due diligence in attempting to address affordable rental housing projects. Communities may make repairs and improvements that will mitigate future damage from similar disasters. How Funds Will Address Florida's Unmet Needs Federal requirements clearly state that the funds can be used only for disaster relief and long-term recovery, and mitigation in communities affected by the specified disasters. Funds will be directed to areas with the greatest need. Counties would apply for funding, unless the county designates a municipality that received the greatest damages. Award recipients cannot use this disaster assistance for a project or activity that was underway prior to the Presidential disaster declaration, with the specified time period in the appropriations act, unless the disaster directly impacted the project. Elements of activities that are reimbursable by FEMA or available through the Small Business Administration (SBA) cannot be undertaken with these funds. Damage assessment reports indicate that there is unmet need in three main areas:



public assistance (infrastructure and public facilities), business (commercial revitalization), and housing. The allocation method is based on compilation of damage assessment data provided by FEMA and is designed to meet the unmet needs reflected by the damage assessment data. Damage assessment data relating to individual and public assistance was provided to the Department by the State's Division of Emergency Management. It should be noted that damage assessment is at the county level. Anticipated Accomplishments the State expects to make repairs and mitigation related improvements to housing and public facilities and if needed, for economic recovery activities, particularly restoration of commercial areas. The majority of the beneficiaries of the funds will be low- and moderate-income (LMI) residents. All housing activities must meet the LMI national objective under the State's plan. Applications for the funds will be required to specify proposed activities, proposed units of accomplishment, and beneficiaries in the 4 application. These anticipated accomplishments will be reported by the Department to HUD during the first quarter of reporting using the online Disaster Recovery Grant Reporting System (DRGR). Recognizing that many local governments in Florida are already administering large amounts of federal dollars, should a subgrantee not be able to expend all funds in a timely manner or not apply for their full allocation, the State will reallocate the funds to jurisdictions that have unmet need and can use the funds within the established timeframe. Deobligated funds may be used in the same manner. Activities This Action Plan outlines the State's framework for allocating funding. However, eligible sub24 CFR part 570 subparts I, apply to theswill limit new construction or new development to the expansion of facilities that serve the community or the replacement of storm-damaged housing that cannot be adequately brought up to safety and health standards (building codes). Funds will be used for repairs and long-term recovery. At least fifty percent (50%) of the funds must benefit low- and moderate- income persons. The LMI National Objective must be met for all housing activities. Infrastructure and public facility projects may include, but are not limited to, repairs and improvements to streets, water and sewer systems, and drainage facilities. Business assistance may include, but is not limited to, repairs and improvements to buildings in commercial or business areas and related activities. Housing activities may include rehabilitation and replacement of housing for low- and moderate-income persons where rehabilitation that will bring the unit up to local and state building code cannot be accomplished. Local governments may also buyout residential properties located in floodplains and relocate the occupants; moreover, all improvements on the acquired property must be demolished and the property converted to its natural state with deed restrictions that will prevent all future development except for minor structures that may be needed for parks and other public recreational areas. The purpose of the buyout must be to move a household out of a repeatedly flooded area and to convert the land to its natural state for perpetuity. The State shall use fourteen percent (14%) of its funds for affordable rental housing activities. These activities may include housing rehabilitation, replacement, temporary or permanent relocation, buyout of housing units in the floodplain, etc. Subgrantees are encouraged to work with Public Housing Authorities or other qualified nonprofits to accomplish this requirement. Should an applicant wish to pursue an activity that is not listed in the action plan or application, the local government must contact the Department for approval prior to undertaking such activity. Eligible activities must focus on housing assistance, public infrastructure destroyed or damaged, and assistance for commercial areas impacted by the storm. 5 Listed below are eligible activities that may be undertaken by subgrantees: ELIGIBLE ACTIVITIES Acquisition for rehabilitation Acquisition in 100 year flood plain, acquisition (in support of), acquisition of real property, land, building, easement or right-of-way Administration, Planning and Management Asbestos removal / lead based paint abatement Clearance and Demolition Code enforcement Demolition of vacant dilapidated housing units Demolition of vacant dilapidated structures (other than housing) Engineering Fire protection, fire hydrants, water facilities, lines, tank, treatment, well Fire station, equipment Flood and drainage, storm drains, unit residential Rehab, public/private owned commercial/industrial Rehab, single unit residential Rehabilitation of commercial buildings, facade, section 504 compliance, correction of code violation, building rehab by owner/tenant Relocation of commercial facility Relocation of utilities to underground Removal of architectural barriers in public buildings Replacement housing Seagrametpatseelns&ma;m;cmpnnsrwrlnplacement, other sewer facilities force sewer main, gravity sewer main, treatment, pump/lift stations Sidewalks and pedestrian malls when related to Commercial improvements Solid waste disposal improvements Street improvements, resurfacing Tree planting Utility hookups Water and/or sewer hookups for housing units Water facilities, water & sewer improvements in general 6 Waivers The State will make use of waivers provided by HUD in the Federal Register notice as necessary for the successful implementation of the funded activities. Subgrantees should refer to the Federal Register notice for information on waivers. National Objective All activities must meet one of the three national objectives set out in the Housing and Community Development Act (address slum and blight, urgent need, primarily benefit LMI persons). Up to 50% (rather than the 30% allowed by regular program regulations) of the State's grant may fund activities under the "urgent need" or "prevention or elimination of slums and blight" national objectives. At least 50% (rather than the 70% required under regular program regulations) must be utilized to serve LMI beneficiaries. All housing activities must meet the LMI national objective. Citizen Participation and Public Comment State Efforts the State published a notice in the Florida Administrative Weekly (FAW) on September 2, 2009, announcing the availability of the funding, the development of a draft Action Plan, and the application cycle. The notice appeared in the FAW on September 11, 2009. The information was also emailed to all local governments and posted to the Department's website. Comments from the public on the Action Plan were accepted from September 11, 2009 until September 26, 2009. Appendix B is a summary of public comments received. The funding cycle will open on October 27, 2009, and close on December 15, 2009. (The Department anticipates that the Action Plan will be approved by HUD within approximately 15 days of submittal. However, should the Department become aware of any issue that could affect the application cycle, the closing date will be extended and notification will be provided to all local governments. Such notification will also be posted to the Department's website.) In addition, the municipality apply for and administer the funds if such municipality has the capacity, the greatest unmet need, and the majority of the funds will be expended within its jurisdiction. In all other cases, the county will be the applicant and will administer funding for projects located in affected municipalities as well as the unincorporated area. Applicants will not be required to conduct public hearings or meetings to receive comments from residents of the community. Applicants will be required to post a public notice in a newspaper of general circulation and to their website, that states the types of projects to be undertaken, the source and amount of funding available for the activities, a date by which public comments must be made, and who to contact for a copy of the proposed application (i.e., name or office and telephone number). This notice, which must provide for a 10-day comment period, must be published prior to the submission of the application. 7 The State, local governments and Federally Recognized Indianriberecevig aarsustalow ctienescoganinfrmtn prsantoFlويد&ruo;Government in the Sunshine Law as well as federal requirements. Records should be made available for public inspection during normal business hours. In addition, if possible, information should be posted to websites. Upon request, information must be provided in a format accessible to persons with disabilities. Retention of records must meet existing public record requirements. Recovery Planning the State encourages its subgrantees to implement short- and long-term recovery planning and to make sound decisions that result in appropriate land-use, responsible flood plain management, and removal of regulatory barriers to reconstruction, and coordination with other state and federal programs and entities. Subgrantees should



attempt to use these funds in a way that results in mitigating future disasters as well as providing for recovery. Quality Construction the State will encourage construction methods that emphasize high quality, durability, energy efficiency, sustainability, and mold resistant residential, commercial, and other buildings. The State requires that all housing units assisted with these disaster recovery funds be brought up to state and local building codes and Section 8 Housing Quality Standards. Where practicable, appropriate energy conservation improvements (i.e. energy efficient appliances, windows, doors, etc.) will be made. Efforts to mitigate flood risk through construction and elevation should be undertaken. Special Needs Population the State encourages grant recipients to provide adequate, flood-resistant housing for all income groups within the disaster-affected areas. Subgrantees must describe in their application how they will attempt to address emergency shelter and transitional housing needs of homeless individuals and families (including subpopulations) to prevent low-income individuals and families with children especially those within 30% of median) from becoming homeless, to help a homeless person make the transition into permanent housing and independent living; the special needs of a persons who are not homeless identified in accordance with 24FR 91.315; An explanation of how a subgrantee will attempt to address the special needs population must incorporate its housing Assistance Plans. Reporting: The State will report on expenditures as well as accomplishments to HUD's online Disaster Recovery Grant Reporting (DRGR) system. Funds will be drawn for payments by the Department using this system. Each subgrantee must report on a quarterly basis (on a form provided by the Department) on the status of the activities undertaken. Quarterly status reports will be due to the Department within 15 calendar days following the end of the quarter. The State will then report to HUD using the online DRGR system. Certifications and Documentation The use of the disaster funding is contingent upon certain requirements, and both the State and local governments will be expected to certify that these requirements will be met or carried out. Applicable federal and state laws, rules and regulations are listed in the application form, and the chief elected official, or designee authorized by the local governing authority, of the local government applying for funds will be required to certify in writing that the grant will be carried out in accordance with the stated requirement. These requirements shall be a part of the award Agreement between the permanent and subgrantee. In addition, local governments will be required to submit or maintain documentation that fully supports the application that is submitted to the Department. Requirements relating to documentation are set out in the application form. Failure to document that a project is needed as a result of the disaster(s) or to mitigate the effects of future disasters will result in an application being declared ineligible.

DREF-

The State of Florida has identified 72 activities as DREF eligible. These activities represent \$67.4 million out of the State's \$81 million allocation. Twenty-two (22) local governments have expressed an unmet need to the Florida Department of Community Affairs' Disaster Recovery Program. Based on their estimates, Florida is requesting an additional allocation of \$123,325,370 in DREF Funds.

The State would like to participate in both the Buyout Program and the Individual Mitigation Measures Program.

BUYOUT PROGRAM-

Florida's Buyout Program consists of floodplain area buyouts under an optional relocation plan. This includes, but is not limited to, demolition, acquisition and relocation. Properties acquired will be restored to their natural state and thereafter maintained in a natural state in perpetuity. Properties will be used as parks, playgrounds or green space, so long as there are only minor improvements to the property. The State recommends that the primary funding group be comprised of Baker County, Bay County, Calhoun County, City of Jacksonville (Duval County), City of Kissimmee (Osceola County), City of Stuart (Martin County) and the City of Venice (Sarasota County). These seven (7) communities are requesting a combined total of \$24,578,200. The secondary recommended funding group is comprised of Franklin County, Leon County, Okeechobee County and Putnam County. These four (4) communities are requesting a combined total of \$7,485,000.

INDIVIDUAL MITIGATION MEASURES (IMM)-

Florida's Individual Mitigation Measures Program consists of the improvement of residential properties (no commercial or public improvements) to make them less prone to disaster damage. These activities include, elevation, sump pumps, drainage projects, use of building materials that are flood damage-resistant (i.e. adding waterproof veneer to exterior walls, raising electrical system components, anchoring fuel tanks, raising or flood-proofing HVAC equipment, installing sewer backflow valves, and protecting wells from contamination by flooding), and water and/or sewer hookups for housing units.

The Individual Mitigation Measures' (IMM) primary funding group is comprised of Alachua County, Bay County, Calhoun County, City of Jacksonville (Duval County), City of Kissimmee (Osceola County), City of Venice (Sarasota County), Clay County, Collier County, Escambia County, Glades County and Monroe County. These 11 communities are requesting a combined total of \$70,814,797. The secondary recommended funding group is comprised of the City of Fort Pierce (Indian River County), City of Newberry (Alachua County), Franklin County, Hendry County, Leon County, Okeechobee County, Putnam County, St. Johns County and the Town of Davie (Broward County). These nine (9) communities are requesting a combined total of \$20,447,373.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$107,037,163.66
Total Budget	(\$1,041,596.54)	\$107,037,163.66
Total Obligated	(\$1,041,596.54)	\$106,916,441.46
Total Funds Drawdown	\$1,507,816.33	\$94,573,668.55
Program Funds Drawdown	\$1,507,816.33	\$94,573,668.55
Program Income Drawdown	\$0.00	\$0.00



Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,507,816.33	\$94,573,668.55
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		86.06%
Overall Benefit Percentage (Actual)		84.62%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$16,193,705.70	\$0.00
Limit on Admin/Planning	\$21,591,607.60	\$3,402,426.99
Limit on State Admin	\$5,397,901.90	\$3,402,426.99

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$12,091,300.26	\$16,100,667.43

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$53,979,019.00	\$87,871,392.46

Overall Progress Narrative:

Working towards finishing up projects and closing grants.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
101, Housing	\$73,254.53	\$3,612,247.49	\$2,452,770.38
102, Non-Housing	\$606,115.22	\$84,134,753.19	\$75,734,214.07
103, Affordable Rental Housing	\$497,598.20	\$14,156,004.99	\$12,984,257.11
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
DREF 21A, DREF Local Admin	\$2,153.17	\$611,755.07	\$438,050.37
DREF State 21A, DREF State Admin	\$13,116.00	\$672,354.00	\$42,034.98
DRI #1, State Administration/T&TA	\$282,441.31	\$2,004,788.07	\$1,280,120.02
Local Admin 21A, Local Admin	\$33,137.90	\$1,713,533.28	\$1,642,221.62



Activities

Project # / Title: 101 / Housing

Grantee Activity Number: Collier Co 12

Activity Title: Collier Co 12

Activity Category:

Construction of new replacement housing

Project Number:

101

Projected Start Date:

06/22/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$516,032.16

Total Budget

\$0.00

\$516,032.16

Total Obligated

\$0.00

\$516,032.16

Total Funds Drawdown

\$594.70

\$1,694.62

Program Funds Drawdown

\$594.70

\$1,694.62

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$594.70

\$1,694.62

 Collier County

\$594.70

\$1,694.62

Match Contributed

\$0.00

\$0.00

Activity Description:

Housing Construction/Replacement.

Location Description:

Collier County

Activity Progress Narrative:

no new activity.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3
# of Multifamily Units	0	0/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/3	0/0	0/3	0	
# Renter Households	0	0	0	0/3	0/0	0/3	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Collier Co DREF 12
Activity Title:	Collier Co DREF 12

Activity Category:
Construction of new replacement housing

Project Number:
101

Projected Start Date:
03/07/2012

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
08/31/2015

Completed Activity Actual End Date:

Responsible Organization:
Collier County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$240,640.00
Total Budget	\$0.00	\$240,640.00
Total Obligated	\$0.00	\$240,640.00
Total Funds Drawdown	\$1,594.70	\$4,134.82
Program Funds Drawdown	\$1,594.70	\$4,134.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,594.70	\$4,134.82
Collier County	\$1,594.70	\$4,134.82
Match Contributed	\$0.00	\$0.00

Activity Description:
Housing Construction/Replacement

Location Description:
Collier County

Activity Progress Narrative:
Replacement Housing activity applies to Service Area #6 only, Hatcher's Preserve. The contractor has acquired the payment and performance bonds, insurance, mobilized for the project, delivered and compacted fill. Each home site is ready for the concrete slabs. The CHDO's reimbursement request for DRI and DREF funds for completed activities is at hand. On June 12, 2015 the DEO recommended that the County not move forward with the Hatcher's project.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2



of Multifamily Units

0

0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Hardee Co 14A

Activity Title: Hardee Co 14A

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Completed

Project Number:

101

Project Title:

Housing

Projected Start Date:

06/08/2010

Projected End Date:

06/07/2015

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

06/02/2015

National Objective:

Low/Mod

Responsible Organization:

Hardee County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$397,060.28
Total Budget	\$0.00	\$397,060.28
Total Obligated	\$0.00	\$397,060.28
Total Funds Drawdown	\$0.00	\$397,060.28
Program Funds Drawdown	\$0.00	\$397,060.28
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$397,060.28
Hardee County	\$0.00	\$397,060.28
Match Contributed	\$0.00	\$0.00

Activity Description:

Water and Sewer hook up activities in Wauchula Hills Subdivision. Repairs or reconstruction of residential housing units. Activities are being undertaken that will both repair and strengthen the units, so that there is less likelihood of future damages resulting from storms (i.e. storm shutters, strengthening of roof, window and door replacement with materials that hold up better during storms, etc.) DREF - Activities are 100% residential; this activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Hardee County

Activity Progress Narrative:

Grant is admin closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



Activity funds eligible for DREF

0

252350/25235

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		87/87	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	87/87	0/0	87/87	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Hardee Co DREF 14A

Activity Title: Hardee Co DREF 14A

Activity Category:

Affordable Rental Housing

Project Number:

101

Projected Start Date:

02/10/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

08/09/2015

Completed Activity Actual End Date:

06/02/2015

Responsible Organization:

Hardee County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$33,037.22

Total Budget

\$0.00

\$33,037.22

Total Obligated

\$0.00

\$33,037.22

Total Funds Drawdown

\$0.00

\$33,037.22

Program Funds Drawdown

\$0.00

\$33,037.22

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$33,037.22

 Hardee County

\$0.00

\$33,037.22

Match Contributed

\$0.00

\$0.00

Activity Description:

Sewer Hookups

Location Description:

Hardee County

Activity Progress Narrative:

Grant admin closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	8/8



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	4	-4	0	8/8	0/0	8/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Leon Co 14A

Activity Title: Leon Co 14A

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

101

Project Title:

Housing

Projected Start Date:

06/09/2010

Projected End Date:

08/31/2015

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Leon County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$820,699.65
Total Budget	\$0.00	\$820,699.65
Total Obligated	\$0.00	\$595,242.00
Total Funds Drawdown	\$40,910.00	\$583,176.39
Program Funds Drawdown	\$40,910.00	\$583,176.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$40,910.00	\$583,176.39
Leon County	\$40,910.00	\$583,176.39
Match Contributed	\$0.00	\$0.00

Activity Description:

Repairs or reconstruction of residential housing units. Activities are being undertaken that will both repair and strengthen the units, so that there is less likelihood of future damages resulting from storms (i.e. storm shutters, strengthening of roof, window and door replacement with materials that hold up better during storms, etc.)

DREF- Activities are 100% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Leon County

Activity Progress Narrative:

Through the use of residual funds, the Reroofing program is underway. 33 houses completed to date. Single family rental rehab completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
Activity funds eligible for DREF	0	712546/71254



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	46/43
# of Singlefamily Units	3	46/43

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	3	3	0/0	46/43	46/43	100.00
# Owner Households	0	3	3	0/0	46/43	46/43	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Leon Co DREF 14A

Activity Title: Leon Co DREF 14A

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

101

Projected Start Date:

01/03/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Leon County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$101,000.16
Total Budget	\$0.00	\$101,000.16
Total Obligated	\$0.00	\$101,000.16
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Leon County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Single family rehab.

Location Description:

Leon County

Activity Progress Narrative:

no new activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/64
# of Singlefamily Units	0	0/64



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/64	0/0	0/64	0
# Owner Households	0	0	0	0/64	0/0	0/64	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Monroe Co 14A

Activity Title: Monroe Co 14A

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

101

Projected Start Date:

06/14/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Monroe County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$366,758.00
Total Budget	\$0.00	\$366,758.00
Total Obligated	\$0.00	\$366,758.00
Total Funds Drawdown	\$0.00	\$366,758.00
Program Funds Drawdown	\$0.00	\$366,758.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$366,758.00
Monroe County	\$0.00	\$366,758.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Sewer hookups for affordable rental housing locations. Septic tanks fail during flooding, resulting in health and safety issues. Rental housing units will be connected to sewer systems and septic tanks will be eliminated. BUDGET INCLUDES ENGINEERING AND SEWER HOOKUPS.

Location Description:

Monroe County

Activity Progress Narrative:

(75) Sewer Connections completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
Activity funds eligible for DREF	0	1478383/1478



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	75/78
# of Singlefamily Units	0	75/78

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	75/70	0/8	75/78	100.00
# Owner Households	0	0	0	75/70	0/8	75/78	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Okeechobee Co DREF 14A

Activity Title: Okeechobee Co DREF 14A

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

101

Projected Start Date:

01/25/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Okeechobee County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$155,528.65

Total Budget

\$0.00

\$155,528.65

Total Obligated

\$0.00

\$174,375.06

Total Funds Drawdown

\$7,243.45

\$35,833.45

Program Funds Drawdown

\$7,243.45

\$35,833.45

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$7,243.45

\$35,833.45

Okeechobee County

\$7,243.45

\$35,833.45

Match Contributed

\$0.00

\$0.00

Activity Description:

Single-family rehab

Location Description:

Okeechobee County- El Miro Sol Garde

Activity Progress Narrative:

Mitigation rehab 100% complete, sold to income-eligible buyer after DOB clearance. Completed demolition & completed approx. 20% construction on replacement house.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/9
# of Singlefamily Units	0	1/9



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/8	1/9	100.00
# Owner Households	0	0	0	0/0	0/2	0/2	0
# Renter Households	0	0	0	0/1	0/6	0/7	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Sarasota DREF 14A
Activity Title:	Sarasota DREF 14A

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

101

Projected Start Date:

05/09/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Sarasota County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$354,771.95
Total Budget	\$0.00	\$354,771.95
Total Obligated	\$0.00	\$323,371.95
Total Funds Drawdown	\$22,911.68	\$113,743.03
Program Funds Drawdown	\$22,911.68	\$113,743.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$22,911.68	\$113,743.03
Sarasota County	\$22,911.68	\$113,743.03
Match Contributed	\$0.00	\$0.00

Activity Description:

Single Family Rehabilitation for Mitigation

Location Description:

Sarasota County

Activity Progress Narrative:

Guidelines for the single family hurricane hardening strategy in North Port, Florida were approved by the Sarastoa County Board of Commissioners April, 2013. Applications were accepted in October and priority was promised to households that are low-income and elderly or disabled. All registrants were given a random, lottery-type number and were then called in for documentation to substantiate income-eligibility and non duplication of payments etc as detailed in the program guidelines. All households that responded to the advertising were contacted and many were over the accepted income level; the remaining households were either assisted or declined. Management is considering advertising for more applicants.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF 0 166500/16650

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/28
# of Singlefamily Units	0	11/28

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/14	8/14	11/28	100.00
# Owner Households	0	0	0	3/14	8/14	11/28	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 102 / Non-Housing

Grantee Activity Number: Bay Co DREF 03

Activity Title: Bay Co DREF 03

Activity Category:

Construction of buildings for the general conduct of

Project Number:

102

Projected Start Date:

01/03/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Bay County1

Overall

Apr 1 thru Jun 30, 2015

To Date



Total Projected Budget from All Sources	N/A	\$112,177.32
Total Budget	\$0.00	\$112,177.32
Total Obligated	\$0.00	\$182,152.18
Total Funds Drawdown	\$0.00	\$18,024.00
Program Funds Drawdown	\$0.00	\$18,024.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$18,024.00
Bay County1	\$0.00	\$18,024.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of county emergency services facilities.
 Bay County improvements are being made to a building that stores emergency equipment and materials. This building frequently floods so it is being repaired from the 2008 flooding and strengthen or harden so that future damage doesn't occur.

Location Description:

Bay County

Activity Progress Narrative:

EOC Logistics Center completed. New MOD will include 2 EMS Locations-Construction for existing structure. One EMS projected dropped due to being in a FEMA Flood Zone and One dropped for budget. BDA for EOC.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	53505	53505	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Brevard Co DREF 01
Activity Title:	Brevard Co DREF 01

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Completed

Project Number:

102

Project Title:

Non-Housing

Projected Start Date:

03/07/2012

Projected End Date:

09/06/2014

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

06/02/2015

National Objective:

Low/Mod

Responsible Organization:

Brevard County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$0.00	\$50,000.00
Program Funds Drawdown	\$0.00	\$50,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$50,000.00
Brevard County	\$0.00	\$50,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Continuation projects: Two flood and drainage projects two service areas
 Service Area 1-"A" Lane Channel improvements from Highway 520 to Plukebaum Channel. This project adds a culvert
 Service Aea 2- Lake Drive between Gray Road and Cox Road. Relocation of utilites, flood and drainage culvert upgrades and
 acquisition of drainage easement.

Location Description:

Brevard County

Activity Progress Narrative:

Grant is admin closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	5425	0	5925	91.56

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Brevard Co DREF 03I

Activity Title: Brevard Co DREF 03I

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

102

Project Title:

Non-Housing

Projected Start Date:

03/07/2012

Projected End Date:

09/06/2014

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

06/02/2015

National Objective:

Low/Mod

Responsible Organization:

Brevard County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,998,108.48
Total Budget	\$0.00	\$1,998,108.48
Total Obligated	\$0.00	\$1,998,108.48
Total Funds Drawdown	\$0.00	\$1,998,108.48
Program Funds Drawdown	\$0.00	\$1,998,108.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,998,108.48
Brevard County	\$0.00	\$1,998,108.48
Match Contributed	\$0.00	\$0.00

Activity Description:

Flood and Drainage (size upgrade plus additional culvert), relocation of utilities and drainage easement. BUDGET INCLUDES SITE, ENGINEERING AND CONSTRUCTION.

Location Description:

Brevard County

Activity Progress Narrative:

Grant is admin closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	5358/5358



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	5425	0	5925	91.56

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Brevard Co DREF 11
Activity Title:	Brevard Co DREF 11

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Completed

Project Number:

102

Project Title:

Non-Housing

Projected Start Date:

03/07/2012

Projected End Date:

09/06/2014

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

06/02/2015

National Objective:

Low/Mod

Responsible Organization:

Brevard County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$30,260.00
Total Budget	\$0.00	\$30,260.00
Total Obligated	\$0.00	\$30,260.00
Total Funds Drawdown	\$0.00	\$30,260.00
Program Funds Drawdown	\$0.00	\$30,260.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$30,260.00
Brevard County	\$0.00	\$30,260.00
Match Contributed	\$0.00	\$0.00

Activity Description:

In Brevard County, utilities are being relocated from a frequently flooded area to an area that does not flood.

Location Description:

Brevard County

Activity Progress Narrative:

Grant is admin closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	5425	0	5925	91.56

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Collier Co 03

Activity Title: Collier Co 03

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

102

Projected Start Date:

06/22/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,433,955.70
Total Budget	\$0.00	\$1,433,955.70
Total Obligated	\$0.00	\$1,428,250.00
Total Funds Drawdown	\$0.00	\$1,302,885.55
Program Funds Drawdown	\$0.00	\$1,302,885.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,302,885.55
Collier County	\$0.00	\$1,302,885.55
Match Contributed	\$0.00	\$0.00

Activity Description:

Public facilities and generators for Collier County Designated Shelters - Immokalee High School and Immokalee Middle School. Tropical Storm Fay produced widespread flooding, with a significant amount of pooling in the downtown urban center, within the Immokalee Area of Collier County. Following the storm, immediate action was required to correct emergency health, safety and welfare problems, as well as repair damaged property. The threat of additional widespread flooding from a future storm related event remains. Unfortunately, since 2008 no funding has been available to implement the recommendations contained in the Stormwater Management Master Plan.

Location Description:

Collier County

Activity Progress Narrative:

Public Facilities activities have been completed for Service Area #5-Shelter Enhancement Project at Immokalee High School and Immokalee Middle School. For Public Facilities activities for Service Area #7-the Carl Kuehner Community Center in Immokalee have been cancelled with modification #8. Public Facilities activities for Service Area #10-the Robert's Center. The roofing element of he project is finished. The generator installation is 90% complete.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	2/3

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod
	2500	0	2800	89.29

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Collier Co 03I

Activity Title: Collier Co 03I

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

102

Projected Start Date:

06/22/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$5,315,383.93
Total Budget	\$0.00	\$5,315,383.93
Total Obligated	\$0.00	\$5,146,686.73
Total Funds Drawdown	\$4,393.20	\$4,602,980.38
Program Funds Drawdown	\$4,393.20	\$4,602,980.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,393.20	\$4,602,980.38
Collier County	\$4,393.20	\$4,602,980.38
Match Contributed	\$0.00	\$0.00

Activity Description:

Flood and drainage activities in Collier County: Goodlette Arms; Immokalee Stormwater; and Bayshore Gateway Stormwater Tropical Storm Fay caused flooding, loss of power (including elevators) and extensive landscape damage. The project will improve drainage and decrease flooding by establishing a fully-connected swale and culvert system with outfalls in Naples Bay and stormwater pond benefiting the commercial district.

DREF -Activities are 88% residential; this activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Collier County

Activity Progress Narrative:

The Flood and drainage activity applies to Service Areas #1, #3, #4, #9, #11 and #12 Flood and drainage activities remain open only for service areas #9, #11, and #12. For Service Area #9, the Colorado the project is 85% complete at this time. Service areas #11 (Karen Drive) and #12 (Pineland Ave.) are new projects - Do to compliance review delays the projects #11 and #12 will not move forward,



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	46825/45825
Activity funds eligible for DREF	0	5804821/5804

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod
# of Persons	25391	0	49919	50.86

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Collier Co 03K

Activity Title: Collier Co 03K

Activity Category:

Construction/reconstruction of streets

Project Number:

102

Projected Start Date:

06/22/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$213,135.04
Total Budget	\$0.00	\$213,135.04
Total Obligated	\$0.00	\$213,135.04
Total Funds Drawdown	\$0.00	\$213,135.04
Program Funds Drawdown	\$0.00	\$213,135.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$213,135.04
Collier County	\$0.00	\$213,135.04
Match Contributed	\$0.00	\$0.00

Activity Description:

Street being addressed will be paved or resurfaced, and other improvements will be made to prevent serious flooding in the future.

Location Description:

Collier County

Activity Progress Narrative:

Service Area #3-The Resurfacing activity is complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	17819/17819



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	24519	0	24519	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Collier Co 03L

Activity Title: Collier Co 03L

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

102

Project Title:

Non-Housing

Projected Start Date:

06/22/2010

Projected End Date:

08/31/2015

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Collier County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Collier County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Tropical Storm Fay caused flooding, loss of power (including elevators) and extensive landscape damage. The project will improve drainage and decrease flooding by establishing a fully-connected swale and culvert system with outfalls in Naples Bay and stormwater pond benefiting the commercial district.
DREF -Activities are 88% residential; this activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Collier County

Activity Progress Narrative:

No new activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Collier Co 17C

Activity Title: Collier Co 17C

Activity Category:

Capacity building for nonprofit or public entities

Project Number:

102

Projected Start Date:

06/22/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$219,555.00
Total Budget	\$0.00	\$219,555.00
Total Obligated	\$0.00	\$219,555.00
Total Funds Drawdown	\$768.18	\$1,791.45
Program Funds Drawdown	\$768.18	\$1,791.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$768.18	\$1,791.45
Collier County	\$768.18	\$1,791.45
Match Contributed	\$0.00	\$0.00

Activity Description:

Commercial Rehab

Location Description:

Collier County

Activity Progress Narrative:

Service areas # 14 and #15 are new projects. These two projects are for the Shelter for Abused Women and Children to hurricane harden the Thrift Shoppe and replace the garage door at the Shelter's main facility. The contractors were issued their Notices to Proceed on June 24, 2015. Each project should be complete before August 31, 2015.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business Organizations	0	0/2



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Collier Co DREF 03

Activity Title: Collier Co DREF 03

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

102

Projected Start Date:

03/07/2012

Benefit Type:

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Collier County

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$193,896.60
Total Budget	\$0.00	\$193,896.60
Total Obligated	\$0.00	\$195,300.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Collier County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Public facility improvements

Location Description:

Collier

Activity Progress Narrative:

no new activity

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Multifamily Units	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Collier Co DREF 03L

Activity Title: Collier Co DREF 03L

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

102

Project Title:

Non-Housing

Projected Start Date:

03/07/2012

Projected End Date:

08/31/2015

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Collier County

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$276,949.75
Total Budget	\$0.00	\$276,949.75
Total Obligated	\$0.00	\$26,315.79
Total Funds Drawdown	\$0.00	\$26.82
Program Funds Drawdown	\$0.00	\$26.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$26.82
Collier County	\$0.00	\$26.82
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Collier County

Activity Progress Narrative:

The sidewalk activity applies to Service Area #1 only. For Service Area #1, the Immokalee Stormwater Phase II project, mobilization is complete and construction has started. No sidewalk construction has taken place at this time. The project is 85% complete. The project end date will be before August 31, 2015.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	17163	24519	70.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Collier DREF 03I

Activity Title: Collier DREF 03I

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

102

Projected Start Date:

03/07/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,540,546.56
Total Budget	\$0.00	\$2,540,546.56
Total Obligated	\$0.00	\$2,621,556.63
Total Funds Drawdown	\$4,039.86	\$123,822.84
Program Funds Drawdown	\$4,039.86	\$123,822.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,039.86	\$123,822.84
Collier County	\$4,039.86	\$123,822.84
Match Contributed	\$0.00	\$0.00

Activity Description:

Flood & Drainage

THE BUDGET FOR THIS ACTIVITY INCLUDES FLOOD AND DRAINAGE IMPROVEMENTS AND ASSOCIATED ENGINEERING AND SIDEWALKS.

Location Description:

Collier County

Activity Progress Narrative:

Flood and drainage activities apply to Three Service Areas, #1, #4 and new Service Area #5. Only Service areas #1 and #5 remain open for this activity. For Service Area #1, the Stormwater Phase II, the project is 70% complete at this time. Substantial draw-downs for this project should begin in July. As a note draw downs take a minimum of 60 days to process after expenditures due to subrecipients paying contractor, requesting reimbursement and the prompt payment act coming into play twice. For Service Area #5, the George Washington Carver flood and drainage improvement project - a Notice to Proceed was issued to the contractor on June 24, 2015. The project should be complete in 30-45 days.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	1050/8450

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	19192	19192	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Hardee Co 03J

Activity Title: Hardee Co 03J

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

102

Project Title:

Non-Housing

Projected Start Date:

06/08/2010

Projected End Date:

06/07/2015

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

06/02/2015

National Objective:

Low/Mod

Responsible Organization:

Hardee County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$220,329.72
Total Budget	\$0.00	\$220,329.72
Total Obligated	\$0.00	\$220,329.72
Total Funds Drawdown	\$0.00	\$220,329.72
Program Funds Drawdown	\$0.00	\$220,329.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$220,329.72
Hardee County	\$0.00	\$220,329.72
Match Contributed	\$0.00	\$0.00

Activity Description:

Potable Water Lines and Sanitary Sewer Lines in the Wauchula Hills Subdivision. These improvements will correct water and sewer problems that are associated with flooding. Residential housing units will be connected to a water and sewer system. Septic tanks will be abandoned.
BUDGET INCLUDES WATER AND SEWER LINES.
DREF - Activities are 100% residential; this activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Hardee County

Activity Progress Narrative:

Grant is admin closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	858/858



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	169	0	179	94.41

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Hardee Co DREF 03J

Activity Title: Hardee Co DREF 03J

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

102

Projected Start Date:

02/10/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Non-Housing

Projected End Date:

08/09/2015

Completed Activity Actual End Date:

06/02/2015

Responsible Organization:

Hardee County

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$153,063.32
Total Budget	\$0.00	\$153,063.32
Total Obligated	\$0.00	\$153,063.32
Total Funds Drawdown	\$0.00	\$153,063.32
Program Funds Drawdown	\$0.00	\$153,063.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$153,063.32
Hardee County	\$0.00	\$153,063.32
Match Contributed	\$0.00	\$0.00

Activity Description:

Sewer Lines, Water Facilities, Lines and New-Potable

Location Description:

Hardee County

Activity Progress Narrative:

Grant admin closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	3540/3540



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	8	0	9	88.89

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Hardee Co DREF 03K
Activity Title:	Hardee Co DREF 03K

Activity Category:

Construction/reconstruction of streets

Project Number:

102

Projected Start Date:

02/10/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Non-Housing

Projected End Date:

08/09/2015

Completed Activity Actual End Date:

06/02/2015

Responsible Organization:

Hardee County

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$47,676.76
Total Budget	\$0.00	\$47,676.76
Total Obligated	\$0.00	\$47,676.76
Total Funds Drawdown	\$0.00	\$47,676.76
Program Funds Drawdown	\$0.00	\$47,676.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$47,676.76
Hardee County	\$0.00	\$47,676.76
Match Contributed	\$0.00	\$0.00

Activity Description:

Paving

Location Description:

Hardee County

Activity Progress Narrative:

Grant admin closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	750/750



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	8	0	9	88.89

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Jacksonville DREF 03I

Activity Title: Jacksonville DREF 03I

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

102

Projected Start Date:

05/04/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Jacksonville

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$14,040.00
Total Budget	\$0.00	\$14,040.00
Total Obligated	\$0.00	\$509,198.59
Total Funds Drawdown	\$0.00	\$14,040.00
Program Funds Drawdown	\$0.00	\$14,040.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$14,040.00
City of Jacksonville	\$0.00	\$14,040.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Flood and Drainage
BUDGET INCLUDES ENGINEERING AND CONSTRUCTION.

Location Description:

City of Jacksonville

Activity Progress Narrative:

(SA) 1 deleted SA 3 complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	3660/10100



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	2484	2484	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Jacksonville DREF 03J

Activity Title: Jacksonville DREF 03J

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

102

Projected Start Date:

05/04/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Cancelled

Project Title:

Non-Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Jacksonville

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$0.00

Total Budget

\$0.00

\$0.00

Total Obligated

\$0.00

\$377,884.20

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

 City of Jacksonville

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Sewer Improvements

Location Description:

City of Jacksonville

Activity Progress Narrative:

(SA) 1 deleted

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/5800



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	2453	2453	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Jacksonville DREF 03K

Activity Title: Jacksonville DREF 03K

Activity Category:

Construction/reconstruction of streets

Project Number:

102

Projected Start Date:

05/04/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Jacksonville

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$127,957.52
Total Budget	\$0.00	\$127,957.52
Total Obligated	\$0.00	\$557,966.14
Total Funds Drawdown	\$0.00	\$127,957.52
Program Funds Drawdown	\$0.00	\$127,957.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$127,957.52
City of Jacksonville	\$0.00	\$127,957.52
Match Contributed	\$0.00	\$0.00

Activity Description:

Street Improvements

Location Description:

City of Jacksonville

Activity Progress Narrative:

(SA) 1 deleted; SA 3 complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	2400/9200



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	1521	2484	61.23

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Lake Co 03

Activity Title: Lake Co 03

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

102

Projected Start Date:

06/22/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Lake County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$283,225.00
Total Budget	\$0.00	\$283,225.00
Total Obligated	\$0.00	\$283,225.00
Total Funds Drawdown	\$0.00	\$207,028.00
Program Funds Drawdown	\$0.00	\$207,028.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$207,028.00
Lake County	\$0.00	\$207,028.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Public facility improvements with generator.
DREF- Activities are 0% residential. This activity is eligible under DREF category B, Individual Mitigation Measures.

Location Description:

Lake County

Activity Progress Narrative:

The contractor has begun construction and demolition of the site. The project is approximately 85% complete. The ceiling tiles and final painting is scheduled for next week. The new windows and the exterior painting is complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	7329	0	7329	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Lake Co DREF 03

Activity Title: Lake Co DREF 03

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

102

Projected Start Date:

05/04/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Lake County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$120,068.00
Total Budget	\$0.00	\$120,068.00
Total Obligated	\$0.00	\$120,068.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Lake County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Public Facilities-Generator

Location Description:

Lake County

Activity Progress Narrative:

The contractor has begun construction and demolition of the site. The project is approximately 85% complete. The ceiling tiles and final painting is scheduled for next week. The new windows and the exterior painting is complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/7329	0/0	0/7329	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Leon Co 01

Activity Title: Leon Co 01

Activity Category:

Acquisition - buyout of residential properties

Project Number:

102

Projected Start Date:

06/09/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Leon County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$1,116,330.65

Total Budget

\$0.00

\$1,116,330.65

Total Obligated

\$0.00

\$1,116,330.65

Total Funds Drawdown

\$0.00

\$1,116,330.65

Program Funds Drawdown

\$0.00

\$1,116,330.65

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,116,330.65

Leon County

\$0.00

\$1,116,330.65

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition of Fairbanks Ferry flooded property. Eleven families will be moved out of a frequently flooded area to new homes. Currently, these families have difficulty getting in and out of the area when flooding occurs. DREF- Activities are 100% residential. This activity is eligible under DREF category B, Buyouts.

Location Description:

Leon County

Activity Progress Narrative:

Completed, except for closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	30/30
# of Parcels acquired voluntarily	0	0/0
Activity funds eligible for DREF	0	360000/360000



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	30/30

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	568/568	836/836	67.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Leon Co 03F

Activity Title: Leon Co 03F

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Completed

Project Number:

102

Project Title:

Non-Housing

Projected Start Date:

06/09/2010

Projected End Date:

08/31/2015

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Leon County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$60,280.00
Total Budget	\$0.00	\$60,280.00
Total Obligated	\$0.00	\$60,280.00
Total Funds Drawdown	\$0.00	\$60,280.00
Program Funds Drawdown	\$0.00	\$60,280.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$60,280.00
Leon County	\$0.00	\$60,280.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The residential area being addressed frequently floods due to inadequate storm drains. This project consists of upgrading current facilities or constructing new facilities to better handle storm water runoff. THE BUDGET FOR THIS ACTIVITY INCLUDES PARK DREF- Activities are 80% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Leon County

Activity Progress Narrative:

Completed, except for closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	1386/1386



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	568	836	67.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Leon Co 03I

Activity Title: Leon Co 03I

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

102

Projected Start Date:

06/09/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Leon County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$5,294,368.19
Total Budget	\$0.00	\$5,294,368.19
Total Obligated	\$0.00	\$5,455,848.47
Total Funds Drawdown	\$0.00	\$5,269,017.03
Program Funds Drawdown	\$0.00	\$5,269,017.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$171,757.60)	\$5,269,017.03
Leon County	(\$171,757.60)	\$5,269,017.03
Match Contributed	\$0.00	\$0.00

Activity Description:

Flood and Drainage projects in Leon County for Disaster Recovery of 2008 storms. The residential area being addressed frequently floods due to inadequate storm drains. This project consists of upgrading current facilities or constructing new facilities to better handle storm water runoff. THE BUDGET FOR THIS ACTIVITY INCLUDES DRAINAGE, STREET REPAIR, PARK, FIRE HYDRANTS AND ENGINEERING ASSOCIATED WITH ACTIVITIES. DREF- Activities are 80% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Leon County

Activity Progress Narrative:

Completed, except for closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	126581/12658



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	690	404	1275	85.80

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Leon Co 03J

Activity Title: Leon Co 03J

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Completed

Project Number:

102

Project Title:

Non-Housing

Projected Start Date:

06/09/2010

Projected End Date:

08/31/2015

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Leon County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$5,600.00
Total Budget	\$0.00	\$5,600.00
Total Obligated	\$0.00	\$5,600.00
Total Funds Drawdown	\$0.00	\$5,600.00
Program Funds Drawdown	\$0.00	\$5,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,600.00
Leon County	\$0.00	\$5,600.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The residential area being addressed frequently floods due to inadequate storm drains. This project consists of upgrading current facilities or constructing new facilities to better handle storm water runoff. THE BUDGET FOR THIS ACTIVITY INCLUDES , FIRE HYDRANTS DREF- Activities are 80% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Leon County

Activity Progress Narrative:

Completed, except for closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	2/2



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	568	836	67.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Leon Co 03K

Activity Title: Leon Co 03K

Activity Category:

Construction/reconstruction of streets

Project Number:

102

Projected Start Date:

06/09/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Leon County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,718,052.51
Total Budget	\$0.00	\$1,718,052.51
Total Obligated	\$0.00	\$1,722,975.24
Total Funds Drawdown	\$0.00	\$1,705,861.71
Program Funds Drawdown	\$0.00	\$1,705,861.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$171,757.60	\$1,705,861.71
Leon County	\$171,757.60	\$1,705,861.71
Match Contributed	\$0.00	\$0.00

Activity Description:

The residential area being addressed frequently floods due to inadequate storm drains. This project consists of upgrading current facilities or constructing new facilities to better handle storm water runoff. THE BUDGET FOR THIS ACTIVITY INCLUDES STREET REPAIR DREF- Activities are 80% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Leon County

Activity Progress Narrative:

Completed, except for closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	126962/12696



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	202	404	848	71.46

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Leon Co DREF 01

Activity Title: Leon Co DREF 01

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

102

Projected Start Date:

01/03/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Leon County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$352,904.24
Total Budget	\$0.00	\$352,904.24
Total Obligated	\$0.00	\$486,904.24
Total Funds Drawdown	\$116,633.16	\$352,537.40
Program Funds Drawdown	\$116,633.16	\$352,537.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$116,633.16	\$352,537.40
Leon County	\$116,633.16	\$352,537.40
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of flood prone residential units from low to moderate income residents

Location Description:

Leon County-Oakridge

Activity Progress Narrative:

Right-of-Way (row) acquisition in the Autumn Woods project is complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	4/3



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	1	0	1	4/19	0/0	4/19	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Leon Co DREF 03I

Activity Title: Leon Co DREF 03I

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

102

Project Title:

Non-Housing

Projected Start Date:

01/03/2012

Projected End Date:

08/31/2015

Benefit Type:

Direct Benefit (Persons)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Leon County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$2,623,492.00

Total Budget

\$0.00

\$2,623,492.00

Total Obligated

\$0.00

\$2,405,055.00

Total Funds Drawdown

\$219,789.09

\$1,976,011.13

Program Funds Drawdown

\$219,789.09

\$1,976,011.13

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$219,789.09

\$1,976,011.13

Leon County

\$219,789.09

\$1,976,011.13

Match Contributed

\$0.00

\$0.00

Activity Description:

Flood and Drainage Improvements

Location Description:

Leon County-Timer Lake-Continuation of Flood Control Project and Capital Cascades Trail Segment Project

Activity Progress Narrative:

These activities are ongoing in the Autumn Woods project.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	10648/10648



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	71/0	765/568	836/836	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Leon Co DREF 03J

Activity Title: Leon Co DREF 03J

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

102

Projected Start Date:

01/03/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Leon County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$16,593.00
Total Budget	\$0.00	\$16,593.00
Total Obligated	\$0.00	\$16,593.00
Total Funds Drawdown	\$0.00	\$16,593.00
Program Funds Drawdown	\$0.00	\$16,593.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$16,593.00
Leon County	\$0.00	\$16,593.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Sewer

Location Description:

Leon County-Capital Cascades- Continuation of Segment 3 Project

Activity Progress Narrative:

Complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	120/120



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	568/568	836/836	67.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Leon Co DREF 03K

Activity Title: Leon Co DREF 03K

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

102

Projected Start Date:

01/03/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Leon County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$246,992.00
Total Budget	\$0.00	\$246,992.00
Total Obligated	\$0.00	\$246,992.00
Total Funds Drawdown	\$0.00	\$74,992.00
Program Funds Drawdown	\$0.00	\$74,992.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$74,992.00
Leon County	\$0.00	\$74,992.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Street Improvements

Location Description:

Leon County-Capital Cascades Trail-Continuation of Segment 3 Project

Activity Progress Narrative:

no new activities

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	117/117



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	568/568	836/836	67.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Leon Co DREF 03L

Activity Title: Leon Co DREF 03L

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

102

Projected Start Date:

01/03/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Leon County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,735.00
Total Budget	\$0.00	\$1,735.00
Total Obligated	\$0.00	\$1,735.00
Total Funds Drawdown	\$0.00	\$1,735.00
Program Funds Drawdown	\$0.00	\$1,735.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,735.00
Leon County	\$0.00	\$1,735.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Sidewalk

Location Description:

Leon County-Capital Cascades Trail-Continuation of Segment 3 Project

Activity Progress Narrative:

Complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	117/117



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	568/568	836/836	67.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Miami-Dade Co DREF 03I

Activity Title: Miami-Dade Co DREF 03I

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

102

Projected Start Date:

03/07/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Miami-Dade County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$171,275.74
Total Budget	\$0.00	\$171,275.74
Total Obligated	\$0.00	\$192,786.60
Total Funds Drawdown	\$0.00	\$20,631.50
Program Funds Drawdown	\$0.00	\$20,631.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$20,631.50
Miami-Dade County	\$0.00	\$20,631.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Flood & Drainage Mitigation

Location Description:

Miami-Dade County

Activity Progress Narrative:

The County published the advertising for June 27, 2015 and is awaiting the comment period, which will end on July 14, 2015. Thereafter, the County will submit the RROF.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/1435



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	336	14	350	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Monroe Co 03

Activity Title: Monroe Co 03

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

102

Projected Start Date:

06/14/2010

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Non-Housing

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Monroe County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,141,569.00
Total Budget	\$0.00	\$1,141,569.00
Total Obligated	\$0.00	\$1,141,569.00
Total Funds Drawdown	\$0.00	\$1,141,569.00
Program Funds Drawdown	\$0.00	\$1,141,569.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,141,569.00
Monroe County	\$0.00	\$1,141,569.00
Match Contributed	\$0.00	\$0.00

Activity Description:

ADA Segment #1 Pre-Bid Meeting held June 2012. ADA Segment #2 Pre-Construction Meeting conducted and Notice to Proceed issued during reporting period.

Location Description:

Monroe County

Activity Progress Narrative:

100% complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	14/14



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	10280/10280	10280/10280	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Monroe DREF 03

Activity Title: Monroe DREF 03

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

102

Projected Start Date:

03/07/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Non-Housing

Projected End Date:

12/06/2014

Completed Activity Actual End Date:

Responsible Organization:

Monroe County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$514,331.84

Total Budget

\$0.00

\$514,331.84

Total Obligated

\$0.00

\$514,520.23

Total Funds Drawdown

\$0.00

\$514,331.84

Program Funds Drawdown

\$0.00

\$514,331.84

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

(\$188.39)

\$514,331.84

Monroe County

(\$188.39)

\$514,331.84

Match Contributed

\$0.00

\$0.00

Activity Description:

Housing Rehabilitation to make units ADA Compliant

Location Description:

Monroe County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	20/20



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	10120	10120	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Okaloosa Co DREF 03J

Activity Title: Okaloosa Co DREF 03J

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

102

Project Title:

Non-Housing

Projected Start Date:

01/25/2012

Projected End Date:

06/30/2015

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

06/09/2015

National Objective:

Low/Mod

Responsible Organization:

Okaloosa County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$252,923.30

Total Budget

\$0.00

\$252,923.30

Total Obligated

\$0.00

\$252,923.30

Total Funds Drawdown

\$0.00

\$252,923.30

Program Funds Drawdown

\$0.00

\$252,923.30

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$1,111.49

\$252,923.30

Okaloosa County

\$1,111.49

\$252,923.30

Match Contributed

\$0.00

\$0.00

Activity Description:

Water system Improvements project

Location Description:

Okaloosa County- Newcastle

Activity Progress Narrative:

Grant admin closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	13000	13000/13000



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	164	107	271	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Palm Beach Co 03

Activity Title: Palm Beach Co 03

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

102

Projected Start Date:

06/14/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Palm Beach County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$344,169.00
Total Budget	\$0.00	\$344,169.00
Total Obligated	\$0.00	\$344,169.00
Total Funds Drawdown	\$0.00	\$344,169.00
Program Funds Drawdown	\$0.00	\$344,169.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$344,169.00
Palm Beach County	\$0.00	\$344,169.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Town of Mangonia Park: Purchase and installation of 8 fixed generators to serve the Town's well and pump stations. These critical facilities suffered service interruption due to extended power loss as resulting from Tropical Storm Fay. The emergency generators are necessary to keep these essential services operating in the aftermath of a future major storm event. This activity will serve the "Activities benefiting low- and moderate-income persons". It will mitigate future disaster damage and eliminate water and sewer issues that result from flooding.

DREF- Activities are 70% residential. This activity is eligible under DREF category B, Individual Mitigation Measures.

Location Description:

Palm Beach County

Activity Progress Narrative:

100% of the beneficiary target has been accomplished.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	7/7



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	1425	495	2300	83.48

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Palm Beach Co 03I

Activity Title: Palm Beach Co 03I

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

102

Project Title:

Non-Housing

Projected Start Date:

06/14/2010

Projected End Date:

08/31/2015

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Palm Beach County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,072,670.67
Total Budget	\$0.00	\$4,072,670.67
Total Obligated	\$0.00	\$4,072,670.67
Total Funds Drawdown	\$0.00	\$4,049,815.44
Program Funds Drawdown	\$0.00	\$4,049,815.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,049,815.44
Palm Beach County	\$0.00	\$4,049,815.44
Match Contributed	\$0.00	\$0.00

Activity Description:

Drainage infrastructure to provide piping, culverts, trenches, and retention ponds. This activity entails the replacement drainage infrastructure and the installation of sanitary sewer to improve sanitary conditions and mitigate flooding in this area such as experienced during Tropical Storm Fay, and the threat to public health posed by the flooded private septic systems discharging untreated sewage into public roadways and private properties. DREF- Activities are 90% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Palm Beach County

Activity Progress Narrative:

100% of the beneficiary target has been accomplished.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	5/5



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	3890	2626	9452	68.94

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Palm Beach Co 03J
Activity Title:	Palm Beach Co 03J

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

102

Project Title:

Non-Housing

Projected Start Date:

06/14/2010

Projected End Date:

08/31/2015

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Palm Beach County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$327,553.33
Total Budget	\$0.00	\$327,553.33
Total Obligated	\$0.00	\$327,553.33
Total Funds Drawdown	\$0.00	\$327,552.99
Program Funds Drawdown	\$0.00	\$327,552.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$327,552.99
Palm Beach County	\$0.00	\$327,552.99
Match Contributed	\$0.00	\$0.00

Activity Description:

Westgate/Belvedere Homes CRA Pump/Lift stations - improvements to water and sewer lines. This activity entails the replacement drainage infrastructure and the installation of sanitary sewer to improve sanitary conditions and mitigate flooding in this area such as experienced during Tropical Storm Fay, and the threat to public health posed by the flooded private septic systems discharging untreated sewage into public roadways and private properties. BUDGET INCLUDES ENGINEERING AND CONSTRUCTION. DREF- Activities are 100% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Palm Beach County

Activity Progress Narrative:

100% of the beneficiary target has been accomplished.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Public Facilities	0	0/1
Activity funds eligible for DREF	0	3489749/3489

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	2295	1435	4720	79.03

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Palm Beach Co 03K/ARH

Activity Title: Palm Beach Co 03K/ARH

Activity Category:

Affordable Rental Housing

Project Number:

102

Projected Start Date:

06/14/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Palm Beach County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$884,913.00
Total Budget	\$0.00	\$884,913.00
Total Obligated	\$0.00	\$884,913.00
Total Funds Drawdown	\$111,027.34	\$615,419.20
Program Funds Drawdown	\$111,027.34	\$615,419.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$111,027.34	\$615,419.20
Palm Beach County	\$111,027.34	\$615,419.20
Match Contributed	\$0.00	\$0.00

Activity Description:

Street Improvements - flood and drainage projects for affordable rental housing locales. Street being addressed will be paved or resurfaced, and other improvements will be made to prevent serious flooding in the future. Improvements may consist of elevation of roadway surfaces, stormwater drains, curbs and cutters, manholes, etc. Without the improvements, the nearby residential area will continue to flood, limiting access and hindering evacuation. DREF- Activities are 100% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Palm Beach County

Activity Progress Narrative:

30.5% of the beneficiary target has been accomplished..

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	270/270



Activity funds eligible for DREF

0

692598/69259

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	270/270

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	270/182	0/7	270/189	100.00
# Renter Households	0	0	0	270/182	0/7	270/189	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Palm Beach Co DREF 03I

Activity Title: Palm Beach Co DREF 03I

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

102

Projected Start Date:

04/05/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Palm Beach County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,146.00
Total Budget	\$0.00	\$6,146.00
Total Obligated	\$0.00	\$6,146.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Palm Beach County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

City of Belle Glades sewer inflow and infiltration project
City of Pahokee inflow and infiltration/manhole rehabilitation project

Location Description:

Palm Beach County

Activity Progress Narrative:

100% of the beneficiary target has been accomplished.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	555	680	1765	69.97

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Palm Beach Co DREF 03J

Activity Title: Palm Beach Co DREF 03J

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

102

Projected Start Date:

04/05/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Palm Beach County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,135,990.20
Total Budget	\$0.00	\$2,135,990.20
Total Obligated	\$0.00	\$2,135,990.20
Total Funds Drawdown	\$0.00	\$1,549,516.51
Program Funds Drawdown	\$0.00	\$1,549,516.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,549,516.51
Palm Beach County	\$0.00	\$1,549,516.51
Match Contributed	\$0.00	\$0.00

Activity Description:

Glades Utility Authority Wastewater Lift Stations Project- Rehabilitation of 4 pump stations
City of Belle Glades sewer inflow and infiltration project
City of Pahokee inflow and infiltration/manhole rehabilitation project

Location Description:

Palm Beach County

Activity Progress Narrative:

72.8% of the beneficiary target has been accomplished.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	7/7



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	5425	2235	10595	72.30

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Sarasota Co 03I

Activity Title: Sarasota Co 03I

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

102

Projected Start Date:

06/14/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Non-Housing

Projected End Date:

05/13/2013

Completed Activity Actual End Date:

05/12/2015

Responsible Organization:

Sarasota County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,554,738.00
Total Budget	\$0.00	\$1,554,738.00
Total Obligated	\$0.00	\$1,554,738.00
Total Funds Drawdown	\$0.00	\$1,554,738.00
Program Funds Drawdown	\$0.00	\$1,554,738.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,554,738.00
Sarasota County	\$0.00	\$1,554,738.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Flood and drainage projects in Venice and Orange Avenue area of Sarasota. The residential area being addressed frequently floods due to inadequate storm drains. This project consists of upgrading current facilities or constructing new facilities to better handle storm water runoff. DREF- Activities are 80% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Sarasota County

Activity Progress Narrative:

Grant is admin closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	4938/4938
Activity funds eligible for DREF	0	1208635/1208



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	2312	0	3353	68.95

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Sarasota Co 03J
Activity Title:	Sarasota Co 03J

Activity Category:

Construction/reconstruction of water lift stations

Project Number:

102

Projected Start Date:

06/14/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Non-Housing

Projected End Date:

05/13/2013

Completed Activity Actual End Date:

05/12/2015

Responsible Organization:

Sarasota County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$401,855.00
Total Budget	\$0.00	\$401,855.00
Total Obligated	\$0.00	\$401,855.00
Total Funds Drawdown	\$0.00	\$401,855.00
Program Funds Drawdown	\$0.00	\$401,855.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$401,855.00
Sarasota County	\$0.00	\$401,855.00
Match Contributed	\$0.00	\$0.00

Activity Description:

North Port lift station project. The City of North Point is requesting funding to install bypass pumps at the 14 lift stations to allow the sewer system to operate during periods of high rain. These projects are included in the Disaster Mitigation Plan since they will mitigate damage and health threats.

BUDGET INCLUDES ENGINEERING AND CONSTRUCTION.

DREF- Activities are 100% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Sarasota County

Activity Progress Narrative:

grant is admin closed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	14/14



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	2841	0	4550	62.44

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Sarasota DREF 03I
Activity Title:	Sarasota DREF 03I

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

102

Project Title:

Non-Housing

Projected Start Date:

05/09/2012

Projected End Date:

08/31/2015

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Sarasota County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$310,168.16
Total Budget	\$0.00	\$310,168.16
Total Obligated	\$0.00	\$310,168.16
Total Funds Drawdown	\$0.00	\$310,168.16
Program Funds Drawdown	\$0.00	\$310,168.16
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$310,168.16
Sarasota County	\$0.00	\$310,168.16
Match Contributed	\$0.00	\$0.00

Activity Description:

Sewer Lines

Location Description:

Sarasota County

Activity Progress Narrative:

1) Venice Municipal Mobile Home Park: Following approval of an amendment to the sub-recipient agreement by the Sarasota Board of County Commissioners, as well as DEO approval, the City of Venice moved forward to complete drainage mitigation at the Venice Municipal Mobile Home Park. Work has been completed and all invoices are paid. 2) Sarasota County and the City of Sarasota jointly worked on the drainage mitigation project in the area of 17th Street and Orange Avenue, with City engineers supervising the daily contractor work. A Joint Project Agreement and Sub-Recipient Agreement were in place between Sarasota County and the City of Sarasota. Most of the expenses were borne by the K grant. All work is complete and invoices have been paid.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



of Linear feet of Public

0

4938/4938

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	798	1010	79.01

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: St. Lucie Co DREF 03

Activity Title: St. Lucie Co DREF 03

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

102

Projected Start Date:

04/13/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

03/31/2015

Completed Activity Actual End Date:

Responsible Organization:

St. Lucie County3

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$280,250.00
Total Budget	\$0.00	\$280,250.00
Total Obligated	\$0.00	\$280,250.00
Total Funds Drawdown	\$1,149.20	\$280,250.00
Program Funds Drawdown	\$1,149.20	\$280,250.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,149.20	\$280,250.00
St. Lucie County3	\$1,149.20	\$280,250.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Sidewalks and Pedestrian malls for a Veterans Park (ADA compliance)

Location Description:

St. Lucie County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	2354	3251	6713	83.49

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: St. Lucie Co DREF 03F

Activity Title: St. Lucie Co DREF 03F

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

102

Projected Start Date:

04/13/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

03/31/2015

Completed Activity Actual End Date:

Responsible Organization:

St. Lucie County3

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$55,000.00

Total Budget

\$0.00

\$55,000.00

Total Obligated

\$0.00

\$55,000.00

Total Funds Drawdown

\$287.30

\$55,000.00

Program Funds Drawdown

\$287.30

\$55,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$287.30

\$55,000.00

St. Lucie County3

\$287.30

\$55,000.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Park

Location Description:

St. Lucie County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	2354	3251	6713	83.49

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: St. Lucie Co DREF 03I

Activity Title: St. Lucie Co DREF 03I

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

102

Projected Start Date:

04/13/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

03/31/2015

Completed Activity Actual End Date:

Responsible Organization:

St. Lucie County3

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$1,992,455.75

Total Budget

\$0.00

\$1,992,455.75

Total Obligated

\$0.00

\$1,992,455.75

Total Funds Drawdown

\$148,027.89

\$1,992,455.75

Program Funds Drawdown

\$148,027.89

\$1,992,455.75

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$148,027.89

\$1,992,455.75

St. Lucie County3

\$148,027.89

\$1,992,455.75

Match Contributed

\$0.00

\$0.00

Activity Description:

Flood and Drainage

Location Description:

St. Lucie County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	8148/4755



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	3251	17394	37300	55.35

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Volusia Co 03I

Activity Title: Volusia Co 03I

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

102

Projected Start Date:

06/09/2010

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Non-Housing

Projected End Date:

03/08/2014

Completed Activity Actual End Date:

Responsible Organization:

Volusia County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$2,262,599.15

Total Budget

(\$73,335.85)

\$2,262,599.15

Total Obligated

(\$73,335.85)

\$2,262,599.15

Total Funds Drawdown

\$0.00

\$2,262,599.15

Program Funds Drawdown

\$0.00

\$2,262,599.15

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$2,262,599.15

Match Contributed

\$0.00

\$0.00

Activity Description:

Construction of three (3) pump stations: Lake Tivoli; Lake Piedmont; and Tivoli/Wheeling

The residential area being addressed frequently floods due to inadequate storm drains. This project consists of upgrading current facilities or constructing new facilities to better handle storm water runoff.

DREF- Activities are 0% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

STATUS UPDATE - As the Action Plan activity Description states, this project is for flood and drainage activities that include three (3) pump stations, storm drains and liner feet of flood and drainage facilities. The project involves several properties.

When the activity was set up in DRGR, staff selected all possible activities to be reported on based on the information that was presented in the application.

Location Description:

Volusia County

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of Public Facilities	0	3/3
# of Linear feet of Public	0	40401/121203
Activity funds eligible for DREF	0	2099394/2099

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod
# of Persons	178	194	846	43.97

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Volusia Co DREF 03I

Activity Title: Volusia Co DREF 03I

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

102

Project Title:

Non-Housing

Projected Start Date:

12/08/2011

Projected End Date:

12/09/2014

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Volusia County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$146,285.59

Total Budget

(\$763,157.34)

\$146,285.59

Total Obligated

(\$763,157.34)

\$146,285.59

Total Funds Drawdown

\$0.00

\$146,285.59

Program Funds Drawdown

\$0.00

\$146,285.59

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$146,285.59

Match Contributed

\$0.00

\$0.00

Activity Description:

Countywide Road repairs/elevation for a stormwater hole

Location Description:

Volusia County-Miller Lake

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	27133/121203



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 103 / Affordable Rental Housing

Grantee Activity Number: Bay Co DREF 14B

Activity Title: Bay Co DREF 14B

Activity Category:

Affordable Rental Housing

Project Number:

103

Projected Start Date:

01/03/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Bay County1

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$319,974.86

Total Budget

\$0.00

\$319,974.86

Total Obligated

\$0.00

\$250,000.00

Total Funds Drawdown

\$0.00

\$250,000.00

Program Funds Drawdown

\$0.00

\$250,000.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,000.00
Bay County1	\$0.00	\$250,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Salvation Army multi family rehab of adjacent property to original K Grant award.

Location Description:

Salvation Army

Activity Progress Narrative:

Project work now complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Multifamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/10	0/0	10/10	100.00
# Renter Households	0	0	0	10/10	0/0	10/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Brevard Co 14A/ARH

Activity Title: Brevard Co 14A/ARH

Activity Category:

Affordable Rental Housing

Project Number:

103

Projected Start Date:

06/14/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

03/14/2015

Completed Activity Actual End Date:

Responsible Organization:

Brevard County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$298,564.64
Total Budget	\$0.00	\$298,564.64
Total Obligated	\$0.00	\$298,564.64
Total Funds Drawdown	\$3,861.91	\$298,564.64
Program Funds Drawdown	\$3,861.91	\$298,564.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,861.91	\$298,564.64
Brevard County	\$3,861.91	\$298,564.64
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation and hardening of single family homes in Brevard County. Repairs or reconstruction of residential housing units. Activities are being undertaken that will both repair and strengthen the units, so that there is less likelihood of future damages resulting from storms (i.e. storm shutters, strengthening of roof, window and door replacement with materials that hold up better during storms, etc.) DREF -Activities are 75% residential/25% residential rehab not meeting DREF requirements. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Brevard County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	27/28



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/23	23/5	27/28	100.00
# Renter Households	0	0	0	4/23	23/5	27/28	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Brevard Co 14B/ARH
Activity Title:	Brevard Co 14B/ARH

Activity Category:
Affordable Rental Housing

Project Number:
103

Projected Start Date:
06/14/2010

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Affordable Rental Housing

Projected End Date:
03/14/2015

Completed Activity Actual End Date:

Responsible Organization:
Brevard County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$617,955.36
Total Budget	\$0.00	\$617,955.36
Total Obligated	\$0.00	\$617,955.36
Total Funds Drawdown	\$103,219.15	\$617,955.36
Program Funds Drawdown	\$103,219.15	\$617,955.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$103,219.15	\$617,955.36
Brevard County	\$103,219.15	\$617,955.36
Match Contributed	\$0.00	\$0.00

Activity Description:

Affordable Rental Housing rehabilitation and hardening in Brevard County. Repairs or reconstruction of residential housing units. Activities are being undertaken that will both repair and strengthen the units, so that there is less likelihood of future damages resulting from storms (i.e. storm shutters, strengthening of roof, window and door replacement with materials that hold up better during storms, etc.) DREF -Activities are 75% residential/25% residential rehab not meeting DREF requirements. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Brevard County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



Activity funds eligible for DREF

0

424890/42489

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	220/224

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	18/202	202/18	220/224	100.00
# Renter Households	0	0	0	18/202	202/18	220/224	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Broward Co 14A
Activity Title:	Broward Co 14A

Activity Category:
Affordable Rental Housing

Project Number:
103

Projected Start Date:
06/23/2010

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Affordable Rental Housing

Projected End Date:
09/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Broward County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$120,866.40
Total Budget	\$0.00	\$120,866.40
Total Obligated	\$0.00	\$120,866.40
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Broward County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Countywide single family home hardening and mitigation. Repairs or reconstruction of residential housing units. Activities are being undertaken that will both repair and strengthen the units, so that there is less likelihood of future damages resulting from storms (i.e. storm shutters, strengthening of roof, window and door replacement with materials that hold up better during storms, etc.). DREF -Activities are 100% residential; this activity is eligible under DREF category C, Individual Mitigation Measures. 9/5/12- Due to a modification on the housing units for accomplishments and beneficiaries have been changed to from 13 to 3.

Location Description:

Broward County

Activity Progress Narrative:

no new activity

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



Activity funds eligible for DREF

0

640866/64086

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/3	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/3	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Broward Co 14B/ARH

Activity Title: Broward Co 14B/ARH

Activity Category:

Affordable Rental Housing

Project Number:

103

Projected Start Date:

06/23/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

09/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Broward County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$624,327.08
Total Budget	\$0.00	\$624,327.08
Total Obligated	\$0.00	\$624,327.08
Total Funds Drawdown	\$181,119.64	\$312,597.70
Program Funds Drawdown	\$181,119.64	\$312,597.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$181,119.64	\$312,597.70
Broward County	\$181,119.64	\$312,597.70
Match Contributed	\$0.00	\$0.00

Activity Description:

Countywide affordable rental housing mitigation/hardening.

Repairs or reconstruction of residential housing units. Activities are being undertaken that will both repair and strengthen the units, so that there is less likelihood of future damages resulting from storms (i.e. storm shutters, strengthening of roof, window and door replacement with materials that hold up better during storms, etc.)

DREF -Activities are 100% residential; this activity is eligible under DREF category C, Individual Mitigation Measures.

9/5/12- Due to a modification on the housing units for accomplishments and beneficiaries have been changed to from 3 to 164. No change in budget.

Location Description:

Broward County

Activity Progress Narrative:

SA#BC-CW-32 Countywide MF (BC Housing Authority):

The project Everglades Heights "new roof" is 100% completed.

The project Griffin Gardens "replacement of doors and windows" is 100% completed. The new roof is 100% completed. The New Generator is 100% completed.

The project College Gardens "restoration of balconies" is 100% completed. The replacement of screening is 100% completed. Impact windows and doors is 100% complete.

SABC-CW32 Project 3: Building Better Communities, Inc. (B.B.C.) - Construction work completed.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF	0	104327/10432

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	56	67/164

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	56	0	56	67/164	0/0	67/164	100.00
# Renter Households	56	0	56	67/164	0/0	67/164	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Collier Co 14B/ARH

Activity Title: Collier Co 14B/ARH

Activity Category:

Affordable Rental Housing

Project Number:

103

Projected Start Date:

06/22/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,284,101.85
Total Budget	\$0.00	\$1,284,101.85
Total Obligated	\$0.00	\$1,458,504.75
Total Funds Drawdown	\$0.00	\$1,247,983.17
Program Funds Drawdown	\$0.00	\$1,247,983.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,247,983.17
Collier County	\$0.00	\$1,247,983.17
Match Contributed	\$0.00	\$0.00

Activity Description:

Affordable Rental Housing activities - multi-family rehab in Goodlette Arms neighborhood and Immokalee Apartments. Tropical Storm Fay caused flooding, loss of power (including elevators) and extensive landscape damage to the Apartments. The loss of power is of particular concern as many of the elderly residents rely on elevators for access to their unit. Furthermore, many residents rely on electricity to operate equipment for the administration of oxygen. Activities are being undertaken that will both repair and strengthen the units, so that there is less likelihood of future damages resulting from storms (i.e. storm shutters, strengthening of roof, window and door replacement with materials that hold up better during storms, etc.). DREF -Activities are 100% residential; this activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Collier County

Activity Progress Narrative:

Service Area #1- Multi unit rehabilitation activities in the Goodlette Arms Apartments are complete.
Service Area #2- is the Immokalee Apartments affordable housing project. Project was cancelled at the time final application.
Service Area #6- is the hurricane hardening project at Farm Workers Village and has been cancelled with modification #8. The beneficiaries for this project are still beneficiaries in service area #1 and #9.
Service Area #8- The Gilchrist Apartments. This project has been cancelled and funds are unobligated at this time.



Service Area #13- Service Area 13 is Hatchers Preserve. Site preparation is underway. The contractor has acquired the payment and performance bonds, insurance, mobilized for the project, delivered and compacted fill. Each home site is ready for the concrete slabs. The CHDO's reimbursement request for DRI and DREF funds for completed activities is at hand. On June 12, 2015 the DEO recommended that the County not move forward with the Hatchers project.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF	0	1400990/1400

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	250/364

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	250/364	0/0	250/364	100.00
# Renter Households	0	0	0	250/364	0/0	250/364	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Collier DREF 14B ARH

Activity Title: Collier DREF 14B ARH

Activity Category:

Affordable Rental Housing

Project Number:

103

Projected Start Date:

03/07/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Collier County

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$168,220.49
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Collier County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Affordable Rental Housing Multi-Family Unit Rehabilitation.

Location Description:

Collier County

Activity Progress Narrative:

Multi family Rehabilitation activities apply to Service Area #2 only for the hurricane hardening project at Farm Workers Village. This project was cancelled with modification #2.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/100
# of Multifamily Units	0	0/100



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/100	0/100	0
# Renter Households	0	0	0	0/0	0/100	0/100	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Jacksonville DD1 14B

Activity Title: Jacksonville DD1 14B

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

103

Projected Start Date:

02/03/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Jacksonville

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$750,000.00

Total Budget

\$0.00

\$750,000.00

Total Obligated

\$0.00

\$750,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

City of Jacksonville

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Multi-Family Rehabilitation

Location Description:

City of Jacksonville

Activity Progress Narrative:

Project is under construction.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/52
# of Multifamily Units	0	0/52



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/52	0/0	0/52	0
# Owner Households	0	0	0	0/52	0/0	0/52	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Jacksonville DREF 14B

Activity Title: Jacksonville DREF 14B

Activity Category:

Affordable Rental Housing

Project Number:

103

Projected Start Date:

05/04/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Jacksonville

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$1,554,949.99

Total Budget

\$0.00

\$1,554,949.99

Total Obligated

\$0.00

\$242,283.64

Total Funds Drawdown

\$0.00

\$242,283.64

Program Funds Drawdown

\$0.00

\$242,283.64

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$242,283.64

City of Jacksonville

\$0.00

\$242,283.64

Match Contributed

\$0.00

\$0.00

Activity Description:

Rehab, Multi unit residential

Location Description:

City of Jacksonville

Activity Progress Narrative:

(SA) 2: Complete, SA 4, preparing bid docs, SA 5, 6 and 7, Under construction

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	135/135
# of Multifamily Units	0	135/135

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	135/135	135/135	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Leon Co 14B/ARH

Activity Title: Leon Co 14B/ARH

Activity Category:

Affordable Rental Housing

Project Number:

103

Projected Start Date:

06/09/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Leon County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,029,593.00
Total Budget	\$0.00	\$1,029,593.00
Total Obligated	\$0.00	\$1,088,647.64
Total Funds Drawdown	\$0.00	\$1,029,592.71
Program Funds Drawdown	\$0.00	\$1,029,592.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,029,592.71
Leon County	\$0.00	\$1,029,592.71
Match Contributed	\$0.00	\$0.00

Activity Description:

Affordable Rental Housing rehabilitation and hardening activities for properties affected by 2008 storms. Repairs or reconstruction of residential housing units. Activities are being undertaken that will both repair and strengthen the units, so that there is less likelihood of future damages resulting from storms (i.e. storm shutters, strengthening of roof, window and door replacement with materials that hold up better during storms, etc.) DREF- Activities are 100% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Leon County

Activity Progress Narrative:

The HOPE Community project is completed, with the reroofing segment completed and the generator installed with final hookup complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



Activity funds eligible for DREF

0

712546/71254

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	338/338
# of Multifamily Units	0	338/338

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/230	338/108	338/338	100.00
# Renter Households	0	0	0	0/230	338/108	338/338	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Leon Co DREF 04

Activity Title: Leon Co DREF 04

Activity Category:

Clearance and Demolition

Project Number:

103

Projected Start Date:

01/03/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Leon County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$64,095.76

Total Budget

\$0.00

\$64,095.76

Total Obligated

\$0.00

\$64,095.76

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

 Leon County

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Clearance and demolition

Location Description:

Leon County-Oakridge

Activity Progress Narrative:

No activities to date. Demolition of 4 properties obtained in Oakridge flooding project underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	19	0	19	100.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Monroe Co 01/ ARH
Activity Title:	Monroe Co 01/ ARH

Activity Category:
Affordable Rental Housing

Project Number:
103

Projected Start Date:
06/14/2010

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Affordable Rental Housing

Projected End Date:
06/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Monroe County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$261,470.00
Total Budget	\$0.00	\$261,470.00
Total Obligated	\$0.00	\$261,470.00
Total Funds Drawdown	\$0.00	\$261,470.00
Program Funds Drawdown	\$0.00	\$261,470.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$261,470.00
Monroe County	\$0.00	\$261,470.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Monroe County is acquiring 20 properties from the Bahama Conch Community Land Trust (BCCLT). These properties will be owned and/or managed by the Key West/Monroe County Housing Authority.

Location Description:

Monroe County

Activity Progress Narrative:

100% Complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/10
# of Multifamily Units	0	10/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/10	0/0	10/10	100.00
# Renter Households	0	0	0	10/10	0/0	10/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Monroe Co 14B/ARH
Activity Title:	Monroe Co 14B/ARH

Activity Category:
Affordable Rental Housing

Project Number:
103

Projected Start Date:
06/14/2010

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Affordable Rental Housing

Projected End Date:
06/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Monroe County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$656,926.00
Total Budget	\$0.00	\$656,926.00
Total Obligated	\$0.00	\$656,926.00
Total Funds Drawdown	\$0.00	\$529,933.59
Program Funds Drawdown	\$0.00	\$529,933.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$529,933.59
Monroe County	\$0.00	\$529,933.59
Match Contributed	\$0.00	\$0.00

Activity Description:

Sewer hookups for affordable rental housing locations. Septic tanks fail during flooding, resulting in health and safety issues. Rental housing units will be connected to sewer systems and septic tanks will be eliminated. DREF- Activities are 100% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Monroe County

Activity Progress Narrative:

Draft of Program Close-Out underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	646870/64687



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	272/272
# of Multifamily Units	0	272/272

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	93	-27	66	272/113	0/27	272/272	100.00
# Renter Households	93	-27	66	272/113	0/27	272/272	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Okeechobee Co DREF 04

Activity Title: Okeechobee Co DREF 04

Activity Category:

Clearance and Demolition

Project Number:

103

Projected Start Date:

01/25/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Okeechobee County

Overall

	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,307.50
Total Budget	\$0.00	\$6,307.50
Total Obligated	\$0.00	\$6,307.50
Total Funds Drawdown	\$507.50	\$6,307.50
Program Funds Drawdown	\$507.50	\$6,307.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$507.50	\$6,307.50
Okeechobee County	\$507.50	\$6,307.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Clear dilapidated structure

Location Description:

Okeechobee County-Countywide

Activity Progress Narrative:

Received DOB clearance from DEO, 100% completed demolition

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-4	1/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	0	0	0

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Palm Beach Co 14B/ARH

Activity Title: Palm Beach Co 14B/ARH

Activity Category:

Affordable Rental Housing

Project Number:

103

Projected Start Date:

06/14/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Palm Beach County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$740,744.00
Total Budget	\$0.00	\$740,744.00
Total Obligated	\$0.00	\$740,744.00
Total Funds Drawdown	\$208,890.00	\$553,164.35
Program Funds Drawdown	\$208,890.00	\$553,164.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$208,890.00	\$553,164.35
Palm Beach County	\$208,890.00	\$553,164.35
Match Contributed	\$0.00	\$0.00

Activity Description:

Affordable Rental Housing rehabilitation and hardening activities. Repairs or reconstruction of residential housing units. Activities are being undertaken that will both repair and strengthen the units, so that there is less likelihood of future damages resulting from storms (i.e. storm shutters, strengthening of roof, window and door replacement with materials that hold up better during storms, etc.). DREF- Activities are 100% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Palm Beach County

Activity Progress Narrative:

(#10) WPBHA Newton Woods Rental Hardening: ROF: 4/2/2013. Project is 100% Complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



Activity funds eligible for DREF

0

740744/74074

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	45/45

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	45/32	0/13	45/45	100.00
# Renter Households	0	0	0	45/32	0/13	45/45	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Sarasota Co 14B/ARH

Activity Title: Sarasota Co 14B/ARH

Activity Category:

Affordable Rental Housing

Project Number:

103

Projected Start Date:

06/14/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing

Projected End Date:

05/13/2013

Completed Activity Actual End Date:

Responsible Organization:

Sarasota County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$339,201.00
Total Budget	\$0.00	\$339,201.00
Total Obligated	\$0.00	\$339,201.00
Total Funds Drawdown	\$0.00	\$339,201.00
Program Funds Drawdown	\$0.00	\$339,201.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$339,201.00
Sarasota County	\$0.00	\$339,201.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Multifamily rehabilitation/hardening and mitigation project.

Repairs or reconstruction of residential housing units. Activities are being undertaken that will both repair and strengthen the units, so that there is less likelihood of future damages resulting from storms (i.e. storm shutters, strengthening of roof, window and door replacement with materials that hold up better during storms, etc.)

DREF- Activities are 100% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Sarasota County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	365000/36500



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	176/176

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	84	-84	0	176/176	0/0	176/176	100.00
# Renter Households	84	-84	0	176/176	0/0	176/176	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Sarasota DREF 14B ARH

Activity Title: Sarasota DREF 14B ARH

Activity Category:

Affordable Rental Housing

Project Number:

103

Projected Start Date:

05/09/2012

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

Sarasota County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$125,000.00
Total Budget	\$0.00	\$125,000.00
Total Obligated	\$0.00	\$156,400.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Sarasota County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Mitigation rehabilitation activities for multi-family rental housing.

Location Description:

Sarasota County

Activity Progress Narrative:

The purchase order for the contractor was finalized in May, 2015 and the hurricane wind-resistant windows and doors were ordered. Work is expected to begin at the First Step complex by June 1, 2015.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/15
# of Multifamily Units	0	0/15



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/8	0/7	0/15	0
# Renter Households	0	0	0	0/8	0/7	0/15	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Volusia Co 04

Activity Title: Volusia Co 04

Activity Category:

Clearance and Demolition

Project Number:

103

Projected Start Date:

06/09/2010

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

03/08/2014

Completed Activity Actual End Date:

Responsible Organization:

Volusia County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$29,620.47

Total Budget

(\$950.53)

\$29,620.47

Total Obligated

(\$950.53)

\$29,620.47

Total Funds Drawdown

\$0.00

\$29,620.47

Program Funds Drawdown

\$0.00

\$29,620.47

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$29,620.47

Match Contributed

\$0.00

\$0.00

Activity Description:

Clearance and Demo of 2 properties

Location Description:

Volusia county

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/2



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Volusia Co 14B

Activity Title: Volusia Co 14B

Activity Category:

Affordable Rental Housing

Project Number:

103

Projected Start Date:

06/09/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

03/08/2014

Completed Activity Actual End Date:

Responsible Organization:

Volusia County

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$531,102.42
Total Budget	(\$2,000.58)	\$531,102.42
Total Obligated	(\$2,000.58)	\$531,102.42
Total Funds Drawdown	\$0.00	\$531,102.42
Program Funds Drawdown	\$0.00	\$531,102.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$531,102.42
Match Contributed	\$0.00	\$0.00

Activity Description:

Affordable Rental Housing activities repairs/hardening, and mitigation. Repairs or reconstruction of residential housing units. Activities are being undertaken that will both repair and strengthen the units, so that there is less likelihood of future damages resulting from storms (i.e. storm shutters, strengthening of roof, window and door replacement with materials that hold up better during storms, etc.) DREF- Activities are 75% residential. This activity is eligible under DREF category C, Individual Mitigation Measures.

Location Description:

Volusia County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/427202



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	90/100

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	84/84	6/6	90/100	100.00
# Renter Households	0	0	0	84/84	6/6	90/100	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Volusia Co DREF 14B

Activity Title: Volusia Co DREF 14B

Activity Category:

Affordable Rental Housing

Project Number:

103

Projected Start Date:

12/08/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental Housing

Projected End Date:

12/09/2014

Completed Activity Actual End Date:

Responsible Organization:

Volusia County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$419,809.00

Total Budget

(\$13,336.17)

\$419,809.00

Total Obligated

(\$13,336.17)

\$419,809.00

Total Funds Drawdown

\$0.00

\$419,809.00

Program Funds Drawdown

\$0.00

\$419,809.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$419,809.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Multi family rehab for affordable rental housing (multiple locations)

Location Description:

Volusia County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	127/40
# of Multifamily Units	0	127/40

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/10	127/30	127/40	100.00
# Renter Households	0	0	0	0/10	127/30	127/40	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: DREF 21A / DREF Local Admin

Grantee Activity Number: DREF Local 21A

Activity Title: DREF Local Admin

Activity Category:

Administration

Project Number:

DREF 21A

Projected Start Date:

02/03/2012

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

DREF Local Admin

Projected End Date:

02/02/2014

Completed Activity Actual End Date:

Responsible Organization:

State of Florida

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$516,122.61

Total Budget

\$0.00

\$516,122.61

Total Obligated

\$0.00

\$611,755.07

Total Funds Drawdown

\$2,153.17

\$438,050.37



Program Funds Drawdown	\$2,153.17	\$438,050.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,230.07	\$438,050.37
State of Florida	\$1,230.07	\$438,050.37
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration activities for completion of disaster grant.

Location Description:

DREF Local Admin

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DREF State 21A / DREF State Admin

Grantee Activity Number: DREF

Activity Title: DREF

Activity Category:

Administration

Activity Status:

Under Way



Project Number:

DREF State 21A

Projected Start Date:

02/06/2012

Benefit Type:

N/A

National Objective:

N/A

Project Title:

DREF State Admin

Projected End Date:

02/05/2014

Completed Activity Actual End Date:**Responsible Organization:**

State of Florida

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2015**

N/A

To Date

\$672,354.00

Total Budget

\$0.00

\$672,354.00

Total Obligated

\$0.00

\$672,354.00

Total Funds Drawdown

\$13,116.00

\$42,034.98

Program Funds Drawdown

\$13,116.00

\$42,034.98

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$13,116.00

\$42,034.98

State of Florida

\$13,116.00

\$42,034.98

Match Contributed

\$0.00

\$0.00

Activity Description:

Administration activities for completion of disaster grant

Location Description:

DREF State Admin

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DRI #1 / State Administration/T&TA

Grantee Activity Number: State Admin 21A

Activity Title: State Admin 21A

Activity Category:

Administration

Project Number:

DRI #1

Projected Start Date:

06/16/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration/T&TA

Projected End Date:

06/16/2012

Completed Activity Actual End Date:

Responsible Organization:

State of Florida

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$2,026,596.38

Total Budget

(\$188,816.07)

\$2,026,596.38

Total Obligated

(\$188,816.07)

\$1,815,972.00

Total Funds Drawdown

\$282,441.31

\$1,280,120.02

Program Funds Drawdown

\$282,441.31

\$1,280,120.02

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$282,441.31

\$1,280,120.02

State of Florida

\$282,441.31

\$1,280,120.02



Match Contributed

\$0.00

\$0.00

Activity Description:

State Administrative activities for Disaster Recovery of 2008 Storms

Location Description:

State of Florida

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: Local Admin 21A / Local Admin

Grantee Activity Number: Local Admin 21A

Activity Title: Local Admin 21A

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

Local Admin 21A

Project Title:

Local Admin

Projected Start Date:

06/16/2010

Projected End Date:

06/16/2012

Benefit Type:

Completed Activity Actual End Date:



N/A

National Objective:

N/A

Responsible Organization:

State of Florida

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,713,533.28
Total Budget	\$0.00	\$1,713,533.28
Total Obligated	\$0.00	\$1,713,533.28
Total Funds Drawdown	\$33,137.90	\$1,642,221.62
Program Funds Drawdown	\$33,137.90	\$1,642,221.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$33,137.90	\$1,642,221.62
State of Florida	\$33,137.90	\$1,642,221.62
Match Contributed	\$0.00	\$0.00

Activity Description:

Local Administrative activities.
DREF- Activities are 0% residential

Location Description:

State of Florida participants in 2008 Disaster Recovery projects.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	93
Monitoring Visits	0	178
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	1
Report/Letter Issued	0	92

